

Tasks ↓	2022 Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec	2021 Jan	Feb	Mar
Entitlement Schedule															
Modify existing protective wrap to Accommodate moisture control	■ (Completed)														
Provide City with Schedule and Go-forward narrative	■ (Completed)														
Develop Schematic design drawings	■														
Submit proposed design package to City HPC	■ Feb. 8														
HPC Review meeting	■ Feb. 21														
Construction Phasing Schedule															
Current Phase	■ Pending lift of Stop Work Order														
Phases 2-5 (apartments)	■ Estimated 24 months														
Pool area including Brewer House															
Entitlements	■														
Construction Documents	■														
Permit Review	■														
Back Check	■														
Permit	■														
Stabalize selected components of Brewer House	■														
Construct Pool area and Clubhouse	■ Estimated 8 months														