



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
November 2025

DISTRICT 1

KEY DESIGN PROJECTS

- **209900135 – Polk Ave Street Reconstruction – Shaw to Gettysburg**
 - Final Plans submitted. Coordination with PG&E continues. Construction anticipated for 2027.
- **209900222– Ashlan Widening – Polk to Cornelia**
 - The specifications are approved by Purchasing and ROW phase is underway. Final plans will get routed for signatures. Construction Fall 2026.
- **209900255 – Highway City Neighborhood Street Revitalization**
 - Consultant working on Construction document plans. Construction currently unfunded.
- **209900267 – Blackstone McKinley Grade Separation**
 - 90% plans review completed, comments returned to design consultant. ROW acquisitions in progress. Construction anticipated for Summer 2026.
- **209900269 – NB Polk Widening – Shaw to Fairmont**
 - Schematic design under review. Schedule delay due to additional ROW and PG&E coordination.
- **209900304 – Ashlan WB Widening – Polk to Bryan**
 - Design development submittal is under review. ROW phase has started. ROW team working on County's approval acquisition. Construction funding programmed for FY2028.
- **209900306 – Sect 130 RR Van Ness/Shields Traffic Signal Interconnection**
 - Council District 7 is holding a community meeting on the closure of Wishon. Project design and environmental work will continue after meeting discussion.
- **209900358 – Blackstone Smart Mobility, SR180 to Pine Ave**
 - 90% construction documents comments provided to consultant. Formal bid for streetlight and HAWK materials opens 10/27. ROW and PG&E coordination continues. Construction anticipated for Spring 2026.
- **209900366 – Emerson Linear Park/Trail**
 - 60% landscaping and irrigation plans under review. CEQA determination being worked on by consultant. Construction unfunded.
- **209900418 – Shaw Ave Complete Streets – Fruit to West**
 - 90% plans are being revised. ROW is in progress. Construction funding programmed for FY 2027.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
October 2025**

DISTRICT 1

KEY DESIGN PROJECTS CONTINUED

- **209900440 – Clinton and Van Ness LT Phasing**
 - Preparing 90% construction documents. PG&E started design of Rule 16. Coordinating with PG&E on existing gas valve box at northeast corner. Construction anticipated Summer 2026.
- **209900459 – School Safety Traffic Signals (TS Dakota/Channing)**
 - Design will start in FY2026. CMAQ grant authorization expected January 2026. Construction unfunded.

KEY CONSTRUCTION PROJECTS

- **209900229 – Ashlan Ave ITS – Cornelia to Blackstone**
 - 65% completed. No work being performed. Contractor incurring Liquidated Damages.
- **209900403 – Ashlan and Shields Ped Countdown Heads**
 - Construction work started 9/8.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
November 2025**

DISTRICT 2

KEY DESIGN PROJECTS

- **209900061 – Veterans Blvd Right of Way**
 - CEQA CE adopted. Purchase and sale agreement of remnant, and undeveloped land adjacent to Veterans Interchange is in progress.
- **209900065 – Herndon/BNSF Bridge Widening – Polk to Milburn**
 - BNSF C&M agreement and easement are being reviewed and finalized. Design consultant addressing stakeholder comments. Construction anticipated for Fall 2026.
- **209900284 – Figarden/BNSF At Grade RR Crossing**
 - Schematic design in progress. Construction anticipated Summer 2027.
- **209900289 – Audubon/Lexington Intersection Improvements**
 - Design at 60% and ROW documents are in production. Environmental assessment under review by CAO. ROW acquisition will follow. Construction programmed for FY2027.
- **209900322 – River West Eaton Trail Extension**
 - Addendum #2 to the EIR is under review with the City, SJRC, and WCB. Construction documents (90%) submittal for mid-October. All parties working together to identify funding for Core project.
- **209900343 – Palm Ave Adaptive ITS Herndon to Shaw**
 - Construction funding authorized 7/28/25. Project Labor Agreement (PLA) approval is pending and design approval in progress. Construction anticipated Spring 2026.
- **209900347 – Shaw Ave AC Rehab/Overlay Fruit to 950 ft East of Palm**
 - Final construction documents routed for review and final specifications in process. Construction anticipated for Spring 2026.
- **209900370 – Beechwood Ave Improvements**
 - Project on hold pending development in the area. Public Works is preparing multiple options to improve circulation.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
October 2025**

DISTRICT 2

KEY DESIGN PROJECTS CONTINUED

- **209900371 – Pinedale Neighborhood Improvements**
 - Project on hold pending allocation of funds. Waiting for Council direction.
- **209900417 – Figarden Drive Repaving – Santa Fe to Gates**
 - Design development (90%) in progress. DPW's direction to avoid railroad ROW encroachment confirmed and ROW is in progress. Construction funding programmed for FY 2027.
- **209900418 – Shaw Ave Complete Streets – Fruit to West**
 - 90% plans are being revised. ROW is in progress. Construction funding programmed for FY 2027.
- **209900502 – Bullard Ave Sidewalks & Streetlights Van Ness to Forkner**
 - Topo survey completed. Design kick-off held 10/7.
- **209900511 – TS LT Phasing Bullard and Forkner**
 - Topo survey completed. Design kick-off held 10/7.
- **209900513 – TS LT Phasing Blackstone & Sierra Avenues**
 - Design will start in FY 2026. New HSIP state grant \$962K. Project scope includes protected left-turn phasing with an existing left turn lane, installation of retroreflective back plates, and intersection lighting.

KEY CONSTRUCTION PROJECTS

- **209900259– Blackstone AC Overlay – Minarets to Nees**
 - 80% complete. Paving mostly complete. Project to be completed by Thanksgiving.
- **209900339 – Herndon Ave AC Overlay Valentine to Marks**
 - Paving completed. Minor punch list items remain.
- **209900386 – Grantland HAWK at Herndon–Barstow Elementary**
 - This project is managed by the County of Fresno. Long lead signal materials (poles & cabinets) projected delivery in November. Signal installation projected for mid-December.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
November 2025**

DISTRICT 3

KEY DESIGN PROJECTS

- **209900177 – McKinley Ave Widening – Marks to Hughes**
 - ROW acquisition in process. Design development under review. Construction anticipated for Summer 2027.
- **209900221 – Clinton Widening – Marks to Valentine**
 - 90% construction documents are submitted for review. Additional environmental studies were identified. Finalizing scope and fees with on-call consultant. Coordinating PG&E pole relocation. Construction anticipated FY27.
- **209900225 – TS LT McKinley and Blythe; McKinley Elementary School**
 - Working on 100% construction documents submittal. Construction funding available FY26.
- **209900280– Dynamic Downtown Pt 2**
 - Design at 90%. Preparing for submittal. Construction anticipated for FY 2027.
- **209900342 – Cesar Chavez Complete Streets Fruit to Mayor**
 - Schematic design submittal was routed for review. Phase 1 construction programmed for FY 2027.
- **209900346– E Street Reconstruction El Dorado–Cesar Chavez**
 - Coordinating with the design consultant on PS&E. Construction funding available FY26.
- **209900358 – Blackstone Smart Mobility, SR 180 to Pine Ave**
 - 90% construction documents comments routed to consultant. Streetlight and HAWK materials open bids on 10/28. PG&E and ROW coordination continue. Construction FY26.
- **209900372 – Fresno Street Paving McKinley to Divisadero**
 - Progress continues with 60% design. Starting to work on ROW. Construction unfunded.
- **209900387 – TS Church and Walnut**
 - Consultant is working on finalizing construction documents. ROW team is working on last acquisition. Construction anticipated for Spring 2027 due to PG&E utility conflicts.
- **209900388 – Fresno Street Grind and Overlay C to F Streets**
 - Design development 60% comments are being addressed. Coordinating with Caltrans and ROW has started. Construction anticipated for FY 2027.
- **209900408 – Downtown Neighborhood Safe Schools Crossing**
 - 90% construction documents were reviewed, and the design team is addressed comments. ROW is ongoing. Construction FY27.
- **209900411 – Cesar Chavez Enhancements – Fruit to Mayor**
 - Schematic design plans were routed for review. Phase 2 construction programmed for FY2027 with Measure C Tier 1 funding.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
October 2025

DISTRICT 3

KEY DESIGN PROJECTS CONTINUED

- **209900420 – Church Complete Street MLK-Elm**

- Construction document package is at 90%. ROW deeds received. Construction programmed for Summer 2027.

KEY CONSTRUCTION PROJECTS

- **209900176 – MLK Center Active Transportation Infrastructure**

- 45% complete. Contractor is completing Phase 1 work and then project will be suspended until PG&E Rule 20 work can begin on Church Avenue. Contractor working on signal at MLK & Jensen to prepare for suspension.

- **209900179 – TCC Chinatown Urban Greening – Kern and F Street**

- Substantially completed as of 04/24/25. Contractor is installing overhead power in the alley for lighting and replacing irrigation controller. TSSL inspection scheduled for Tesco.

- **209900180 – TCC Mariposa Plaza**

- 95% complete. Planting completed. Building department corrections in progress. Temporary lights installed. PG&E on schedule for 4-6 weeks.

- **209900181 – TCC SW Fresno Green Trails and Cycle Paths Initiative**

- Substantially completed 07/11/25. Contractor resuming work on streetlighting and Tesco installation.

- **209900189 – MLK Magnet Park (Les Kimber Park)**

- 85% complete. Contractor installed play equipment and finishing up landscape planter areas. Street lighting ready for inspection.

- **209900233 – Merced Street Reconnection**

- Coordinating with Parking Structure project on Merced Street frontage. Contractor deemed non-responsive. Project will re-advertise.

- **209900403 – Ashlan and Shields Ped Countdown Heads**

- Project began 9/8.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
November 2025

DISTRICT 4

KEY DESIGN PROJECTS

- **209900110 – Herndon Canal Trail – Shields to McKinley Seg 3**
 - Design consultant in process of updating PS&E. Informal bid specs pedestrian bridge drafted. Construction funded in FY2026.
- **209900320 – TS/Scramble Chestnut and Weldon HAWK First & Home**
 - Construction funding authorized on 8/1. Final plans have been signed. Construction anticipated for Spring 2026.
- **209900383 – HAWK First and Dovewood**
 - Property owner is scheduled to approve ROW mid-October. Once ROW is finalized, plans will be routed for signature. Construction anticipated for Spring 2026.
- **209900402 – Cedar Ave at Shields and Fountain**
 - Working on 90% plans. Construction anticipated for Summer 2026.
- **209900404– Senior Activity Center TOD Housing Street Improvements**
 - Working on construction document plans. Construction anticipated for Summer 2026.
- **209900455– Blackstone Dakota Ave Class IV Bike Lane & Sidewalks (AHSC)**
 - Design in progress.
- **209900515– Shaw Ave Rehab College Ave to SR41**
 - Design will start in FY2026. New STBG federal grant \$2.8M. Project scope includes grind and overlay in both directions on Shaw Ave from Glenn Ave to SR-41 and WB only from Glenn to College Avenues. ADA compliant ramp reconstruction, signing & striping, traffic loop upgrade, streetlights, high visibility crosswalks at Shaw & Blackstone.
- **209900517–Willow Ave Roadway Rehab Barstow to Sierra**
 - Project initiation stage. Charter in progress. New STBG federal grant \$2.0M. Project scope includes grind and overlay, restripe SB Willow b/w Sierra and Escalon with dedicated buffered bike lane, and streetlight installation b/w Barstow and Bullard.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
October 2025

DISTRICT 4

KEY CONSTRUCTION PROJECTS

- **209900229 – Ashlan Ave ITS – Cornelia to Blackstone**
 - 66% complete. Contractor working on various location within the project limits.
- **209900239 – TS Fresno and Browning Robinson Elementary**
 - 89% complete. Minor inspection corrections in progress for heat up of intersection. PG&E coordination in progress.
- **209900338 – TS Barstow & Bond**
 - 58% complete. All civil improvements completed – curb, gutter, paving, striping, curb ramps, flatwork, slurry and median caps . Project in suspension pending delivery of poles and equipment.
- **209900341 – Clovis Adaptive ITS Shields to American**
 - 2% Complete. NTP issued on 7/21. Works has initiated.
- **209900403– Ashlan and Shields Ped Countdown Heads**
 - Contractor began work on 9/8.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
November 2025**

DISTRICT 5

KEY DESIGN PROJECTS

- **209900393 – Fancher Creek Trail Chestnut to Peach (Calwa Trail)**
 - Project is on hold.
- **209900405 – Cesar Chavez TOD Affordable Housing Street Improvements**
 - Design revision to eliminate work that will now be covered with Pave More Now. Working on ROW. Construction funding available FY26.
- **209900410 – Peach Ave Widening Church to Jensen Avenues**
 - Consultant is working on Design Development plans. Meeting is scheduled in November with FID to discuss proposed widening of canal. 60% submittal expected for December 2025. Current design for Phase II is at 10%.
- **209900414 – Kings Canyon/ Cesar Chavez Corridor ITS Chestnut to Clovis**
 - PMP and Schedule in progress.
- **209900421 – Tulare Complete Streets – Cedar to Chestnut**
 - Construction documents (90%) in progress. ROW acquisitions in progress. Construction anticipated in 2027.
- **209900443 – Peach Ave Widening Phase 2 Jensen to Butler (Florence to Church)**
 - Design consultant has started to work on the project. 60% submittal expected for December 2025. Current design for Phase II is at 10%. Construction anticipated in 2027.
- **209900500 – California Ave Road Diet Clovis-Fowler**
 - New project FY 2026 Adopted Budget \$100K for design only.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
September 2025**

DISTRICT 5

KEY CONSTRUCTION PROJECTS

- **209900258 – Cedar Ave Complete Streets Jensen to Church**
 - 95% completed. The contractor completed all roadway excavation, paving, striping and is now working on punch list items.
- **209900341 – Clovis Adaptive ITS Shields to American**
 - 2% Complete. NTP issued on 7/21. Works has initiated.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
November 2025**

DISTRICT 6

KEY DESIGN PROJECTS

- **209900056 – Sugar Pine Trail Crossing at Nees and SR41**
 - Submittal comments received, revising to submit for approval.
- **209900335 – Eaton Trailhead N/O Ft. Washington**
 - 90% Design on-going. Construction documents submittal expected this month. Draft CEQA under review. DPW will submit GPA app once CEQA review is completed. Construction anticipated Spring 2026.
- **209900345– Cedar Ave AC Overlay Herndon to Alluvial**
 - Final plans submitted. Routing plans for signature. Construction anticipated Spring 2026.
- **209900348 – Behymer and Granville Traffic Calming – Phase II**
 - Design is working on Construction Document plans. Construction funded in FY 2026.
- **209900380 – ITS C2C Next Gen SR41 to Friant Road**
 - Sole Source approval to acquire software approved by Council. Grant construction funding authorization in progress.
- **209900419 – Cedar Ave Repaving from Teague to Shepherd Avenues**
 - Design at 60%. Working on Construction (90%) document package. Project specs being routed for review. Construction anticipated for Summer 2026.
- **209900442 – TS LT Phasing Millbrook & Alluvial**
 - Completed constructability review and submitting to Purchasing to review specifications. Preparing ROW documents. Fully funded in FY 2026 budget. Construction Summer 2026.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
October 2025**

DISTRICT 6

KEY CONSTRUCTION PROJECTS

- **209900259 – Blackstone AC Overlay Minarets to Nees**
 - Punch list items remain. Construction to be completed by Thanksgiving.
- **209900282 – ITS Friant Ave Adaptive Traffic Signal Synchronization**
 - 25% complete. Project reinstated. ITS vault installed north of Copper. Grading and culvert extension completed at Champlain. Contractor working on completing night work utility location.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
November 2025**

DISTRICT 7

KEY DESIGN PROJECTS

- **209900110 – Herndon Canal Trail – Shields to McKinley Seg 3**
 - 90% Design. Consultant updating PS&E. Informal bid specs for ped bridge drafted. Construction Summer 2026.
- **209900118 – Shields Ave Trail Blackstone to Fresno Seg 1**
 - Consultant is working on 100% construction documents. Coordination with FID and Caltrans is ongoing.
- **209900223 – Yosemite Middle School on Floradora Complete Streets**
 - Working on 90% construction documents under review. Met with railroad and CPUC to discuss impacts to railroads ROW. Consultant working on NEPA update. Construction unfunded.
- **209900243 – Maroa/Shields/BNSF Safety Improvements**
 - BNSF corridor study coordinated by DPW. Once completed, the Project Charter and PMP will be prepared. Construction currently unfunded.
- **209900267 – Blackstone/McKinley Grade Separation**
 - 90% plans under review. ROW acquisitions in progress. Construction anticipated for Spring 2026.
- **209900283 – Blackstone Ave McKinley to Shields Smart Mobility**
 - Design scope amendment was approved by council. Now that amendment is approved, design consultant will revise construction documents.
- **209900306 – Sect 130 RR Van Ness / Shields TS Interconnection**
 - Council holding public meeting of the closure of Wishon Avenue. Scope will be finalized after public discussion.
- **209900320 – TS/Scramble Chestnut and Weldon HAWK First & Home**
 - Construction funding authorized on 8/1. Final plans have been signed. Construction anticipated for Spring 2026.
- **209900340 – First Street Class IV & Resurfacing Olive to Tulare**
 - Construction funding is authorized. Final PS&E submittal in progress. Construction anticipated Spring 2026.
- **209900344 – Chestnut Avenue Neighborhood Sidewalks along Garden Ave, Winery Ave, Fine Ave, Willow Ave, Belmont Ave, Madison Ave, Grant Ave, Washington Ave, McKenzie Ave, Nevada Ave, Illinois Ave, Iowa Ave, and Tulare Ave.**
 - Finalizing (90%) construction document revisions. Construction anticipated for early 2026.
- **209900358 – Blackstone Smart Mobility, SR180 to Pine Ave.**
 - Revised 90% plans routed for review. Informal bid advertised for HAWK and Streetlights. ROW acquisitions and PG&E coordination continue. Construction FY26.
- **209900372 – Fresno Street Paving McKinley to Divisadero**
 - Progress continues with 60% design development. ROW acquisitions in progress. Construction unfunded.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
October 2025

DISTRICT 7

DESIGN PROJECTS CONTINUED

- **209900414 – Cesar Chavez Corridor ITS Chestnut to Clovis**
 - In house design in progress. Charter approved.
- **209900421 – Tulare Complete Streets – Cedar to Chestnut**
 - Working on 90% design in progress. Construction documents (90%) in progress. Real estate working on ROW.
- **209900440 – Van Ness & Clinton LT Phasing**
 - Preparing 90% construction documents. PG&E started design of Rule 16. Coordinating with PG&E on existing gas valve box wat northeast corner. Construction anticipated Summer 2026.

KEY CONSTRUCTION PROJECTS

- **209900111 – McKinley Ave Trail Millbrook to Clovis Seg**
 - 95% Complete. Trail lighting installed along trail. Additional irrigation outstanding from Peach to Falcon Drive. AC plug paving and concrete improvements are outstanding at various locations.
- **209900341 – Clovis Adaptive ITS Shields to American**
 - 5% Complete. Construction work in progress.
- **209900403– Ashlan & Shields Ped Countdown Heads**
 - Project began 9/8. No work reported.
- **209900409 – Peach Ave. Pavement Rehab SR180 to McKinley**
 - NTP issued 9/2. Contractor repaved Peach, work continues on striping and loops.