



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
June 2026

DISTRICT 1

KEY DESIGN PROJECTS

- **209900135 – Polk Ave Street Reconstruction – Shaw to Gettysburg**
 - Final plans routed for review. Real Estate is working on extending duration of easements. Construction anticipated for 2027.
- **209900222– Ashlan Eastbound Widening – Polk to Cornelia**
 - Final plans in development. ROW acquisition in process. Construction projected Summer 2027.
- **209900255 – Highway City Neighborhood Street Revitalization**
 - 60% design. Construction document plans are under review by FMFCD. ROW is in progress. CDBG Construction funding approved for FY 2027.
- **209900267 – Blackstone McKinley Grade Separation**
 - Design at 90%. ROW acquisitions in progress. PG&E and BNSF coordination ongoing. Demo of city-owned properties progressing as quickly as possible. Construction anticipated for Fall 2027.
- **209900269 – NB Polk Widening – Shaw to Fairmont**
 - Schematic design under review. ROW and construction phases not funded.
- **209900304 – Ashlan WB Widening – Polk to Bryan**
 - Project design is on hold due to Developer work within the project limits. ROW will continue and design will resume once ROW acquisitions are completed. This project involves ROW acquisition and PG&E relocation. Construction funding anticipated in FY 2028.
- **209900306 – Sect 130 RR Van Ness/Shields Traffic Signal Interconnection**
 - Wishon will remain open. 2-year funding extension for PE phase under review by the state.
- **209900366 – Emerson Linear Park/Trail**
 - 90% design plans under review. Design decision is to keep Wishon open. Construction funding available in FY 2027.
- **209900418 – Shaw Ave Complete Streets – Fruit to West**
 - 90% design. Construction funding is approved. Construction anticipated Summer 2027.
- **209900440 – Clinton and Van Ness LT Phasing**
 - 100% Design under review. Specs are being revised for Purchasing approval. Construction anticipated Spring 2027.
- **209900459 – School Safety Traffic Signals (TS Dakota/Channing, West & Garland and West & Princeton)**
 - Design work has started. Construction unfunded. ATP grant application submitted to the State on 6/22/26.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
June 2026

DISTRICT 1

KEY CONSTRUCTION PROJECTS

- **209900229 – Ashlan Ave ITS – Cornelia to Blackstone**
 - 80% completed. All intersection switchovers to new system completed. Contractor working on punch list items. Synchronization to occur in FY 2027.
- **209900358 – Blackstone Smart Mobility, SR180 to Pine Ave**
 - Construction has started at Olive and Blackstone and will progress south toward SR180. Projected completion this calendar year.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
June 2026**

DISTRICT 2

KEY DESIGN PROJECTS

- **209900061 – Veterans Blvd Right of Way**
 - CEQA adopted. City coordinating the sale of the remnant and undeveloped portions of land. Coordinating northing jug handle ROW between City and CHSRA.
- **209900065 – Herndon/BNSF Bridge Widening – Polk to Milburn**
 - 90% Design. BNSF C&M agreement and easement are being reviewed and finalized. Utility coordination continues. Construction anticipated for Spring 2027. Construction LPFP funding allocation projected for June '26.
- **209900284 – Figarden/BNSF At Grade RR Crossing**
 - Schematic design completed and returned to designer. Construction anticipated Summer 2027.
- **209900289 – Audubon/Lexington Intersection Improvements**
 - 90% design underway. Construction funded in FY 2027 budget.
- **209900322 – River West Eaton Trail Extension**
 - 100% submittal routed for review. JPA agreement executed. Construction award projected October 2026, commence work in Winter 2026/27.
- **209900343 – Palm Ave Adaptive ITS Herndon to Shaw**
 - 90% design. Construction anticipated for early 2027.
- **209900347 – Shaw Ave AC Rehab/Overlay Fruit to 950 ft East of Palm**
 - 100% design plans approved. Project re-bid and expected to award Fall 2026. Construction anticipated Spring 2027.
- **209900370 – Beechwood Ave Improvements**
 - Project on hold pending development in the area. Public Works has prepared multiple options to improve circulation. Frontage road currently closed to evaluate traffic flow.
- **209900371 – Pinedale Neighborhood Improvements**
 - Waiting for Council direction. \$95,700 carried over to FY 2027.
- **209900417 – Figarden Drive Repaving – Santa Fe to Gates**
 - Design and ROW completed. Construction anticipated for Spring 2027.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
June 2026

DISTRICT 2

KEY DESIGN PROJECTS CONTINUED

- **209900418 – Shaw Ave Complete Streets – Fruit to West**
 - 90% design. Construction anticipated Summer 2027
- **209900511 – TS LT Phasing Bullard and Forkner**
 - City design staff working on 90% construction document submittal. Construction in FY 2027. Bidding together with 209900502 Bullard Ave.
- **209900513 – TS LT Phasing Blackstone & Sierra Avenues**
 - TOPO and survey ordered. Site visit and ramp inspection reports completed. Construction programmed for FY 2027.

KEY CONSTRUCTION PROJECTS

- **New projects coming soon!**



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
May 2026**

DISTRICT 3

KEY DESIGN PROJECTS

- **209900177 – McKinley Ave Widening – Marks to Hughes**
 - Design wrapping up. Construction anticipated for Summer 2027.
- **209900221 – Clinton Widening – Marks to Valentine**
 - 90% design. Construction anticipated early 2028. NEPA environmental delay.
- **209900225 – TS LT McKinley and Blythe; McKinley Elementary School**
 - Successful bid opening. Projected construction award contract 06/18. Construction anticipated for Summer 2026.
- **209900280– Dynamic Downtown Pt 2**
 - Final plans were routed for review. Environmental clearance in progress with NEPA studies. Construction anticipated for FY 2027.
- **209900342 – California Complete Streets Fruit to Mayor**
 - Preparing 60% design submittal. ROW has started outreach to property owners. Construction anticipated late 2027.
- **209900346– E Street Reconstruction El Dorado–Ventura**
 - Preparing ROW documents. Finalizing 60% plans for submittal. Construction anticipated FY2027.
- **209900372 – Fresno Street Paving – McKinley to Divisadero**
 - Design at 60%. ROW is progressing. Construction unfunded.
- **209900387 – TS Church and Walnut**
 - 100% plans signed by stakeholders. Informal bid documents for traffic signal poles and project construction specifications are being drafted. Construction funding in Mayors proposed budget.
- **209900388 – Fresno Street Grind and Overlay C to F Streets**
 - Construction documents (90%) continues. ROW for easements continuing with property owners. Construction anticipated for FY 2027.
- **209900408 – Downtown Neighborhood Safe Schools Crossing**
 - Construction documents (90%) revisions in progress. ROW complete. Construction funding approved. Construction Fall 2026.
- **209900411 – California Enhancements – Fruit to Mayor**
 - Design in progress per latest direction. Phase 2 construction programmed for FY 2028 with Measure C Tier 1 funding.
- **209900420 – Church Complete Street MLK-Elm**
 - 90% design. Construction funding authorization in progress. Developing construction documents. Construction programmed for Summer 2027.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
May 2026

DISTRICT 3

KEY CONSTRUCTION PROJECTS

- **209900176 – MLK Center Active Transportation Infrastructure**
 - 44% Complete. Construction in suspension pending PG&E Rule 20 completion. PG&E will complete project Fall 2026.
- **209900180 – TCC Mariposa Plaza**
 - Construction substantially completed. Contractor finishing lighting and final inspections will follow.
- **209900181 – TCC SW Fresno Green Trails and Cycle Paths Initiative**
 - Construction substantially completed. Lighting controller programmed and operational. Contractor working on scheduling final inspections.
- **209900189 – MLK Magnet Park (Les Kimber Park)**
 - 90% complete. Waiting to install step up transformer. Contractor received approved drawings for PG&E vaults and approved drawings for solar light footings. Contractor maintaining site. Substantial completion anticipated in July. Landscape 90-day maintenance period will begin.
- **209900233 – Merced Street Reconnection**
 - Successful bid opening on 05/12. Agee construction apparent lowest bidder. Projected construction award June.
- **209900358 – Blackstone Smart Mobility, SR 180 to Pine Ave**
 - NTP scheduled for end of May.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
May 2026

DISTRICT 4

KEY DESIGN PROJECTS

- **209900110 – Herndon Canal Trail – Shields to McKinley Seg 3**
 - 95% Design. Construction documents under review. Projected award in August.
- **209900402 – Cedar Ave at Shields and Fountain**
 - 95% Design. Final plans are being circulated. Construction anticipated for Fall 2026.
- **209900404– Senior Activity Center TOD Housing Street Improvements**
 - 95% Design. Construction document plans routed for review. Construction anticipated for Winter 2026.
- **209900455– Blackstone Dakota Ave Class IV Bike Lane & Sidewalks (AHSC)**
 - 60% Design underway. Striping plan under review. ROW has begun. Construction programmed for FY2027.
- **209900515– Shaw Ave Rehab College Ave to SR41**
 - Design in initiation stage with survey underway. Construction programmed for FY 2028
- **209900517–Willow Ave Roadway Rehab Barstow to Sierra**
 - Developing project schedule. Construction programmed for FY2027.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
May 2026

DISTRICT 4

KEY CONSTRUCTION PROJECTS

- **209900229 – Ashlan Ave ITS – Cornelia to Blackstone**
 - 80% completed. Ashlan/West is continuing with traffic signal install. Ashlan/Hughes and Ashlan/Fruit completed. Ashlan/Maroa working on punch list items.
- **209900320 – TS/Scramble Chestnut and Weldon HAWK First & Home**
 - Project awarded on 2/26. Construction anticipated for Summer 2026.
- **209900341 – Clovis Adaptive ITS Shields to American**
 - 40% Complete. Contractor completed ramps on Clovis and Butler. Contractor working on traffic loops and plug paving along the project corridor.
- **209900383 – HAWK First and Dovewood**
 - Project awarded on 2/26 . Construction anticipated for Summer 2026.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
May 2026

DISTRICT 5

KEY DESIGN PROJECTS

- **209900393 – Fancher Creek Trail Chestnut to Peach**
 - Working on project schedule, project management plan and scoping.
- **209900405 – Ventura TOD Affordable Housing Street Improvements**
 - Starting 100% design. Construction TBD – depending on developer's onsite schedule.
- **209900410 – Peach Ave Widening Church to Jensen Avenues**
 - Design comments returned to consultant. Coordinating ROW acquisitions with property owners. Construction programmed for FY 2028.
- **209900414 – Kings Canyon Corridor ITS Chestnut to Clovis**
 - Working on 60% design. Construction in Summer '27.
- **209900421 – Tulare Complete Streets – Cedar to Chestnut**
 - Final design at 100%. NEPA was approved. Construction anticipated FY 2027.
- **209900443 – Peach Ave Widening Phase 2 Jensen to Butler (Florence to Church)**
 - 60% plans comments received. ROW phase is starting. Construction anticipated in 2027.
- **209900500 – California Ave Road Diet Clovis-Fowler**
 - Alternative design concept reports being prepared.

KEY CONSTRUCTION PROJECTS

- **209900341 – Clovis Adaptive ITS Shields to American**
 - 40% Complete. Contractor completed ramps on Clovis and Butler. Contractor working on traffic loops and plug paving along the project corridor.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
June 2026

DISTRICT 6

KEY DESIGN PROJECTS

- **209900335 – Eaton Trailhead N/O Ft. Washington**
 - 90% design in progress. Working on an updated budget in case a permanent drainage system is utilized for the project. Evaluating environmental CEQA amendment proposal. Construction anticipated Spring 2027.
- **209900380 – ITS C2C Next Gen SR41 to Friant Road**
 - Sole Source approval to acquire software approved by Council. Software system update programmed FY2027.
- **209900419 – Cedar Ave Repaving from Teague to Shepherd Avenues**
 - Design in final stages. Specifications in final review. Plans submitted for approval. CON RFA in progress. Construction anticipated for Fall 2026.
- **209900442 – TS LT Phasing Millbrook & Alluvial**
 - Plans routed for signatures, submitting specifications for approval. Construction Fall 2026.
- **209900499 – TS LT Phasing Millbrook & Nees**
 - Design at 60% PS&E formal submittal under review. Construction unfunded.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
June 2026**

DISTRICT 6

KEY CONSTRUCTION PROJECTS

- **209900282 – ITS Friant Road Adaptive Traffic Signal Synchronization**
 - 80% complete. Completed Ft. Washington signal switchover. Finished loops and concrete flat work at Copper, Lakeview and Friant.
- **209900345– Cedar Ave AC Overlay Herndon to Alluvial**
 - Contract awarded on 5/21. Construction anticipated Summer 2026.
- **209900348 – Behymer and Granville Traffic Calming – Phase II**
 - Construction contract executed. Initiating submittal process, schedule, and calendaring pre-con meeting.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
June 2026

DISTRICT 7

KEY DESIGN PROJECTS

- **209900110 – Herndon Canal Trail – Shields to McKinley Seg 3**
 - Currently advertising, bid opening 7/21/26. Projected award in August.
- **209900118 – Shields Ave Trail Blackstone to Fresno Seg 1**
 - 100% Plans submitted. FID common use agreement in progress. City easement is progressing with property owners. Construction award in Fall 2026.
- **209900223 – Yosemite Middle School on Floradora Complete Streets**
 - Working on 100% design. NEPA is in progress. Submitting design to SJVRR for review. Construction currently unfunded.
- **209900243 – Maroa/Shields/BNSF Safety Improvements**
 - Revising Project Charter. Construction currently unfunded.
- **209900267 – Blackstone/McKinley Grade Separation**
 - Design at 90%. ROW acquisitions in progress. PG&E and BNSF coordination ongoing. Demo of city-owned properties progressing as quickly as possible. Construction anticipated for Fall 2027.
- **209900283 – Blackstone Ave McKinley to Shields Smart Mobility**
 - Design at 90%. DPW coordinating with FAX on striping design. Construction in FY2027.
- **209900306 – Sect 130 RR Van Ness / Shields TS Interconnection**
 - Wishon will remain open. 2-year funding extension for PE phase in review by Sect. 130.
- **209900340 – First Street Class IV & Resurfacing Olive to Tulare**
 - 100% design. Advertising and award scheduled for Fall 2026.
- **209900344 – Chestnut Avenue Neighborhood Sidewalks – (Bounded by Belmont/Chestnut/Tulare/Willow)**
 - 90% design in progress. Reviewing revised plans and specifications. Construction anticipated Winter 2026.
- **209900372 – Fresno Street Paving McKinley to Divisadero**
 - Design at 60%. Construction unfunded.
- **209900414 – Kings Canyon Corridor ITS Chestnut to Clovis**
 - 60% design in progress. Construction anticipated Summer 2027.
- **209900421 – Tulare Complete Streets – Cedar to Chestnut**
 - Final design at 100%. ROW certification approval and construction authorization pending from Caltrans. Construction Spring 2027.
- **209900440 – Van Ness & Clinton LT Phasing**
 - 100% Design under review. Specs are being revised for Purchasing approval. Construction anticipated Spring 2027.
- **209900455 – Blackstone & Dakota AHSC Smart Mobility Improvements**
 - 60% design. Tentative striping under review. ROW acquisition has begun. Informal bid for HAWK poles and mast arms anticipated for July 2026 to meet grant deadline. Construction anticipated Summer 2027.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
June 2026

DISTRICT 7

KEY CONSTRUCTION PROJECTS

- **209900111 – McKinley Ave Trail Millbrook to Clovis Seg**
 - Substantially completed 02/27/26. Landscape 90-day maintenance period was extended 30 days.
- **209900320 – TS/Scramble Chestnut and Weldon HAWK First & Home**
 - Project awarded on 2/26. Construction anticipated for Summer 2026.
- **209900341 – Clovis Adaptive ITS Shields to American**
 - 88% Complete. Contractor completed traffic loops at many intersections, are adjusting pull boxes and performing flat work.
- **209900358 – Blackstone Smart Mobility, SR180 to Pine Ave.**
 - Construction has started at Olive and Blackstone and will progress south toward SR180.
- **209900409 – Peach Ave. Pavement Rehab SR180 to McKinley**
 - Construction in suspension due to long lead time of pole equipment. Poles anticipated June 2026.