



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
March 2026

DISTRICT 1

KEY DESIGN PROJECTS

- **209900135 – Polk Ave Street Reconstruction – Shaw to Gettysburg**
 - Final design nearing completion. ROW is extending executed TCE’s performance dates. Construction anticipated for 2027.
- **209900222– Ashlan Eastbound Widening – Polk to Cornelia**
 - 90% Design. Consultant working on revising design to accommodate changes to Ashlan and Polk intersection. ROW is wrapping up. One parcel went to council for approval of eminent domain. Construction projected for early 2027.
- **209900255 – Highway City Neighborhood Street Revitalization**
 - 60% design. NEPA secured. ROW phase underway. Waiting on potholing results to address gas line conflict. CDBG Construction funding not yet in place for FY 2027.
- **209900267 – Blackstone McKinley Grade Separation**
 - Design at 90%. ROW acquisitions in progress. Purchasing, Building and Safety expedited demo of City-owned properties. Working on second amendment to consultant agreement. Construction anticipated for Fall 2027.
- **209900269 – NB Polk Widening – Shaw to Fairmont**
 - Schematic design under review. ROW and construction phases not funded.
- **209900304 – Ashlan WB Widening – Polk to Bryan**
 - Project design is on hold due to Developer undeveloped intersections within the project limits. ROW will continue and design will resume once ROW acquisitions are completed. This project involves ROW acquisition and PG&E relocation. Construction funding programmed for FY2028.
- **209900306 – Sect 130 RR Van Ness/Shields Traffic Signal Interconnection**
 - Time extension for PE phase funding in progress due to community meetings and design option results. Decision need on Wishon.
- **209900358 – Blackstone Smart Mobility, SR180 to Pine Ave**
 - Construction awarded at 02/26 council meeting. Construction anticipated for Spring 2026.
- **209900366 – Emerson Linear Park/Trail**
 - 90% design plans under review. Construction unfunded.
- **209900418 – Shaw Ave Complete Streets – Fruit to West**
 - 90% design. Final plans under review. Construction anticipated Fall 2026.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
March 2026**

DISTRICT 1

KEY DESIGN PROJECTS CONTINUED

- **209900440 – Clinton and Van Ness LT Phasing**
 - 90% Design. Construction anticipated Summer 2026.
- **209900459 – School Safety Traffic Signals (TS Dakota/Channing, West & Garland and West & Princeton)**
 - Project initiation. Construction unfunded.

KEY CONSTRUCTION PROJECTS

- **209900229 – Ashlan Ave ITS – Cornelia to Blackstone**
 - 75% completed. Contractor working on punch list items at all intersections. VDS installed and TSSL performing inspections.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
March 2026

DISTRICT 2

KEY DESIGN PROJECTS

- **209900061 – Veterans Blvd Right of Way**
 - City coordinating the sale of the remnant and undeveloped portions of land. Coordinating northing jug handle ROW between City and CHSRA.
- **209900065 – Herndon/BNSF Bridge Widening – Polk to Milburn**
 - 90% Design. BNSF C&M agreement and easement are being reviewed and finalized. Utility coordination continues. Construction anticipated for Fall 2026. Construction LPFP funding allocation projected for June '26.
- **209900284 – Figarden/BNSF At Grade RR Crossing**
 - Schematic design completed and routed for review. Construction anticipated Summer 2027.
- **209900289 – Audubon/Lexington Intersection Improvements**
 - 90% design underway. Construction programmed for FY2027.
- **209900322 – River West Eaton Trail Extension**
 - 90% design in progress. Construction funding for Core project identified. Application through SJRC submitted and draft agreement is in development.
- **209900343 – Palm Ave Adaptive ITS Herndon to Shaw**
 - 90% design. Construction funding confirmed. Construction anticipated Fall 2026.
- **209900347 – Shaw Ave AC Rehab/Overlay Fruit to 950 ft East of Palm**
 - Design complete. Construction award projected for Summer 2026 (FY 2027).
- **209900370 – Beechwood Ave Improvements**
 - Project on hold pending development in the area. Public Works has prepared multiple options to improve circulation. Frontage road currently closed to evaluate traffic flow.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
March 2026

DISTRICT 2

KEY DESIGN PROJECTS CONTINUED

- **209900371 – Pinedale Neighborhood Improvements**
 - Project on hold pending allocation of funds. Waiting for Council direction.
- **209900417 – Figarden Drive Repaving – Santa Fe to Gates**
 - Design and ROW completed. Construction funding programmed for FY 2027.
- **209900418 – Shaw Ave Complete Streets – Fruit to West**
 - 90% design. Final plans under review. Construction authorization in progress. Construction anticipated Fall 2026.
- **209900502 – Bullard Ave Sidewalks & Streetlights Van Ness to Forkner**
 - Working on schematic design (30%) submittal. Target construction award December 2026.
- **209900511 – TS LT Phasing Bullard and Forkner**
 - Working on 30% GAD. Anticipates design completion by 10/2026. Construction in FY 2027.
- **209900513 – TS LT Phasing Blackstone & Sierra Avenues**
 - Design in initiation stages. Construction programmed for FY2027.

KEY CONSTRUCTION PROJECTS

- All prior projects completed (Blackstone OL Minarets to Nees, Herndon OL Valentine to Marks, and Grantland HAWK)
- **New projects coming soon!**



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
March 2026**

DISTRICT 3

KEY DESIGN PROJECTS

- **209900177 – McKinley Ave Widening – Marks to Hughes**
 - 90% design. Construction anticipated for Summer 2027.
- **209900221 – Clinton Widening – Marks to Valentine**
 - 90% design. Environmental clearance in progress with NEPA studies. Construction anticipated Summer 2027.
- **209900225 – TS LT McKinley and Blythe; McKinley Elementary School**
 - 100% design under review. The County and City Supplemental agreement is fully executed. Construction anticipated for Summer 2026.
- **209900280– Dynamic Downtown Pt 2**
 - Final plans were routed for review. Environmental clearance in progress with NEPA studies. Construction anticipated for FY 2027.
- **209900342 – California Complete Streets Fruit to Mayor**
 - 30% design. Revised Geometrics approved. Phase I construction programmed for FY 2027. Third community meeting anticipated for April or May.
- **209900346– E Street Reconstruction El Dorado–Cesar Chavez**
 - 60% design initiated. NEPA received. ROW funding authorization requested Construction anticipated FY2027.
- **209900358 – Blackstone Smart Mobility, SR 180 to Pine Ave**
 - Streetlight materials and construction contract were awarded at 2/26 council meeting. Construction anticipated Spring 2026.
- **209900372 – Fresno Street Paving – McKinley to Divisadero**
 - Design at 60%. ROW is progressing. Construction unfunded.
- **209900387 – TS Church and Walnut**
 - 100% plans approved. Construction funding programmed for FY 2027.
- **209900388 – Fresno Street Grind and Overlay C to F Streets**
 - Construction documents (90%) continues. ROW for easements has begun. Construction anticipated for FY 2027.
- **209900408 – Downtown Neighborhood Safe Schools Crossing**
 - Construction documents (90%) revisions in progress. Final ROW acquisition executed. Construction FY2027.
- **209900411 – California Enhancements – Fruit to Mayor**
 - Project on hold until further direction is received after community meetings. Phase 2 construction programmed for FY 2028 with Measure C Tier 1 funding.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
March 2026

DISTRICT 3

KEY DESIGN PROJECTS CONTINUED

- **209900420 - Church Complete Street MLK-Elm**
 - 90% design. Construction funding request submitted. ROW acquisitions eliminated using alternative designs. Construction programmed for Summer 2027.

KEY CONSTRUCTION PROJECTS

- **209900176 - MLK Center Active Transportation Infrastructure**
 - Construction in suspension pending PG&E Rule 20 completion.
- **209900179 - TCC Chinatown Urban Greening - Kern and F Street**
 - Contractor working on TSSL punch list. Project acceptance anticipated this month.
- **209900180 - TCC Mariposa Plaza**
 - Construction substantially completed. Contractor finishing lighting and final inspections will follow.
- **209900181 - TCC SW Fresno Green Trails and Cycle Paths Initiative**
 - Contractor working on punch list items. Street and trail lighting was accepted. Irrigation and landscaping 90-day landscaping inspections remain.
- **209900189 - MLK Magnet Park (Les Kimber Park)**
 - Contractor to install step up transformer and will provide a proposal to PG&E for Rule 16 modifications. Contractor maintaining site. 90% complete. Turf installation dependent on PG&E power.
- **209900233 - Merced Street Reconnection**
 - Notice of Award withdrawal letter sent to Fortis General Construction in September. Project will re-advertise.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
March 2026

DISTRICT 4

KEY DESIGN PROJECTS

- **209900110 - Herndon Canal Trail - Shields to McKinley Seg 3**
 - 95% Design. Construction documents under review. Projected award in July.
- **209900320 - TS/Scramble Chestnut and Weldon HAWK First & Home**
 - Project awarded on 2/26. Construction anticipated for Summer 2026.
- **209900383 - HAWK First and Dovewood**
 - Project awarded on 2/26 . Construction anticipated for Summer 2026.
- **209900402 - Cedar Ave at Shields and Fountain**
 - 95% Design. Projected award June '26. Construction anticipated for Summer 2026.
- **209900404- Senior Activity Center TOD Housing Street Improvements**
 - 95% Design. Construction anticipated for Winter 2026.
- **209900455- Blackstone Dakota Ave Class IV Bike Lane & Sidewalks (AHSC)**
 - 60% Design underway. ROW limits finalized and submitted. Construction programmed for FY2027.
- **209900515- Shaw Ave Rehab College Ave to SR41**
 - Design in initiation stage with survey underway. Construction programmed for FY 2028
- **209900517- Willow Ave Roadway Rehab Barstow to Sierra**
 - Topo survey received. Project kick off in progress. Construction programmed for FY2027.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
March 2026

DISTRICT 4

KEY CONSTRUCTION PROJECTS

- **209900229 – Ashlan Ave ITS – Cornelia to Blackstone**
 - 75% completed. Contractor working on punch list items at all intersections. VDS installed and TSSL performing inspections.
- **209900239 – TS Fresno and Browning Robinson Elementary**
 - 95% complete. Minor punch list work remains. Signal turned on 1/9.
- **209900338 – TS Barstow & Bond**
 - 90% complete. Traffic Signal turned on 2/18. Working on minor punch list items.
- **209900341 – Clovis Adaptive ITS Shields to American**
 - 38% Complete. Project suspended. Working with County on intersection coordination.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
March 2026**

DISTRICT 5

KEY DESIGN PROJECTS

- **209900393 – Fancher Creek Trail Chestnut to Peach (Calwa Trail)**
 - With Concept layout approved, consultant selection process will be finalized, Design process will follow.
- **209900405 – Cesar Chavez TOD Affordable Housing Street Improvements**
 - 90% design. Construction anticipated Summer 2026.
- **209900410 – Peach Ave Widening Church to Jensen Avenues**
 - 60% design review underway. ROW phase is in progress. Construction programmed for FY 2028.
- **209900414 – Kings Canyon/ Cesar Chavez Corridor ITS Chestnut to Clovis**
 - Working on 60% design. PSE completion projected for October '26. Construction in Spring '27.
- **209900421 – Tulare Complete Streets – Cedar to Chestnut**
 - Final design at 100% ROW certification in progress. Construction anticipated in 2027.
- **209900443 – Peach Ave Widening Phase 2 Jensen to Butler (Florence to Church)**
 - 60% plans were routed for review. ROW phase is starting. Construction anticipated in 2027.
- **209900500 – California Ave Road Diet Clovis-Fowler**
 - Design options under evaluation.

KEY CONSTRUCTION PROJECTS

- **209900341 – Clovis Adaptive ITS Shields to American**
 - 38% Complete. Project suspended. Working with County on intersection coordination.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
February 2026**

DISTRICT 6

KEY DESIGN PROJECTS

- **209900056 – Sugar Pine Trail Crossing at Nees and SR41**
 - Construction by City crews planned for FY2027.
- **209900335 – Eaton Trailhead N/O Ft. Washington**
 - 90% design in progress. Revisions in progress. Final CEQA draft is being prepared. General Plan Amendment application is ongoing for Friant Road driveway. Construction anticipated Fall 2026.
- **209900345– Cedar Ave AC Overlay Herndon to Alluvial**
 - Working with Purchasing to finalize the specifications to reflect DBE requirements. Construction anticipated Summer 2026.
- **209900348 – Behymer and Granville Traffic Calming – Phase II**
 - Plans approved. Advertising targeted for 2/25. Construction award projected for Spring 2026, construction Summer 2026.
- **209900380 – ITS C2C Next Gen SR41 to Friant Road**
 - Sole Source approval to acquire software approved by Council. Construction programmed FY2027.
- **209900419 – Cedar Ave Repaving from Teague to Shepherd Avenues**
 - 90% design. Construction anticipated for Summer 2026.
- **209900442 – TS LT Phasing Millbrook & Alluvial**
 - 90% design in progress. ROW acquisition ongoing. Coordinating informal bid with Purchasing for poles. Construction Summer 2026.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
February 2025

DISTRICT 6

KEY CONSTRUCTION PROJECTS

- **209900282 – ITS Friant Ave Adaptive Traffic Signal Synchronization**
 - 52% complete. Contractor working on wiring, pull boxes and cabinet work. Installed loops Copper River to Ft. Washinton. Installed camera at Ft. Washington, ped button post at Copper and Emergency Preemption system at Champlain.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
March 2026**

DISTRICT 7

KEY DESIGN PROJECTS

- **209900110 – Herndon Canal Trail – Shields to McKinley Seg 3**
 - 95% Design. Resolving final issues with FID. Informal bid specifications for pedestrian bridge routed for review. Construction projected for Summer 2026.
- **209900118 – Shields Ave Trail Blackstone to Fresno Seg 1**
 - 100% final plan comments received. Coordinating with FID on the Common Use Agreement. Construction Fall 2026.
- **209900223 – Yosemite Middle School on Floradora Complete Streets**
 - Working on 100% design. NEPA is in progress. Coordinating with BNSF to finalize scope of work within RR ROW. Construction currently unfunded.
- **209900243 – Maroa/Shields/BNSF Safety Improvements**
 - Coordinating with BNSF. Construction currently unfunded.
- **209900267 – Blackstone/McKinley Grade Separation**
 - Design at 90%. ROW acquisitions in progress. Purchasing, Building and Safety expedited demo of City-owned properties. Working on second amendment to consultant agreement. Construction anticipated for Fall 2027.
- **209900283 – Blackstone Ave McKinley to Shields Smart Mobility**
 - Design at 90%. Alternative roadway configuration was proposed and being evaluated to incorporate into plans. Construction in FY2027.
- **209900306 – Sect 130 RR Van Ness / Shields TS Interconnection**
 - Time extension for PE phase funding in progress due to community meetings and design option results. Decision needed on Wishon
- **209900320 – TS/Scramble Chestnut and Weldon HAWK First & Home**
 - Project awarded on 2/26. Construction anticipated for Summer 2026.
- **209900340 – First Street Class IV & Resurfacing Olive to Tulare**
 - 100% design. Final specifications in progress. Construction anticipated Fall 2026.
- **209900344 – Chestnut Avenue Neighborhood Sidewalks – (Bounded by Belmont/Chestnut/Tulare/Willow)**
 - 90% design in progress. Specifications submitted to Purchasing for review. Construction anticipated Fall 2026.
- **209900358 – Blackstone Smart Mobility, SR180 to Pine Ave.**
 - Construction awarded at 02/26 council meeting. Construction anticipated for Spring 2026.
- **209900372 – Fresno Street Paving McKinley to Divisadero**
 - 60% design in progress. Working on ROW. Construction unfunded.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
March 2026**

DISTRICT 7

DESIGN PROJECTS CONTINUED

- **209900414 – Kings Canyon Corridor ITS Chestnut to Clovis**
 - 60% design in progress. Construction programmed FY2027.
- **209900421 – Tulare Complete Streets – Cedar to Chestnut**
 - 100% Design. ROW complete. Construction anticipated in 2027.
- **209900440 – Van Ness & Clinton LT Phasing**
 - 90% Design. Construction anticipated Summer 2026.
- **209900455 – Blackstone & Dakota AHSC Smart Mobility Improvements**
 - 60% design. Construction anticipated FY 2027.

KEY CONSTRUCTION PROJECTS

- **209900111 – McKinley Ave Trail Millbrook to Clovis Seg**
 - Substantially completed 02/27/26.
- **209900341 – Clovis Adaptive ITS Shields to American**
 - 38% Complete. Project suspended. Working with County on intersection coordination.
- **209900409 – Peach Ave. Pavement Rehab SR180 to McKinley**
 - Construction in suspension due to long lead time of pole equipment.