



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
February 2026**

DISTRICT 1

KEY DESIGN PROJECTS

- **209900135 – Polk Ave Street Reconstruction – Shaw to Gettysburg**
 - Addressing final design comments and ROW to extend executed TCE's. Construction anticipated for 2027.
- **209900222– Ashlan Widening – Polk to Cornelia**
 - Consultant working on revising design to accommodate changes to Ashlan and Polk intersection. ROW is underway. One parcel went to council for approval of eminent domain. Construction early 2027.
- **209900255 – Highway City Neighborhood Street Revitalization**
 - 60% design. NEPA secured. ROW phase initiation stages. Construction currently unfunded.
- **209900267 – Blackstone McKinley Grade Separation**
 - ROW acquisitions in progress. Purchasing, Building and Safety expediting demo of City-owned properties. Construction anticipated for Fall 2027.
- **209900269 – NB Polk Widening – Shaw to Fairmont**
 - Schematic design under review. ROW and construction phases not funded.
- **209900304 – Ashlan WB Widening – Polk to Bryan**
 - 60% plans were submitted and going through internal review before routing for external comments. This project involves ROW acquisition and PG&E relocation. Construction funding programmed for FY2028.
- **209900306 – Sect 130 RR Van Ness/Shields Traffic Signal Interconnection**
 - Community meeting held on 1/27 to discuss Wishon closure. Final decision is pending. Time extension for PE phase funding in progress.
- **209900358 – Blackstone Smart Mobility, SR180 to Pine Ave**
 - Construction award proposed for 02/26. Construction anticipated for Spring 2026.
- **209900366 – Emerson Linear Park/Trail**
 - 90% design plans under review. Construction unfunded.
- **209900418 – Shaw Ave Complete Streets – Fruit to West**
 - 90% design. Final plans under review. Construction authorization in progress. Construction award projected for FY 2027.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
February 2026

DISTRICT 1

KEY DESIGN PROJECTS CONTINUED

- **209900440 – Clinton and Van Ness LT Phasing**
 - Plans submitted for Construction Documents (90%) review. Real Estate working on obtaining licensed right of entry at two locations. Construction anticipated Summer 2026.
- **209900459 – School Safety Traffic Signals (TS Dakota/Channing, West & Garland and West & Princeton)**
 - Design grant funding authorized. CPD Charter in progress. Construction unfunded.

KEY CONSTRUCTION PROJECTS

- **209900229 – Ashlan Ave ITS – Cornelia to Blackstone**
 - 70% completed. Contractor working on punch list items at all intersections.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
February 2026

DISTRICT 2

KEY DESIGN PROJECTS

- **209900061 – Veterans Blvd Right of Way**
 - City coordinating the purchase and sale agreement of remnant properties. City and CHSRA are working to resolve northern jug handle ROW.
- **209900065 – Herndon/BNSF Bridge Widening – Polk to Milburn**
 - BNSF C&M agreement and easement are being reviewed and finalized. Coordinating CEQA with CAO. Reviewing construction (90%) documents. Utility coordination continues. Construction anticipated for Fall 2026.
- **209900284 – Figarden/BNSF At Grade RR Crossing**
 - Schematic design completed and routed for review. Construction anticipated Summer 2027.
- **209900289 – Audubon/Lexington Intersection Improvements**
 - 90% design underway. Construction programmed for FY2027.
- **209900322 – River West Eaton Trail Extension**
 - Consultant working on Final PS&E. Construction funding for Core project identified. Application through SJRC submitted and draft agreement is in development.
- **209900343 – Palm Ave Adaptive ITS Herndon to Shaw**
 - 95% design. Construction funding confirmed. Construction anticipated Fall 2026.
- **209900347 – Shaw Ave AC Rehab/Overlay Fruit to 950 ft East of Palm**
 - 95% design under review. ROW certification in progress. Construction award projected for FY 2027.
- **209900370 – Beechwood Ave Improvements**
 - Project on hold pending development in the area. Public Works has prepared multiple options to improve circulation. Frontage road currently closed to evaluate traffic flow.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
February 2026**

DISTRICT 2

KEY DESIGN PROJECTS CONTINUED

- **209900371 – Pinedale Neighborhood Improvements**
 - Project on hold pending allocation of funds. Waiting for Council direction.
- **209900417 – Figarden Drive Repaving – Santa Fe to Gates**
 - Final design (100%) in progress. Row phase completed. Construction funding programmed for FY 2027.
- **209900418 – Shaw Ave Complete Streets – Fruit to West**
 - 90% design. Final plans under review. Construction authorization in progress. Construction award projected for FY 2027.
- **209900502 – Bullard Ave Sidewalks & Streetlights Van Ness to Forkner**
 - Working on schematic design (30%) submittal. Target construction award December 2026.
- **209900511 – TS LT Phasing Bullard and Forkner**
 - Working on 30% GAD. Projected dates: Construction documents 10/2026 and Construction Award 12/2026 possible if construction is funded in FY2027.
- **209900513 – TS LT Phasing Blackstone & Sierra Avenues**
 - Charter under CPD’s review. Design in initiation stages. Construction programmed for FY2027.

KEY CONSTRUCTION PROJECTS

- All prior projects completed (Blackstone OL Minarets to Nees, Herndon OL Valentine to Marks, and Grantland HAWK)
- **New projects coming soon!**



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
February 2026**

DISTRICT 3

KEY DESIGN PROJECTS

- **209900177 – McKinley Ave Widening – Marks to Hughes**
 - 90% design. Construction anticipated for Summer 2027.
- **209900221 – Clinton Widening – Marks to Valentine**
 - Environmental studies and coordination with PG&E continues on pole relocation. Construction anticipated Summer 2027.
- **209900225 – TS LT McKinley and Blythe; McKinley Elementary School**
 - 100% design under review. The County and City approved the Supplemental agreement. Construction funding available FY26. Construction anticipated for Summer 2026.
- **209900280– Dynamic Downtown Pt 2**
 - 90% design. Construction anticipated for FY 2027.
- **209900342 – Cesar Chavez Complete Streets Fruit to Mayor**
 - Revised Geometric Approval Drawing was routed for review. Phase 1 construction programmed for FY 2027. Second community meeting scheduled for 2/25.
- **209900346– E Street Reconstruction El Dorado–Cesar Chavez**
 - NEPA studies are with Caltrans for review and approval is estimated to take six weeks. Construction anticipated FY2027.
- **209900358 – Blackstone Smart Mobility, SR 180 to Pine Ave**
 - Bids for streetlight product purchase and construction contract were evaluated and forwarded to Purchasing for signature. Compiling Plan review comments to route to consultant. Construction anticipated Spring 2026.
- **209900372 – Fresno Street Paving McKinley to Divisadero**
 - 60% design in progress. Working on ROW. Construction unfunded.
- **209900387 – TS Church and Walnut**
 - Final construction documents routed for signature.
- **209900388 – Fresno Street Grind and Overlay C to F Streets**
 - Construction documents (90%) continues. ROW for easements has begun. Construction anticipated for FY 2027.
- **209900408 – Downtown Neighborhood Safe Schools Crossing**
 - Submitted construction documents (90%). Final ROW acquisition wrapping up and project specs under review. Construction FY2027.
- **209900411 – Cesar Chavez Enhancements – Fruit to Mayor**
 - Project on hold until further direction is received after community meetings. Phase 2 construction programmed for FY2027 with Measure C Tier 1 funding.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
February 2026

DISTRICT 3

KEY DESIGN PROJECTS CONTINUED

- **209900420 – Church Complete Street MLK-Elm**
 - 90% design. Site utility investigation completed. Construction programmed for Summer 2027.

KEY CONSTRUCTION PROJECTS

- **209900176 – MLK Center Active Transportation Infrastructure**
 - Contract suspended waiting due to waiting on Rule 20 underground work by PG&E. Contractor working on improvements at Jensen and MLK. PG&E removed abandoned gas line. County started work on Jensen and MLK – intersection in flash.
- **209900179 – TCC Chinatown Urban Greening – Kern and F Street**
 - Construction substantially completed. Contractor is working on punch list items. Project acceptance anticipated by March 2026.
- **209900180 – TCC Mariposa Plaza**
 - Construction substantially completed. Working on remaining lighting and electrical work.
- **209900181 – TCC SW Fresno Green Trails and Cycle Paths Initiative**
 - Contractor is working on punch list items to complete electrical for lights and project closeout.
- **209900189 – MLK Magnet Park (Les Kimber Park)**
 - Contractor performing site maintenance and weed control. 90% complete. Turf installation dependent on PG&E power.
- **209900233 – Merced Street Reconnection**
 - Notice of Award withdrawal letter sent to Fortis General Construction in September. Project re-advertising this month.
- **209900403 – Ashlan and Shields Ped Countdown Heads**
 - Construction completed. Final recap and acceptance in process.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
February 2026**

DISTRICT 4

KEY DESIGN PROJECTS

- **209900110 - Herndon Canal Trail - Shields to McKinley Seg 3**
 - 95% Design. Resolving final issues with FID. Informal bid specifications for pedestrian bridge routed for review. Construction funded in FY2026.
- **209900320 - TS/Scramble Chestnut and Weldon HAWK First & Home**
 - Construction contract award in February 2026. Construction anticipated for Spring 2026.
- **209900383 - HAWK First and Dovewood**
 - Project is advertising. Construction anticipated for Spring 2026.
- **209900402 - Cedar Ave at Shields and Fountain**
 - 95% Design. Construction anticipated for Summer 2026.
- **209900404- Senior Activity Center TOD Housing Street Improvements**
 - 95% Design. Construction anticipated for Summer 2026.
- **209900455- Blackstone Dakota Ave Class IV Bike Lane & Sidewalks (AHSC)**
 - 60% Design underway. Construction programmed for FY2027.
- **209900515- Shaw Ave Rehab College Ave to SR41**
 - Design will start in FY2026. New STBG federal grant \$2.8M. Project scope includes grind and overlay in both directions on Shaw Ave from Glenn Ave to SR-41 and WB only from Glenn to College Avenues. ADA compliant ramp reconstruction, signing & striping, traffic loop upgrade, streetlights, high visibility crosswalks at Shaw & Blackstone.
- **209900517- Willow Ave Roadway Rehab Barstow to Sierra**
 - Topo survey pending receipt. Project kickoff and project schedule in progress. Construction programmed for FY2027.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
February 2026

DISTRICT 4

KEY CONSTRUCTION PROJECTS

- **209900229 – Ashlan Ave ITS – Cornelia to Blackstone**
 - 70% complete. Contractor working on minor items and punch list work at intersections. Synchronization anticipated for early 2027.
- **209900239 – TS Fresno and Browning Robinson Elementary**
 - 89% complete. Signal turned on 1/9.
- **209900338 – TS Barstow & Bond**
 - 58% complete. Traffic Signal turned on 2/18.
- **209900341 – Clovis Adaptive ITS Shields to American**
 - 30% Complete. Contractor working on 336 cabinets at all intersections.
- **209900403– Ashlan and Shields Ped Countdown Heads**
 - Project substantially completed. Working on punch list items. Starting closeout process.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
February 2026**

DISTRICT 5

KEY DESIGN PROJECTS

- **209900393 – Fancher Creek Trail Chestnut to Peach (Calwa Trail)**
 - CPD/DPW evaluating preferred alignment input received from D5.
- **209900405 – Cesar Chavez TOD Affordable Housing Street Improvements**
 - 90% design. Construction anticipated Summer 2026.
- **209900410 – Peach Ave Widening Church to Jensen Avenues**
 - 60% design review underway. ROW phase is starting.
- **209900414 – Kings Canyon/ Cesar Chavez Corridor ITS Chestnut to Clovis**
 - Continuing progress on 60% design.
- **209900421 – Tulare Complete Streets – Cedar to Chestnut**
 - Construction documents 90% in progress. Construction anticipated in 2027.
- **209900443 – Peach Ave Widening Phase 2 Jensen to Butler (Florence to Church)**
 - 60% plans were routed for review. ROW phase is starting. Construction anticipated in 2027.
- **209900500 – California Ave Road Diet Clovis-Fowler**
 - Design options under evaluation.

KEY CONSTRUCTION PROJECTS

- **209900341 – Clovis Adaptive ITS Shields to American**
 - 38% complete. Contractor installed ITS components at three intersections, spliced fiber in cabinets and worked on pull boxes and conduits.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
February 2026**

DISTRICT 6

KEY DESIGN PROJECTS

- **209900056 – Sugar Pine Trail Crossing at Nees and SR41**
 - Construction by City crews planned for FY2027.
- **209900335 – Eaton Trailhead N/O Ft. Washington**
 - 90% design in progress. Revisions in progress. Final CEQA draft is being prepared. General Plan Amendment application is ongoing for Friant Road driveway. Construction anticipated Fall 2026.
- **209900345– Cedar Ave AC Overlay Herndon to Alluvial**
 - Working with Purchasing to finalize the specifications to reflect DBE requirements. Construction anticipated Summer 2026.
- **209900348 – Behymer and Granville Traffic Calming – Phase II**
 - Plans approved. Advertising targeted for 2/25. Construction award projected for Spring 2026, construction Summer 2026.
- **209900380 – ITS C2C Next Gen SR41 to Friant Road**
 - Sole Source approval to acquire software approved by Council. Construction programmed FY2027.
- **209900419 – Cedar Ave Repaving from Teague to Shepherd Avenues**
 - 90% design. Construction anticipated for Summer 2026.
- **209900442 – TS LT Phasing Millbrook & Alluvial**
 - 90% design in progress. ROW acquisition ongoing. Coordinating informal bid with Purchasing for poles. Construction Summer 2026.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
February 2025

DISTRICT 6

KEY CONSTRUCTION PROJECTS

- **209900282 – ITS Friant Ave Adaptive Traffic Signal Synchronization**
 - 52% complete. Contractor working on wiring, pull boxes and cabinet work. Installed loops Copper River to Ft. Washinton. Installed camera at Ft. Washington, ped button post at Copper and Emergency Preemption system at Champlain.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
February 2026

DISTRICT 7

KEY DESIGN PROJECTS

- **209900110 – Herndon Canal Trail – Shields to McKinley Seg 3**
 - 95% Design. Resolving final issues with FID. Informal bid specifications for pedestrian bridge routed for review. Construction funded in FY2026.
- **209900118 – Shields Ave Trail Blackstone to Fresno Seg 1**
 - Submitted 100% final plan for review. Coordinating with FID on the Common Use Agreement. Construction Fall 2026.
- **209900223 – Yosemite Middle School on Floradora Complete Streets**
 - Working on 100% design. NEPA is in progress. Coordinating with BNSF to finalize scope of work within RR ROW. Construction unfunded.
- **209900243 – Maroa/Shields/BNSF Safety Improvements**
 - Coordinating with BNSF. Evaluating scope and revising project charter. Construction currently unfunded.
- **209900267 – Blackstone/McKinley Grade Separation**
 - 90% plans review completed. ROW acquisitions in progress. Demo of City buildings is being expedited. Construction anticipated Fall 2027.
- **209900283 – Blackstone Ave McKinley to Shields Smart Mobility**
 - Design at 90%. Coordinating with FAX on BRT stops. Construction in FY2027.
- **209900306 – Sect 130 RR Van Ness / Shields TS Interconnection**
 - Community meeting held on 1/27 to discuss Wishon closure. Final decision is pending. Time extension for PE phase funding in progress.
- **209900320 – TS/Scramble Chestnut and Weldon HAWK First & Home**
 - Successful bid opening. Project is scheduled for award on 2/26. Construction anticipated to begin late Spring 2026.
- **209900340 – First Street Class IV & Resurfacing Olive to Tulare**
 - 95% design. Construction anticipated Summer 2026.
- **209900344 – Chestnut Avenue Neighborhood Sidewalks along Garden Ave, Winery Ave, Fine Ave, Willow Ave, Belmont Ave, Madison Ave, Grant Ave, Washington Ave, McKenzie Ave, Nevada Ave, Illinois Ave, Iowa Ave, and Tulare Ave.**
 - 90% design in progress. Project scope adjusted to exclude PMN work, and plans were modified for construction document review. Construction anticipated Summer 2026.
- **209900358 – Blackstone Smart Mobility, SR180 to Pine Ave.**
 - Construction award on council agenda for 02/26. Construction anticipated Spring 2026.
- **209900372 – Fresno Street Paving McKinley to Divisadero**
 - 60% design in progress. Working on ROW. Construction unfunded.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
February 2026**

DISTRICT 7

DESIGN PROJECTS CONTINUED

- **209900414 – Cesar Chavez Corridor ITS Chestnut to Clovis**
 - 60% design in progress. Construction programmed FY2027.
- **209900421 – Tulare Complete Streets – Cedar to Chestnut**
 - Construction documents 90% in progress. Construction anticipated in 2027.
- **209900440 – Van Ness & Clinton LT Phasing**
 - Plans submitted for Construction Documents (90%) review. Real Estate working on obtaining licensed right of entry at two locations. Construction anticipated Summer 2026.
- **209900455 – Blackstone & Dakota AHSC Smart Mobility Improvements**
 - 60% design. Construction anticipated FY 2027.

KEY CONSTRUCTION PROJECTS

- **209900111 – McKinley Ave Trail Millbrook to Clovis Seg**
 - 97% Complete. Electrical work continues trail lighting.
- **209900341 – Clovis Adaptive ITS Shields to American**
 - 30% Complete. Contractor working on 336 cabinets at intersections.
- **209900403– Ashlan & Shields Ped Countdown Heads**
 - Contractor substantially complete and continues to work on punch list items.
- **209900409 – Peach Ave. Pavement Rehab SR180 to McKinley**
 - 31% complete. Contractor working on pull boxes and cabinets. Replaced Tesco foundations and curb ramps for ADA upgrades.