



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY α
July 2025**

DISTRICT 1

KEY DESIGN PROJECTS

- **209900135 – Polk Ave Street Reconstruction – Shaw to Gettysburg**
 - Construction plans, specs and estimate comments are being reviewed. and advertisement is authorized. Construction anticipated for Spring 2026.
- **209900222– Ashlan Widening – Polk to Cornelia**
 - 100% Plans are being completed. Purchasing is reviewing specs for approval. The in progress. Consultant submitted plan revisions. Construction Summer 2026.
- **209900255 – Highway City Neighborhood Street Revitalization**
 - Consultant is working on construction documents. Construction currently unfunded.
- **209900267 – Blackstone McKinley Grade Separation**
 - 90% plans under review. ROW acquisitions in progress. Construction anticipated for 2026.
- **209900269 – NB Polk Widening – Shaw to Fairmont**
 - Schematic design under review.
- **209900304 – Ashlan WB Widening – Polk to Bryan**
 - Review completed of 60% design development package. Environmental study under review. Construction funding programmed for FY2028.
- **209900306 – Sect 130 RR Van Ness/Shields Traffic Signal Interconnection**
 - Schematic 30% design is under review to finalize scope of project.
- **209900358 – Blackstone Smart Mobility, SR180 to Pine Ave**
 - The consultant is preparing the construction document (90%) submittal. PG&E for new point of services is ongoing. ROW acquisitions are in progress.
- **209900366 – Emerson Linear Park/Trail**
 - Received design development plans from consultant and preparing for review. with PG&E on design development. Issuing mini-RFP for CEQA. Construction
- **209900418 – Shaw Ave Complete Streets – Fruit to West**
 - Design plans submitted earlier this month. Geotechnical investigation completed. ROW documents. Construction funding programmed for FY 2027.
- **209900440 – Clinton and Van Ness LT Phasing**
 - 60% Design Development plan check under review. Rule 16 application started. funded in FY2026.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2025**

DISTRICT 1

KEY CONSTRUCTION PROJECTS

- **209900229 – Ashlan Ave ITS – Cornelia to Blackstone**
 - 65% completed. Contractor working to complete the project.
- **209900403 – Ashlan and Shields Ped Countdown Heads**
 - Traffic control submissions ongoing. Construction is projected to began 7/16.

PAVE MORE NOW

- **Package A**
 - **Shields – Fruit to Palm \$2,002,000**
 - Currently advertising, bid opening 8/12/25
 - **Shaw – Brawley to Valentine (D1) & Blythe to Valentine (D2) \$3,459,600**
 - Currently advertising, bid opening 8/12/25
- **Remaining Projects in \$75m program**
 - **Indianapolis, Cornelia, Ashlan, Ellendale (Indianapolis included) \$5,631,000**
 - **Replacement Project (TBD) for D1 portion of Shields – Brawley to Parkway \$1,875,000**
- **\$25m Projects – \$3,571,428 available**
 - **Shields – Brawley to Parkway \$3,750,000**
 - **West, Griffith, Tielman, Dakota Concrete Repair \$TBD**
 - **Garland, Palm, Shields, Jeanne Concrete Repair \$TBD**
 - **McKinley, Blackstone, Olive, Van Ness Concrete Repair \$1,200,000**
 - **Santa Fe Repaving – West to Carruth \$500,000**
 - **Shields, Van Ness, Clinton, Palm Concrete Repair \$TBD**



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2025

DISTRICT 2

KEY DESIGN PROJECTS

- **209900061 – Veterans Blvd Right of Way**
 - CEQA CE adopted. Purchase and sale agreement of remnant, and adjacent to Veterans Interchange is in progress.
- **209900065 – Herndon/BNSF Bridge Widening – Polk to Milburn**
 - BNSF C&M agreement and easement are being reviewed and finalized. Design consultant working on construction document submittal. Construction Spring 2026.
- **209900284 – Figarden/BNSF At Grade RR Crossing**
 - Charter meeting held and will perform a field visit to develop scope.
- **209900289 – Audubon/Lexington Intersection Improvements**
 - Design at 60% and ROW documents are in production. Construction FY2027.
- **209900322 – River West Eaton Trail Extension**
 - Design progressing towards final construction documents. Consultant agreement for environmental impact report addendum near SR41 and Perrin.
- **209900343 – Palm Ave Adaptive ITS Herndon to Shaw**
 - NEPA revalidation approved and construction funding pending receipt. anticipated beginning of 2026.
- **209900347 – Shaw Ave AC Rehab/Overlay Fruit to 950 ft East of Palm**
 - Stakeholder comments were reviewed and sent to consultant. Construction for Spring 2026.
- **209900370 – Beechwood Ave Improvements**
 - Project on hold pending development in the area.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2025

DISTRICT 2

KEY DESIGN PROJECTS CONTINUED

- **209900371 – Pinedale Neighborhood Improvements**
 - Project on hold pending allocation of funds. Waiting for Council direction.
- **209900417 – Figarden Drive Repaving – Santa Fe to Gates**
 - Design at 60%. CEQA is under review by CAO. Construction funding programmed for FY 2027.
- **209900418 – Shaw Ave Complete Streets – Fruit to West**
 - Design plans are expected to be submitted this month. Geotechnical was completed. Finalizing ROW documents. Construction funding programmed for FY 2027.

KEY CONSTRUCTION PROJECTS

- **209900259– Blackstone AC Overlay – Minarets to Nees**
 - Construction to start 7/21.
- **209900339 – Herndon Ave AC Overlay Valentine to Marks**
 - Project awarded. Construction anticipated for Fall 2025.
- **209900386 – Grantland HAWK at Herndon–Barstow Elementary**
 - This project is managed by the County of Fresno.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2025**

DISTRICT 2

PAVE MORE NOW

- **Package A**
 - **Shaw – Brawley to Valentine (D1) & Blythe to Valentine (D2)**
\$3,459,600
 - Currently advertising, bid opening 8/12/25
- **Remaining Projects in \$75m program**
 - **Polk – Herndon to Bullard \$4,411,000**
 - **Figarden – Sante Fe to Valentine \$4,133,000**
- **\$25m Projects – \$3,571,428 available**
 - **Shaw – Valentine to Marks \$,306,400**
 - **Shaw – Marks to West \$4,249,655**
 - **TS Left Turn Phasing Bullard & Van Ness \$1,200,000**
 - **TS Left Turn Phasing Bullard & Forkner Design \$100,000**
 - **TS Left Turn Phasing Bullard & Forkner Construction \$TBD**
 - **Ingram – Herndon to Alluvial \$2,178,276**



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2025**

DISTRICT 3

KEY DESIGN PROJECTS

- **209900177 – McKinley Ave Widening – Marks to Hughes**
 - Design progressing to 60% plans. Mini-RFP for geotechnical services is in review. ROW documents updated to continue the process. Construction anticipated for Summer 2026.
- **209900221 – Clinton Widening – Marks to Valentine**
 - Coordinating with FID on culvert structure. Finalizing 90% construction document submittal. studies are underway. Working with PG&E on pole relocation. Construction anticipated FY27.
- **209900225 – TS LT McKinley and Blythe; McKinley Elementary School**
 - Reviewing revised 90% design. City and County coordinating on agreement. Construction funding FY26.
- **209900280– Dynamic Downtown Pt 2**
 - A new CMAQ grant was awarded to provide full project funding. Construction anticipated for FY
- **209900342 – Cesar Chavez Complete Streets Fruit to Mayor**
 - Design consultant developing schematic design plans. CEQA documents completed. Phase 1 programmed for FY 2027.
- **209900346– E Street Reconstruction El Dorado–Cesar Chavez**
 - GAD revision was approved, and 60% design development began. CEQA and NEPA ongoing. funding available FY26.
- **209900358 – Blackstone Smart Mobility, SR 180 to Pine Ave**
 - Consultant is finalizing 90% construction document submittal. Coordination with PG&E for new is ongoing. ROW in progress. Construction FY26.
- **209900372 – Fresno Street Paving McKinley to Divisadero**
 - Design development continues at 60%. Construction unfunded.
- **209900387 – TS Church and Walnut**
 - Design consultant revising construction documents. Coordinating ROW acquisitions. Construction for Spring 2027 due to PG&E utility conflicts.
- **209900388 – Fresno Street Grind and Overlay C to F Streets**
 - Design development 60% is under review. Coordinating with Caltrans and ROW has started. anticipated for FY 2027.
- **209900408 – Downtown Neighborhood Safe Schools Crossing**
 - Design development plans and bid items description under review. ROW has started. Construction
- **209900411 – Cesar Chavez Enhancements – Fruit to Mayor**
 - Schematic design plans are being developed. CEQA documents completed. Phase 2 construction for FY2027 with Measure C Tier 1 funding.
- **209900420 – Church Complete Street MLK-Elm**
 - Finalizing 60% design package. CEQA under review. Construction programmed for Summer 2027.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2025

DISTRICT 3

KEY CONSTRUCTION PROJECTS

- **209900176 – MLK Center Active Transportation Infrastructure**
 - 38% Complete. Continuing signal work for MLK and Jensen.
- **209900179 – TCC Chinatown Urban Greening – Kern and F Street**
 - 94% complete. All work onsite is completed.
- **209900180 – TCC Mariposa Plaza**
 - 82% complete. Nearing completion. Planting is in place. Temp lighting and irrigation controls to be installed. Aiming for substantial completion to allow public use while final utility connections are completed.
- **209900181 – TCC SW Fresno Green Trails and Cycle Paths Initiative**
 - 80% complete. 90-day maintenance period started. Hydroseeding was placed. Contractor working on booster pump installation.
- **209900189 – MLK Magnet Park (Les Kimber Park)**
 - 50% complete. Continued work on Rule 16. Concrete sidewalk installation continues around hill area. Irrigation is getting pressure testing.
- **209900213 – Fresno Street – B to Friant Corridor Improvements**
 - Substantial completion was on 5/20/25. Traffic signal work complete minor project punch list work in progress.
- **209900233 – Merced Street Reconnection**
 - Construction awarded 6/12. Construction anticipated for Fall 2025.
- **209900285 – TS Amador Trinity & Church Walby (Kids Crossing)**
 - 84% complete. Contractor performed striping, MMA installation and traffic loops. Punch list work will begin.
- **209900381 – Knight Ave Improvements Jensen to Grove**
 - 95% complete. Substantial completion issued 6/12. Punch list work remains.
- **209900403 – Ashlan and Shields Ped Countdown Heads**
 - Traffic control submissions ongoing. Contractor started work on 7/16.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2025**

DISTRICT 3

PAVE MORE NOW

- **Package A**
 - **McKinley, Palm, Olive Fruit (Area G) \$1,500,000**
 - Currently advertising, bid opening 8/12/25
 - **Los Angeles – Broadway to East \$3,370,000**
 - **Cherry – Van Ness to Fulton**
 - **Fulton – Monterey to Hamilton**
 - Currently advertising, bid opening 8/12/25
- **Remaining Projects in \$75m program**
 - **McKinley, Palm, Olive, Fruit \$5,939,000**
 - Partial funding (also on \$25m list)
- **\$25m Projects – \$3,571,428 available**
 - **McKinley, Palm, Olive, Fruit (remaining areas also on \$75m list) \$1,300,228**
 - **Olive Ave Median Installation & Landscaping – Fruit to Roosevelt \$819,200**
 - **Poplar – Elizabeth to Olive Concrete Repair \$175,000**
 - **Belmont, Calaveras, Divisadero, San Pablo \$1,277,000**



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2025**

DISTRICT 4

KEY DESIGN PROJECTS

- **209900110 – Herndon Canal Trail – Shields to McKinley Seg 3**
 - Amendment agreement went to Council for approval on June 17.
- **209900320 – TS/Scramble Chestnut and Weldon HAWK First & Home**
 - NEPA approved. Construction anticipated for early 2026.
- **209900383 – HAWK First and Dovewood**
 - Final plan reviews were sent for comments. Informal bid process for the signal poles are moving forward. Construction funded in FY26.
- **209900402 – Cedar Ave at Shields and Fountain**
 - Preparation of 60% design development plans submitted for review. ROW documents are being updated. Construction anticipated for Summer 2026.
- **209900404– Senior Activity Center TOD Housing Street Improvements**
 - Construction documents being prepared. ROW Acquisition documents getting updated. Construction anticipated early 2026.

PAVE MORE NOW

- **Package A**
 - **McKinley – Peach to Clovis (D4 & D7) \$3,069,000**
 - Currently advertising, bid opening 8/12/25
- **Remaining Projects in \$75m program**
 - **Dakota – Cedar to Maple \$1,503,000**
 - **Ashlan – SR 168 to Winery \$4,000,000**
 - **Santa Ana, First, Gettysburg, Augusta \$2,143,000**
 - **Fresno – Gettysburg to Ashlan \$1,446,000**
- **\$25m Projects – \$3,571,428 available**



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2025

DISTRICT 4

KEY CONSTRUCTION PROJECTS

- **209900213 – Fresno Street B to Friant Corridor Improvements**
 - Substantial completion was 5/20. Traffic signal completed. Working on punch list.
- **209900229 – Ashlan Ave ITS – Cornelia to Blackstone**
 - 65% complete. Contractor onsite to finish the remaining work on project.
- **209900239 – TS Fresno and Browning Robinson Elementary**
 - 66% complete. Rule 16 adjustments ongoing. Traffic Signal equipment was installed, wiring and detailing ongoing. Slurry seal applied for phase one.
- **209900338 – Barstow & Bond**
 - Demo of concrete work underway. North side curb, gutter, sidewalk and patch back completed. The median curbs were reconstructed. The electrical contractor is beginning work.
- **209900341 – Clovis Adaptive ITS Shields to American**
 - Working through submittals. NTP issued for 7/7.
- **209900403– Ashlan and Shields Ped Countdown Heads**
 - Contractor started work on 7/16.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2025

DISTRICT 5

KEY DESIGN PROJECTS

- **209900393 – Fancher Creek Trail Chestnut to Peach (Calwa Trail)**
 - Project is on hold.
- **209900405 – Cesar Chavez TOD Affordable Housing Street Improvements**
 - Review of 90% design in progress. Construction funding available FY26.
- **209900410 – Peach Ave Widening Church to Jensen Avenues**
 - Amending consultant services agreement and went to Council for approval on 7/17.
- **209900414 – Kings Canyon/ Cesar Chavez Corridor ITS Chestnut to Clovis**
 - PMP and Schedule in progress.
- **209900421 – Tulare Complete Streets – Cedar to Chestnut**
 - Working on 60% design development. ROW to begin. Construction anticipated in 2027.
- **209900443 – Peach Ave Widening Phase 2 Jensen to Butler (Florence to Church)**
 - Amendment to consultant agreement went to Council for approval on 7/17. Construction anticipated in 2027.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2025**

DISTRICT 5

KEY CONSTRUCTION PROJECTS

- **209900035 – Peach Avenue Widening Jensen to Butler**
 - Traffic signal was turned on 5/6/25. Contractor requested reinspection for punch list items.
- **209900258 – Cedar Ave Complete Streets Jensen to Church**
 - NTP was issued 6/23. Contractor began demo work on curb ramps, curb and gutter.
- **209900285 – TS Amador Trinity & Church Waldby – Kids Crossing**
 - 80% complete. Contractor performed striping, MMA, traffic loops and is performing punch list work.
- **209900341 – Clovis Adaptive ITS Shields to American**
 - Contractor continued material submittals. NTP was issued for 7/7.

PAVE MORE NOW

- **Package A**
 - **Cesar Chavez Boulevard – Orange to Cedar \$2,450,000**
 - Included in Bid Package “A”, opening on 8/12/25.
- **Remaining Projects in \$75M program**
 - **Cedar – Cesar Chavez Boulevard to California \$2,827,000**
 - **Church – Cedar to Peach \$5,200,000**
 - Partial funding (also included on \$25m list below)
- **\$25m Projects – \$3,571,428 available**
 - **Church – Cedar to Peach \$700,000 (additional cost beyond the \$75M program)**
 - **Winery – Cesar Chavez to Butler \$1,200,000**
 - **Sixth – Tulare to Cesar Chavez Boulevard \$1,370,000**
 - **Fowler – Belmont to Tulare \$1,000,000**
 - **Currently lacking (\$698,572) to complete the four projects**



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
June 2025**

DISTRICT 6

KEY DESIGN PROJECTS

- **209900056 – Sugar Pine Trail Crossing at Nees and SR41**
 - Preparing Caltrans encroachment permit and finalizing improvement plans.
- **209900335 – Eaton Trailhead N/O Ft. Washington**
 - 90% Design. Consultant is preparing an amendment due to drainage design. Environmental studies are ongoing. DPW coordinating General Plan allow access to Friant Road with Planning. Construction anticipated Fall 2025.
- **209900345– Cedar Ave AC Overlay Herndon to Alluvial**
 - The 100% PS&E submittal under internal review. Preparing to review with Construction anticipated Spring 2026.
- **209900348 – Behymer and Granville Traffic Calming – Phase II**
 - 30% design underway for Granville Avenue. Construction funded in FY 2026.
- **209900369 – Maple Ave Sidewalks International Copper**
 - Project defunded for FY 2026.
- **209900380 – ITS C2C Next Gen SR41 to Friant Road**
 - Project manager working on Sole Source approval to acquire software. Grant being authorized.
- **209900419 – Cedar Ave Repaving from Teague to Shepherd Avenues**
 - Design at 60%. Real estate coordination continues for property fence tree trimming. Working on CEQA. Construction funding budgeted in FY 2026.
- **209900442 – TS LT Phasing Millbrook & Alluvial**
 - Design Development 60% package was submitted for plan check. Fully funded 2026 budget. Construction Summer 2026.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
June 2025

DISTRICT 6

KEY CONSTRUCTION PROJECTS

- **209900213 – Fresno Street B to Friant Corridor Improvements**
 - Substantial completion was 5/20. Traffic signal work complete. Working through minor punch list.
- **209900259 – Blackstone AC Overlay Minarets to Nees**
 - Pre-con meeting held 5/22. Working through contractor submittals. NTP is TBD. Construction anticipated for Summer 2025.
- **209900282 – ITS Friant Ave Adaptive Traffic Signal Synchronization**
 - 7% complete. Contract continues to remain in suspension due to procurement of suitable Hub cabinet.
- **209900288 – Traffic Signal LT Cedar and Teague**
 - 85% complete. Striping, signage, MMA installation complete. Minor electrical punch list work remains.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2025

DISTRICT 7

KEY DESIGN PROJECTS

- **209900110 – Herndon Canal Trail – Shields to McKinley Seg 3**
 - 90% Design. Amendment to the consultant agreement went to Council on 7/17.
- **209900118 – Shields Ave Trail Blackstone to Fresno Seg 1**
 - Construction documents – 90% plans were submitted. Construction anticipated for Fall
 - Coordinating with FID and Caltrans ongoing.
- **209900223 – Yosemite Middle School on Floradora Complete Streets**
 - Working on 90% construction documents. ROW notifications to community and RR, DPU and local schools. Construction unfunded.
- **209900243 – Maroa/Shields/BNSF Safety Improvements**
 - BNSF corridor study coordinated by DPW. Once completed, the Project Charter and PMP prepared. Construction currently unfunded.
- **209900267 – Blackstone/McKinley Grade Separation**
 - 90% plans under review. ROW acquisitions in progress. Construction anticipated for
- **209900283 – Blackstone Ave McKinley to Shields Smart Mobility**
 - Revision of construction documents pending approval. Construction delayed.
- **209900306 – Sect 130 RR Van Ness / Shields TS Interconnection**
 - Schematic design under review to finalize project scope.
- **209900320 – TS/Scramble Chestnut and Weldon HAWK First & Home**
 - NEPA approved on 6/10. Construction anticipated for early 2026.
- **209900340 – First Street Class IV & Resurfacing Olive to Tulare**
 - NEPA approved 6/9. Construction anticipated Spring 2026.
- **209900344 – Chestnut Avenue Neighborhood Sidewalks along Garden Ave, Winery Ave, Fine Willow Ave, Belmont Ave, Madison Ave, Grant Ave, Washington Ave, McKenzie Ave, Nevada Ave, Ave, Iowa Ave, and Tulare Ave.**
 - Received re-certification of NEPA. Waiting for construction authorization. Construction for early 2026.
- **209900358 – Blackstone Smart Mobility, SR180 to Pine Ave.**
 - Preparing 90% Construction documents. Coordinating with PG&E for new point of service. ROW consultant, legal and deeds have been provided. Construction FY26.
- **209900372 – Fresno Street Paving McKinley to Divisadero**
 - Progress continues with 60% design development. Construction unfunded.
- **209900400 – Wishon Traffic Circles/ Roundabout at Cortland**
 - Fountain Way – 60% design submitted for review. Cortland – Substantial construction is
 - No construction funding for Fountain.
- **209900409 – Peach Ave. Pavement Rehab SR180 to McKinley**
 - Project awarded. Construction anticipated Summer 2025.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2025

DISTRICT 7

DESIGN PROJECTS CONTINUED

- **209900414 – Cesar Chavez Corridor ITS Chestnut to Clovis**
 - In house design in progress. Charter approved.
- **209900421 – Tulare Complete Streets – Cedar to Chestnut**
 - Working on 60% design. ROW authorization received.
- **209900440 – Van Ness & Clinton LT Phasing**
 - 60% Design development package under review. PG&E Rule 16 application started.

KEY CONSTRUCTION PROJECTS

- **209900111 – McKinley Ave Trail Millbrook to Clovis Seg**
 - Conduits, conductors and electrical work is outstanding along the Cedar and McKinley. Additional work for irrigation CCO outstanding from Peach to Clovis. Rest area furniture and concrete at various locations outstanding.
- **209900213 – Fresno Street – B to Friant Corridor Improvements**
 - Minor punch list items in progress.
- **209900242 – Chestnut AC Overlay – CCB to Butler**
 - 90% complete. Punch list complete, TSSL to reinspect. Project in close-out.
- **209900341 – Clovis Adaptive ITS Shields to American**
 - Processing material submittals. NTP issued for 7/7.

PAVE MORE NOW

- **Package A**
 - **McKinley – Peach to Clovis \$3,069,000 (D4 & D7)**
 - Currently advertising, bid opening on 8/12/25.
- **Remaining Projects in \$75m program**
 - **Belmont, Sixth, Tulare, First \$7,471,000**
 - **McKenzie, Winery, Tulare, Chestnut \$1,923,000**
- **\$25m Projects – \$3,571,428**
 - **Floradora, Millbrook, Olive, First \$3,700,000**
 - **Currently lacking \$128,572 to complete the last project. Goal: realize savings to fully fund.**