



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY α
June 2025

DISTRICT 1

KEY DESIGN PROJECTS

- **209900135 – Polk Ave Street Reconstruction – Shaw to Gettysburg**
 - Design consultant submitted the construction plans, specifications and estimate. Construction anticipated for Spring 2026.
- **209900222– Ashlan Widening – Polk to Cornelia**
 - 100% Plans are being completed. Purchasing is reviewing specs for approval. The ROW phase is in progress. Consultant submitted plan revisions. Construction Summer 2026.
- **209900255 – Highway City Neighborhood Street Revitalization**
 - Schematic design under review. Construction currently unfunded.
- **209900267 – Blackstone McKinley Grade Separation**
 - 90% plans under review. ROW acquisitions in progress. Construction anticipated for Summer 2026.
- **209900269 – NB Polk Widening – Shaw to Fairmont**
 - Schematic design under review.
- **209900304 – Ashlan WB Widening – Polk to Bryan**
 - Consultant finalizing design development submittal. Construction funding programmed for FY2028.
- **209900306 – Sect 130 RR Van Ness/Shields Traffic Signal Interconnection**
 - Schematic 30% design is under review to finalize scope of project.
- **209900358 – Blackstone Smart Mobility, SR180 to Pine Ave**
 - The consultant is preparing the Construction Document(90%) submittal. Coordination with PG&E for new point of services is ongoing. The Notice to Proceed was issued to the right-of-way consultant, and legal descriptions and deeds have been provided.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
June 2025**

DISTRICT 1

KEY DESIGN PROJECTS CONTINUED

- **209900366 – Emerson Linear Park/Trail**
 - 60% design underway. Environmental determination is in progress with CEQA and ISR rule clearance. Construction unfunded.
- **209900418 – Shaw Ave Complete Streets – Fruit to West**
 - Design plans are in progress. Procuring geotechnical consultant. Developing ROW documents. Construction funding programmed for FY 2027.
- **209900440 – Clinton and Van Ness LT Phasing**
 - Working on design development package. Construction funded in FY2026.

KEY CONSTRUCTION PROJECTS

- **209900229 – Ashlan Ave ITS – Cornelia to Blackstone**
 - 65% completed. Contractor finishing remaining intersections.
- **209900267– Blackstone/McKinley –Demo/Disposal of Homes on COF Property**
 - Demolition completed.
- **209900403 – Ashlan and Shields Ped Countdown Heads**
 - Materials were reviewed and approved. TCP was submitted for review. Long material lead times expected. Construction is projected to begin 7/16.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
June 2025

DISTRICT 2

KEY DESIGN PROJECTS

- **209900061 – Veterans Blvd Right of Way**
 - CEQA CE adopted. Purchase and sale agreement of remnant, and undeveloped land adjacent to Veterans Interchange is in progress.
- **209900065 – Herndon/BNSF Bridge Widening – Polk to Milburn**
 - Consultant working with PG&E for relocation package. BNSF and construction and maintenance agreement getting finalized. Construction anticipated for Fall 2025.
- **209900284 – Figarden/BNSF At Grade RR Crossing**
 - Charter approved and schedule drafted. Project manager getting assigned to project. Construction TBD.
- **209900289 – Audubon/Lexington Intersection Improvements**
 - Design at 60% and ROW documents under development. Construction programmed for FY2027.
- **209900322 – River West Eaton Trail Extension**
 - Design development package under review. Design will progress towards final construction documents. Funding application for construction will begin.
- **209900343 – Palm Ave Adaptive ITS Herndon to Shaw**
 - Addressing construction document revision. ROW certification in progress. Construction anticipated beginning of 2026.
- **209900347 – Shaw Ave AC Rehab/Overlay Fruit to 950 ft East of Palm**
 - Stakeholder comments were reviewed and sent to consultant. Construction anticipated for Spring 2026.
- **209900370 – Beechwood Ave Improvements**
 - Project on hold pending development in the area.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
June 2025**

DISTRICT 2

KEY DESIGN PROJECTS CONTINUED

- **209900371 – Pinedale Neighborhood Improvements**
 - Project on hold pending allocation of funds. Waiting for Council direction.
- **209900417 – Figarden Drive Repaving – Santa Fe to Gates**
 - Design at 60%. Working on ROW acquisitions. Working on CEQA documents. Construction funding programmed for FY 2027.
- **209900418 – Shaw Ave Complete Streets – Fruit to West**
 - Design plans are in progress. Procured the geotechnical consultant. Developing ROW documents. Construction funding programmed for FY 2027.

KEY CONSTRUCTION PROJECTS

- **209900259– Blackstone AC Overlay – Minarets to Nees**
 - Working through contractor submittals. NTP is TBD. Construction anticipated for Summer 2025.
- **209900339 – Herndon Ave AC Overlay Valentine to Marks**
 - Project awarded. Construction anticipated for Fall 2025.
- **209900386 – Grantland HAWK at Herndon–Barstow Elementary**
 - This project is managed by the County of Fresno.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
June 2025**

DISTRICT 3

KEY DESIGN PROJECTS

- **209900177 – McKinley Ave Widening – Marks to Hughes**
 - Design progressing to 60% plans. Mini-RFP was revised for geotechnical services was posted. Construction anticipated for Summer 2026.
- **209900221 – Clinton Widening – Marks to Valentine**
 - Construction documents are being finalized for 90% submittal. Environmental studies ongoing. Coordinating PG&E pole relocation. Construction anticipated FY27.
- **209900225 – TS LT McKinley and Blythe; McKinley Elementary School**
 - Reviewing revised 90% design. City and County coordinating construction funding. Construction funding available FY26.
- **209900280– Dynamic Downtown Pt 2**
 - Final PS&E submittal is being reviewed. CMAQ grant application successful. Construction anticipated for FY 2026.
- **209900342 – Cesar Chavez Complete Streets Fruit to Mayor**
 - Design consultant developing schematic design plans. Environmental assessment in progress. Phase 1 construction programmed for FY 2027.
- **209900346– E Street Reconstruction El Dorado–Cesar Chavez**
 - Consultant working on GAD revision. Additional environmental work is ongoing. Construction funding available FY26.
- **209900358 – Blackstone Smart Mobility, SR 180 to Pine Ave**
 - 60% plans under review. Reviewing design comments. A new service application with PG&E was submitted. Legal and deeds are being prepared. Construction FY26.
- **209900372 – Fresno Street Paving McKinley to Divisadero**
 - Design development continues at 60%. Construction unfunded.
- **209900387 – TS Church and Walnut**
 - Design consultant revising construction documents. Coordinating ROW acquisitions. Construction anticipated for Spring 2027 due to PG&E utility conflicts.
- **209900388 – Fresno Street Grind and Overlay C to F Streets**
 - Working on design plans and coordinating with Caltrans and PG&E. Construction anticipated for FY 2027.
- **209900408 – Downtown Neighborhood Safe Schools Crossing**
 - . Construction documents submitted for review. ROW is beginning. Construction FY26.
- **209900411 – Cesar Chavez Enhancements – Fruit to Mayor**
 - Schematic design plans are being developed. Preparing CEQA documents. Phase 2 construction programmed for FY2027 with Measure C Tier 1 funding.
- **209900420 – Church Complete Street MLK-Elm**
 - Developing 60% design package. Construction programmed for Summer 2027.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
June 2025

DISTRICT 3

KEY CONSTRUCTION PROJECTS

- **209900176 – MLK Center Active Transportation Infrastructure**
 - 38% Complete. Contractor completed storm drain work at Jensen and MLK. Signal cabinets being installed.
- **209900179 – TCC Chinatown Urban Greening – Kern and F Street**
 - 94% complete. Scheduling PG&E switch over. 90-day landscape maintenance continues.
- **209900180 – TCC Mariposa Plaza**
 - 82% complete. Advancing tile installation, shake structure set up, art piece placement and electrical upgrades. Working on canopy and landscape and irrigation in progress.
- **209900181 – TCC SW Fresno Green Trails and Cycle Paths Initiative**
 - 80% complete. Contractor completed tree planting and began trail light pole installation. Drive approach was installed at FMFCD Basin.
- **209900189 – MLK Magnet Park (Les Kimber Park)**
 - 50% complete. Continued work on Rule 16. Curb and gutter on West Creek continued. Grading and pouring sidewalks in phase 2.
- **209900213 – Fresno Street – B to Friant Corridor Improvements**
 - Substantial completion was on 5/20/25. Traffic signal work complete minor project punch list work in progress.
- **209900233 – Merced Street Reconnection**
 - Construction awarded 6/12. Construction anticipated for Fall 2025.
- **209900285 – TS Amador Trinity & Church Walby (Kids Crossing)**
 - 84% complete. Contractor completed streetlight switch over to the new service pedestal, placed slurry seal, traffic signage and striping at Amador & Trinity.
- **209900381 – Knight Ave Improvements Jensen to Grove**
 - 95% complete. Installation of Tesco was delayed due to delivered date. Request was made to contractor to verify a revised delivery date.
- **209900403 – Ashlan and Shields Ped Countdown Heads**
 - Material submittals were reviewed and approved. Traffic control plans were submitted under review. Due to material lead time, contractor is projected to start 7/16.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
June 2025

DISTRICT 4

KEY DESIGN PROJECTS

- **209900110 – Herndon Canal Trail – Shields to McKinley Seg 3**
 - Final plans are in development. Coordination with consultant for an amendment to their agreement to cover scope.
- **209900320 – TS/Scramble Chestnut and Weldon HAWK First & Home**
 - Final 100% PS&E completed. Construction anticipated for early 2026.
- **209900383 – HAWK First and Dovewood**
 - Final plans in development. Project specifications under review. Informal bid process for the signal poles are moving forward. Construction funded in FY26.
- **209900402 – Cedar Ave at Shields and Fountain**
 - Preparation of 60% design development plans are in process.. Construction anticipated for Summer 2026.
- **209900404– Senior Activity Center TOD Housing Street Improvements**
 - Design development comments form stakeholders received and reviewed. Coordinating design alternatives. Construction anticipated early 2026.
- **209900455– Blackstone Shields to Dakota AHSC Improvements**
 - Drafting RFQ. Construction budgeted in 2027.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
June 2025**

DISTRICT 4

KEY CONSTRUCTION PROJECTS

- **209900213 – Fresno Street B to Friant Corridor Improvements**
 - Substantial completion was 5/20. Traffic signal completed. Working on minor punch list.
- **209900229 – Ashlan Ave ITS – Cornelia to Blackstone**
 - 65% complete. Contractor onsite to finish the remaining intersections and all work involved.
- **209900239 – TS Fresno and Browning Robinson Elementary**
 - 66% complete. Contract reinstated on 5/19. Work resumed with underground punch list, signal pole pickup, and pole standing. The cabinets and service pedestal were installed.
- **209900338 – Barstow & Bond**
 - Construction began on 6/9.
- **209900341 – Clovis Adaptive ITS Shields to American**
 - Working through submittals. NTP will be issued after lead times on materials are confirmed.
- **209900403– Ashlan and Shields Ped Countdown Heads**
 - Material submittals were reviewed and approved. TCP was submitted and under review. Contractor projected to start on 7/16.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
May 2025

DISTRICT 5

KEY DESIGN PROJECTS

- **209900350 – Cesar Chavez AC Overlay Cedar to Maple**
 - Design development (60%) phase and ROW acquisition scheduled for completion in early November. Advertising early December with Award in February 2026. Construction anticipated for Spring 2026.
- **209900393 – Fancher Creek Trail Chestnut to Peach (Calwa Trail)**
 - Preparing reimbursement agreement with developer, targeting Council action in May. Construction phase currently unfunded.
- **209900405 – Cesar Chavez TOD Affordable Housing Street Improvements**
 - Review of 90% design in progress. Construction funding available FY26.
- **209900410 – Peach Ave Widening Church to Jensen Avenues**
 - Peach Widening Phase three. PMP and Schedule in progress.
- **209900414 – Kings Canyon/ Cesar Chavez Corridor ITS Chestnut to Clovis**
 - PMP and Schedule in progress.
- **209900421 – Tulare Complete Streets – Cedar to Chestnut**
 - Working on design development submittal and preparing legal/deeds. Construction anticipated in 2027.
- **209900443 – Peach Ave Widening Phase 2 Jensen to Butler (Florence to Church)**
 - Project Initiation. Construction anticipated in 2027.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
May 2025

DISTRICT 5

KEY CONSTRUCTION PROJECTS

- **209900035 – Peach Avenue Widening Jensen to Butler**
 - Traffic signal was turned on 5/6/25. Existing street light poles will be removed after PG&E disconnect is scheduled.
- **209900258 – Cedar Ave Complete Streets Jensen to Church**
 - Contract execution in progress. Some construction anticipated for Spring 2025 (ADA work) with the bulk of construction anticipated for Summer 2025.
- **209900285 – TS Amador Trinity & Church Waldby – Kids Crossing**
 - 80% complete. Installing conduit to streetlights.
- **209900341 – Clovis Adaptive ITS Shields to American**
 - Processing submittals from contractor. Construction anticipated Summer 2025.
- **20CD5004 – Kaviland & Villa Park**
 - Shade structure delivered week of 5/12. Project will reinstate on 5/19. Substantial completion estimated for mid-June.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
June 2025**

DISTRICT 6

KEY DESIGN PROJECTS

- **209900056 – Sugar Pine Trail Crossing at Nees and SR41**
 - Preparing Caltrans encroachment permit and finalizing improvement plans.
- **209900335 – Eaton Trailhead N/O Ft. Washington**
 - 90% Design. Consultant is preparing an amendment due to drainage design revision. Environmental studies are ongoing. DPW coordinating General Plan Amendment to allow access to Friant Road with Planning. Construction anticipated Fall 2025.
- **209900345– Cedar Ave AC Overlay Herndon to Alluvial**
 - The 100% PS&E submittal under internal review. Preparing to review with purchasing. Construction anticipated Spring 2026.
- **209900348 – Behymer and Granville Traffic Calming – Phase II**
 - 30% design underway for Granville Avenue. Construction funded in FY 2026.
- **209900369 – Maple Ave Sidewalks International Copper**
 - Project defunded for FY 2026.
- **209900380 – ITS C2C Next Gen SR41 to Friant Road**
 - Project manager working on Sole Source approval to acquire software. Grant funding being authorized.
- **209900419 – Cedar Ave Repaving from Teague to Shepherd Avenues**
 - Design at 60%. Real estate coordination continues for property fence relocation and tree trimming. Working on CEQA. Construction funding budgeted in FY 2026.
- **209900442 – TS LT Phasing Millbrook & Alluvial**
 - Design Development 60% package was submitted for plan check. Fully funded in FY 2026 budget. Construction Summer 2026.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
June 2025

DISTRICT 6

KEY CONSTRUCTION PROJECTS

- **209900213 – Fresno Street B to Friant Corridor Improvements**
 - Substantial completion was 5/20. Traffic signal work complete. Working through minor punch list.
- **209900259 – Blackstone AC Overlay Minarets to Nees**
 - Pre-con meeting held 5/22. Working through contractor submittals. NTP is TBD. Construction anticipated for Summer 2025.
- **209900282 – ITS Friant Ave Adaptive Traffic Signal Synchronization**
 - 7% complete. Contract continues to remain in suspension due to procurement of suitable Hub cabinet.
- **209900288 – Traffic Signal LT Cedar and Teague**
 - 85% complete. Striping, signage, MMA installation complete. Minor electrical punch list work remains.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
May 2025

DISTRICT 7

KEY DESIGN PROJECTS

- **209900110 – Herndon Canal Trail – Shields to McKinley Seg 3**
 - 90% Design. Final plans are in development. Working with consultant to amend agreement on scope.
- **209900118 – Shields Ave Trail Blackstone to Fresno Seg 1**
 - Consultant working on final plans. Project manager is coordinating with FID and Caltrans on agreements. Construction anticipated for Fall 2025.
- **209900223 – Yosemite Middle School on Floradora Complete Streets**
 - Working on 90% construction documents, coordinating with railroad consultants and ROW. Construction currently not funded.
- **209900243 – Maroa/Shields/BNSF Safety Improvements**
 - BNSF corridor study coordinated by DPW. Once completed, the Project Charter and PMP will be prepared. Construction currently unfunded.
- **209900267 – Blackstone/McKinley Grade Separation**
 - Consultant preparing 90% PS&E. ROW acquisitions are progressing. Construction anticipated for Spring 2026.
- **209900283 – Blackstone Ave McKinley to Shields Smart Mobility**
 - Construction documents under review. Construction FY 2026.
- **209900306 – Sect 130 RR Van Ness / Shields TS Interconnection**
 - Schematic design under review. Scheduling a follow-up meeting regarding the Wishon & Shields intersection.
- **209900320 – TS/Scramble Chestnut and Weldon HAWK First & Home**
 - PS&E completed. Waiting for construction funding authorization to begin advertising. Construction anticipated for early 2026.
- **209900340 – First Street Class IV & Resurfacing Olive to Tulare**
 - Final PS&E and construction funding authorization in progress. Construction anticipated Spring 2026.
- **209900344 – Chestnut Avenue Neighborhood Sidewalks along Garden Ave, Winery Ave, Fine Ave, Willow Ave, Belmont Ave, Madison Ave, Grant Ave, Washington Ave, McKenzie Ave, Nevada Ave, Illinois Ave, Iowa Ave, and Tulare Ave.**
 - Construction authorization requested. Preparing for final plans. Construction anticipated for early 2026.
- **209900358 – Blackstone Smart Mobility, SR180 to Pine Ave.**
 - Preparing 90% Construction documents. Coordinating with PG&E for new point of service. NTP for ROW consultant, legal and deeds have been provided. Construction FY26.
- **209900372 – Fresno Street Paving McKinley to Divisadero**
 - Progress continues with 60% design development. Construction unfunded.
- **209900400 – Wishon Traffic Circles/ Roundabout at Cortland**
 - Fountain Way – 60% design in progress. Cortland – Substantial construction is complete. No construction funding for Fountain.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
May 2025

DISTRICT 7

DESIGN PROJECTS CONTINUED

- **209900414 – Cesar Chavez Corridor ITS Chestnut to Clovis**
 - In house design in progress. Charter approved.
- **209900421 – Tulare Complete Streets – Cedar to Chestnut**
 - Working on design development submittal.
- **209900440 – Van Ness & Clinton LT Phasing**
 - 60% Design development package was submitted for review. Construction funded FY 2026.

KEY CONSTRUCTION PROJECTS

- **209900111 – McKinley Ave Trail Millbrook to Clovis Seg 4**
 - 85% complete. Placement of concrete for slope protection and ADA ramps continue. Asphalt placement for trail and plug paving continues. Installing barrier fence panels, cable for FID fencing, bollards and electrical conductors.
- **209900213 – Fresno Street – B to Friant Corridor Improvements**
 - Substantial completion was 5/20. Traffic signal work complete. Minor punch list work in progress.
- **209900242 – Chestnut AC Overlay – CCB to Butler**
 - Construction substantially completed 12/03/24. Contractor continues working on traffic signal punch lists. Project in closeout phase.
- **209900341 – Clovis Adaptive ITS Shields to American**
 - Processing submittals from contractor. NTP issued after lead times on materials are confirmed. Construction anticipated Summer 2025.
- **209900409 – Peach Ave. Pavement Rehab SR180 to McKinley**
 - Construction awarded 06/12. Construction anticipated Summer 2025.