



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
January 2026**

DISTRICT 1

KEY DESIGN PROJECTS

- **209900135 – Polk Ave Street Reconstruction – Shaw to Gettysburg**
 - Design nearing completion. Final Plans comments sent to consultant for revision. Consolidating informal bid package for traffic equipment. Utility coordination with PG&E continues. Construction anticipated for 2027.
- **209900222– Ashlan Widening – Polk to Cornelia**
 - Design plans approved December 2025. ROW is underway. Environmental consultant is inspecting for lead paint and asbestos in buildings. Initiating demo contract with JOC. Construction early 2027.
- **209900255 – Highway City Neighborhood Street Revitalization**
 - Design nearing completion. Stakeholder comments sent to consultant for revision. Construction currently unfunded.
- **209900267 – Blackstone McKinley Grade Separation**
 - ROW acquisitions in progress. 90% project submittal reviews completed, and comments returned to the consultant. Building demolition Spring 2026. Construction anticipated for Fall 2027.
- **209900269 – NB Polk Widening – Shaw to Fairmont**
 - Schematic design under review. Schedule delay due to additional ROW and PG&E coordination.
- **209900304 – Ashlan WB Widening – Polk to Bryan**
 - Design consultant working on resubmittal. ROW team working with County on approvals and will start acquisition process. Construction funding programmed for FY2028.
- **209900306 – Sect 130 RR Van Ness/Shields Traffic Signal Interconnection**
 - Project on hold until decision is made on Wishon closure. D7 and D1 to hold community meeting. Funding time extension for PE phase in progress.
- **209900358 – Blackstone Smart Mobility, SR180 to Pine Ave**
 - Updated plans routed for review. PG&E Rule 16 designs are completed and encroachment permit application submitted to Caltrans. Construction anticipated for Spring 2026.
- **209900366 – Emerson Linear Park/Trail**
 - Landscape architect is revising landscaping and irrigation plans. Construction unfunded.
- **209900418 – Shaw Ave Complete Streets – Fruit to West**
 - Revised construction documents under review. ROW is ongoing. Construction award projected for FY 2027.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
January 2026

DISTRICT 1

KEY DESIGN PROJECTS CONTINUED

- **209900440 – Clinton and Van Ness LT Phasing**
 - Plans submitted for Construction Documents (90%) review. Construction anticipated Summer 2026.
- **209900459 – School Safety Traffic Signals (TS Dakota/Channing)**
 - CMAQ grant authorization expected January 2026. Construction unfunded.

KEY CONSTRUCTION PROJECTS

- **209900229 – Ashlan Ave ITS – Cornelia to Blackstone**
 - 70% completed. Contractor working on punch list items at all intersections.
- **209900403 – Ashlan and Shields Ped Countdown Heads**
 - Construction complete. Contractor working on punch list items. Project in closeout.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
January 2026**

DISTRICT 2

KEY DESIGN PROJECTS

- **209900061 – Veterans Blvd Right of Way**
 - CEQA CE adopted. City coordinating the purchase and sale agreement of remnant properties. City and CHSRA are working to resolve northern jug handle ROW.
- **209900065 – Herndon/BNSF Bridge Widening – Polk to Milburn**
 - BNSF C&M agreement and easement are being reviewed and finalized. Design consultant submitted construction documents for review. Construction documents (90%) comments were received. Utility coordination continues. Construction anticipated for Fall 2026.
- **209900284 – Figarden/BNSF At Grade RR Crossing**
 - Schematic design completed and routed for review. Construction anticipated Summer 2027.
- **209900289 – Audubon/Lexington Intersection Improvements**
 - Design development (60%) submitted for review. ROW acquisition in progress. Construction programmed for FY2027.
- **209900322 – River West Eaton Trail Extension**
 - 90% construction documents under review. Construction funding for Core Project is identified. Application through SJRC submitted and draft agreement in development.
- **209900343 – Palm Ave Adaptive ITS Herndon to Shaw**
 - Final design and approval in progress. Construction anticipated Spring 2026.
- **209900347 – Shaw Ave AC Rehab/Overlay Fruit to 950 ft East of Palm**
 - Design consultant addressing final comments on construction documents. Once completed, they will be routed for review. Construction anticipated for Summer 2026.
- **209900370 – Beechwood Ave Improvements**
 - Project on hold pending development in the area. Public Works is preparing multiple options to improve circulation.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
January 2026

DISTRICT 2

KEY DESIGN PROJECTS CONTINUED

- **209900371 – Pinedale Neighborhood Improvements**
 - Project on hold pending allocation of funds. Waiting for Council direction.
- **209900417 – Figarden Drive Repaving – Santa Fe to Gates**
 - Final design (100%) in progress. Construction funding programmed for FY 2027.
- **209900418 – Shaw Ave Complete Streets – Fruit to West**
 - Construction documents were revised and routed for review. ROW is ongoing. Construction funding programmed for FY 2027.
- **209900502 – Bullard Ave Sidewalks & Streetlights Van Ness to Forkner**
 - Working on schematic design (30%) submittal.
- **209900511 – TS LT Phasing Bullard and Forkner**
 - Beginning preliminary design.
- **209900513 – TS LT Phasing Blackstone & Sierra Avenues**
 - Design will start in FY 2026. Charter under CPD's review. New HSIP state grant \$962K. Project scope includes protected left-turn phasing with an existing left turn lane, installation of retroreflective back plates, and intersection lighting.

KEY CONSTRUCTION PROJECTS

- **209900259– Blackstone AC Overlay – Minarets to Nees**
 - Construction complete. Contractor working on punch list items.
- **209900339 – Herndon Ave AC Overlay Valentine to Marks**
 - Construction complete. Working on closeout and final TSSL inspections.
- **209900386 – Grantland HAWK at Herndon–Barstow Elementary**
 - Signal installed and operational. Project completed by the County of Fresno.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
January 2026**

DISTRICT 3

KEY DESIGN PROJECTS

- **209900177 – McKinley Ave Widening – Marks to Hughes**
 - Construction documents and real estate documents in development. Construction anticipated for Summer 2027.
- **209900221 – Clinton Widening – Marks to Valentine**
 - Environmental studies and coordination with PG&E continues on pole relocation. Construction anticipated Summer 2027.
- **209900225 – TS LT McKinley and Blythe; McKinley Elementary School**
 - 100% design under review. The County and City approved the Supplemental agreement. Construction funding available FY26.
- **209900280– Dynamic Downtown Pt 2**
 - Working with Caltrans on Environmental Study and 100% design submittal. Construction anticipated for FY 2027.
- **209900342 – Cesar Chavez Complete Streets Fruit to Mayor**
 - Schematic design (30%) submittal was routed for review. Phase 1 construction programmed for FY 2027.
- **209900346– E Street Reconstruction El Dorado–Cesar Chavez**
 - NEPA studies are with Caltrans for review and approval is estimated to take six weeks. Construction anticipated FY 27.
- **209900358 – Blackstone Smart Mobility, SR 180 to Pine Ave**
 - Project is currently advertising. Bids open 01/20. Construction anticipated Spring 2026.
- **209900372 – Fresno Street Paving McKinley to Divisadero**
 - 60% design in progress. Starting to work on ROW. Construction unfunded.
- **209900387 – TS Church and Walnut**
 - Final construction documents routed for review and approval. ROW in progress.
- **209900388 – Fresno Street Grind and Overlay C to F Streets**
 - Construction documents (90%) scheduled to begin this month. Construction anticipated for FY 2027.
- **209900408 – Downtown Neighborhood Safe Schools Crossing**
 - Working on construction documents (90%) submittal. Final ROW acquisition wrapping up and project specs under review. Construction FY27.
- **209900411 – Cesar Chavez Enhancements – Fruit to Mayor**
 - Revised (30%) schematic design plans received and routed for review. Phase 2 construction programmed for FY2027 with Measure C Tier 1 funding.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
January 2026

DISTRICT 3

KEY DESIGN PROJECTS CONTINUED

- **209900420 – Church Complete Street MLK-Elm**
 - Construction documents in progress. Working with real estate on ROW acquisition before submitting construction authorization. Construction programmed for Summer 2027.

KEY CONSTRUCTION PROJECTS

- **209900176 – MLK Center Active Transportation Infrastructure**
 - Punch list items completed. Project in suspension. Will resume when PG&E finishes work.
- **209900179 – TCC Chinatown Urban Greening – Kern and F Street**
 - Construction substantially completed. Contractor is working on punch list items.
- **209900180 – TCC Mariposa Plaza**
 - Construction substantially completed. Working on remaining lighting and electrical work.
- **209900181 – TCC SW Fresno Green Trails and Cycle Paths Initiative**
 - Construction substantially completed. PG&E power completed. Contractor is working on punch list items to complete electrical for lights and irrigation pump.
- **209900189 – MLK Magnet Park (Les Kimber Park)**
 - 90% complete. Contractor working on completion of streetlights, preparing landscaping maintenance period for trees and plant material.
- **209900233 – Merced Street Reconnection**
 - Notice of Award withdrawal letter sent to Fortis General Construction in September. Project re-advertising this month.
- **209900403 – Ashlan and Shields Ped Countdown Heads**
 - Project substantially completed. Contractor working on punch list items. Starting close out phase.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
January 2026**

DISTRICT 4

KEY DESIGN PROJECTS

- **209900110 - Herndon Canal Trail - Shields to McKinley Seg 3**
 - Final PS&E update in progress. FID coordination ongoing. Informal bid specifications for pedestrian bridge routed for review. Construction anticipated FY 27.
- **209900320 - TS/Scramble Chestnut and Weldon HAWK First & Home**
 - Project advertised on 12/15. Bid opening scheduled for 1/20. Construction anticipated for Spring 2026.
- **209900383 - HAWK First and Dovewood**
 - Project is advertising. Bid opens 01/20 Construction anticipated for Spring 2026.
- **209900402 - Cedar Ave at Shields and Fountain**
 - Final design plans routed for review and approval. Construction anticipated for Summer 2026.
- **209900404- Senior Activity Center TOD Housing Street Improvements**
 - Final design plans routed for review and approval. Construction anticipated for Summer 2026.
- **209900455- Blackstone Dakota Ave Class IV Bike Lane & Sidewalks (AHSC)**
 - Design development documents in progress. Potential scope alterations in discussion.
- **209900515- Shaw Ave Rehab College Ave to SR41**
 - Design will start in FY2026. Grant approval in progress. New STBG federal grant \$2.8M. Project scope includes grind and overlay in both directions on Shaw Ave from Glenn Ave to SR-41 and WB only from Glenn to College Avenues. ADA compliant ramp reconstruction, signing & striping, traffic loop upgrade, streetlights, high visibility crosswalks at Shaw & Blackstone.
- **209900517- Willow Ave Roadway Rehab Barstow to Sierra**
 - Topo survey pending receipt. Project kickoff and project schedule in progress. Construction anticipated for Summer 2027.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
January 2026

DISTRICT 4

KEY CONSTRUCTION PROJECTS

- **209900229 – Ashlan Ave ITS – Cornelia to Blackstone**
 - 70% complete. Contractor working on minor items and punch list work at intersections..
- **209900239 – TS Fresno and Browning Robinson Elementary**
 - 89% complete. Signal turned on 1/9.
- **209900338 – TS Barstow & Bond**
 - 58% complete. Project in suspension waiting for traffic signal equipment to arrive.
- **209900341 – Clovis Adaptive ITS Shields to American**
 - 30% Complete. Contractor working on 336 cabinets at all intersections.
- **209900403– Ashlan and Shields Ped Countdown Heads**
 - Project substantially completed. Working on punch list items. Starting closeout process.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
January 2026

DISTRICT 5

KEY DESIGN PROJECTS

- **209900393 – Fancher Creek Trail Chestnut to Peach (Calwa Trail)**
 - Project is on hold. Design options under evaluation.
- **209900405 – Cesar Chavez TOD Affordable Housing Street Improvements**
 - Design revised to eliminate work that was constructed by PMN. Construction funding available FY26.
- **209900410 – Peach Ave Widening Church to Jensen Avenues**
 - The 60% plans were submitted for review. ROW phase is starting.
- **209900414 – Kings Canyon/ Cesar Chavez Corridor ITS Chestnut to Clovis**
 - Continuing progress on 60% design.
- **209900421 – Tulare Complete Streets – Cedar to Chestnut**
 - Construction documents 90% in progress. Construction anticipated in 2027.
- **209900443 – Peach Ave Widening Phase 2 Jensen to Butler (Florence to Church)**
 - The 60% plans were routed for review. ROW phase is starting. Construction anticipated in 2027.
- **209900500 – California Ave Road Diet Clovis–Fowler**
 - Design in progress. Design options under evaluation. Approved PSE projected for Spring 2027.

KEY CONSTRUCTION PROJECTS

- **209900258 – Cedar Ave Complete Streets Jensen to Church**
 - Construction complete. Working on close out.
- **209900341 – Clovis Adaptive ITS Shields to American**
 - 8% complete. Contractor began working on 336 cabinets at all intersections.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
December 2025

DISTRICT 6

KEY DESIGN PROJECTS

- **209900056 – Sugar Pine Trail Crossing at Nees and SR41**
 - Scheduling coordination meeting with stakeholders.
- **209900335 – Eaton Trailhead N/O Ft. Washington**
 - 90% design in progress. Comments were provided to consultant to revise. Final CEQA draft is being prepared. General Plan Amendment application is ongoing . Construction anticipated Spring 2026.
- **209900345– Cedar Ave AC Overlay Herndon to Alluvial**
 - Design is wrapping up and prepping for advertisement. Construction anticipated Spring 2026.
- **209900348 – Behymer and Granville Traffic Calming – Phase II**
 - 100% Plans in review. Construction award projected for Spring '26.
- **209900380 – ITS C2C Next Gen SR41 to Friant Road**
 - Sole Source approval to acquire software approved by Council. Grant construction funding authorization in progress.
- **209900419 – Cedar Ave Repaving from Teague to Shepherd Avenues**
 - Final plans and specifications submitted for review. Construction documents started submittal process. Construction anticipated for Summer 2026.
- **209900442 – TS LT Phasing Millbrook & Alluvial**
 - ROW acquisition in progress. Submitting specifications for review by Purchasing. Fully funded in FY 2026 budget. Construction Summer 2026.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
December 2025

DISTRICT 6

KEY CONSTRUCTION PROJECTS

- **209900259 - Blackstone AC Overlay Minarets to Nees**
 - Substantial completed as of 10/01. Contractor working on close out items.
- **209900282 - ITS Friant Ave Adaptive Traffic Signal Synchronization**
 - 35% complete. Contractor working on Copper River, Champlain, and Lakeview.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
January 2026

DISTRICT 7

KEY DESIGN PROJECTS

- **209900110 – Herndon Canal Trail – Shields to McKinley Seg 3**
 - 90% Design. City & Consultant met with FID on design. PS&E update in progress. Informal bid specifications for pedestrian bridge routed for review. Construction funded in FY2026.
- **209900118 – Shields Ave Trail Blackstone to Fresno Seg 1**
 - Working on 100% final plan submittal. Coordinating with FID on the Common Use Agreement.
- **209900223 – Yosemite Middle School on Floradora Complete Streets**
 - NEPA is under development. ROW acquisition will start as soon as environmental assessment is completed.
- **209900243 – Maroa/Shields/BNSF Safety Improvements**
 - BNSF corridor study coordinated by DPW. Once completed, the Project Charter and PMP will be prepared. Construction currently unfunded.
- **209900267 – Blackstone/McKinley Grade Separation**
 - 90% plans review completed. ROW acquisitions in progress. Construction anticipated Fall 2027.
- **209900283 – Blackstone Ave McKinley to Shields Smart Mobility**
 - Design consultant is revising final plans, pending resolution of bus platforms.
- **209900306 – Sect 130 RR Van Ness / Shields TS Interconnection**
 - Council holding public meeting (D1 & D7) of the closure of Wishon Avenue. Scope will be finalized after public discussion.
- **209900320 – TS/Scramble Chestnut and Weldon HAWK First & Home**
 - Bid opening scheduled for 1/20. Construction anticipated for Spring 2026.
- **209900340 – First Street Class IV & Resurfacing Olive to Tulare**
 - Final design under review. Vellums to be routed for signature upon approval. Construction anticipated Spring 2026.
- **209900344 – Chestnut Avenue Neighborhood Sidewalks along Garden Ave, Winery Ave, Fine Ave, Willow Ave, Belmont Ave, Madison Ave, Grant Ave, Washington Ave, McKenzie Ave, Nevada Ave, Illinois Ave, Iowa Ave, and Tulare Ave.**
 - Construction documents submitted for review. Construction anticipated Summer 2026.
- **209900358 – Blackstone Smart Mobility, SR180 to Pine Ave.**
 - Project is currently advertising. Bid opening scheduled for 1/20. Construction anticipated Spring 2026.
- **209900372 – Fresno Street Paving McKinley to Divisadero**
 - Progress continues with 60% design development. ROW acquisitions in progress. Construction unfunded.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
January 2026**

DISTRICT 7

DESIGN PROJECTS CONTINUED

- **209900414 – Cesar Chavez Corridor ITS Chestnut to Clovis**
 - 60% design in progress.
- **209900421 – Tulare Complete Streets – Cedar to Chestnut**
 - Construction documents (90%) in progress.
- **209900440 – Van Ness & Clinton LT Phasing**
 - Plans submitted for Construction Documents (90%) review. Construction anticipated Summer 2026.
- **209900455 – Blackstone & Dakota AHSC Smart Mobility Improvements**
 - Design development documents in progress. Construction anticipated FY 2027.

KEY CONSTRUCTION PROJECTS

- **209900111 – McKinley Ave Trail Millbrook to Clovis Seg**
 - 97% Complete. Electrical work continues trail lighting. Landscape and irrigation is completed, and 90-day maintenance period began 11/6/25.
- **209900341 – Clovis Adaptive ITS Shields to American**
 - 30% Complete. Contractor working on 336 cabinets at intersections.
- **209900403- Ashlan & Shields Ped Countdown Heads**
 - Contractor substantially complete and continues to work on punch list items.
- **209900409 – Peach Ave. Pavement Rehab SR180 to McKinley**
 - 31% complete. Contractor working on pull boxes and cabinets. Replaced Tesco foundations and curb ramps for ADA upgrades.