Bicycle and Pedestrian Advisory Committee Work Plan			
Fiscal Year 2022-2023			
Title and Description	Key Milestones	Date (per milestone) or Priority	Current Status/Notes
Ongoing Work Items			
1. Semi-Annual Report to City Council of		April 2023	
recommendations & pending works		October 2023	
2. Provide input into the development and review of comprehensive bicycle/pedestrian goals, objectives & policies (i.e., General Plan, Specific Plans, ATP)	As required/requested	As required/requested	
3. Work with the City to promote bicycle and pedestrian safety	Ongoing		
4. Review & comment on the functional classification & physical condition of existing bicycle & pedestrian facilities	Ongoing		
5. Identity all current road hazards, obstructions, site access restrictions, circulation impediments as they affect cyclists & pedestrians	Ongoing	Ongoing	FresGo
6. Inventory the current provision of bicycle parking facilities within the city & recommend appropriate bicycle parking technology & locations which would increase use of bicycles	Ongoing	Ongoing	
7. Review all projects that fall within the city's jurisdiction insofar as they relate to bicycling and walking	As identified by staff		
8. Evaluate and make recommendations regarding safety issues for all types of bicycle and pedestrian facilities	Ongoing		
 Make recommendations on capital improvements to increase the use & safety of bicycle/pedestrian facilities 	Annual CIP development process / as identified by staff	November/December 2022, January 2023	
10. Participate in the review, prioritizing & recommendations of bicycle/pedestrian projects for funding under either Capital Improvements Programs, designated Transportation Development Act Article 3 funds or other district, county state or federal bicycle & pedestrian grant programs	As identified by staff		
11. Provide input to the City Council & Police Department regarding enforcement provisions of the vehicle code pertaining to the rights & responsibilities of bicyclists & pedestrian, bicycle parking security & theft prevention, legislation regarding bicycle & pedestrian travel in the city	Ongoing		
12. Participate in the City's effort to promote operator awareness and competence through education programs, coordinating with County programs where available	Ongoing		Work to identify opportunities through the Education Plan process

12. Participate in the City's efforts to promote hisyeling ?	Ongoing		
13. Participate in the City's efforts to promote bicycling & walking as viable forms of urban transportation & recreation.	Ongoing		
14. Participate in other local, regional or statewide bicycle and walking promotion activities & take a leadership role in planning & implementing Bike to Work Day/Week in May	Walk to School Day Bike to Work Day/ Week	October 2023 May 2023	
Fiscal Year 2022-2023 Work Items			
A. Midtown Trail Segment 1 - Shields Trail – Blackstone to Fresno	Project has been split into two phases. First phase extends from Blackstone to Manchester Center Entrance. Second Phase will be Manchester Center Entrance to Fresno Street. First phase is currently in construction.	ATP Priority Bikeways Map – Figure 50	First Phase: In construction. Second Phase. Consultant preparing preliminary design.
B. Midtown Trail Segment 2 - Shields Bankside Trail - Fresno to First	Construction Contract Awarded to Avison Construction, on 06/17/21	ATP Priority Bikeways Map – Figure 50	In construction.
C. Midtown Trail Segment 3 - Herndon Canal Trail – Shields to McKinley	Notice to Proceed to Construction Document production phase issued 6/15/21. Common Use Agreement executed. Right-of-way certified. Construction Funding Authorization Request approved.	ATP Priority Bikeways Map – Figure 50	Construction Award Winter 2023, Right-of-Way Certified, Construction Funding Authorization Request approved. In final design.
D. Midtown Trail Segment 4 - McKinley Ave. Trail – Millbrook to Clovis	PG&E Utility Relocation Agreements executed. Common Use Agreement executed. ROW Certified, Construction Funding Authorization Request submitted to the CTC.	ATP Priority Bikeways Map – Figure 50	Construction Award Winter 2023, Right-of-Way Certified, Construction Funding Authorization Request approved. In final design.
E. Midtown Trail Segment 5 - Clovis Ave. Trail – McKinley to Dayton	Construction Contract awarded to Avison Construction on 06/10/21	ATP Priority Bikeways Map – Figure 50	Construction complete.
F. Veterans Boulevard		ATP Priority Bikeways Map – Figure 50	 Phase 1 – Bullard Extension: Complete Phase 2 – Grade Separation: Under Construction Phase 3 – Interchange: Under Construction Phase 4a – South Extension: Complete Phase 4b – North Extension: Under Construction Phase 5 – Trail (North Portion): Complete Class I trail along entire Veterans Boulevard Corridor.
			Bicycle facilities. ADA compliant features.
G. Trail Wayfinding			Adopted April 2022
H. West Area Neighborhood Specific Plan			Tentative City Council date – October 13, 2022, 5:00PM
I. Central Southeast Specific Plan			Tentative PC/CC scheduled for March 2023
J. L Street Traffic Signals		Pedestrian activity area	All ped phase – Fresno/L ADA ramp improvements Award December 2020 Start of construction - September 2021 In Construction – 10/12 (construction complete however, staff and GC are
			working through signal timing and technology issues)

K. Clinton/Valentine Traffic Signal			New traffic signal, adding left-turn lanes
			CMAQ funds
			In preliminary Construction
L. Central/Orange Intersection Improvements	Design/Construction Documents phase complete		Signal modification, adding left-turn lanes
			STBG funds
			Award Summer 2022, construction Fall 2022
			CEQA/Contract Approved at Council August 18. 2022
			Construction on HOLD
M. Fancher Creek Trail – Clovis to Fowler			Measure C TOD funds
			Coordinating right of way with FID & Developer
			On hold pending feasibility study
N. South Stadium Development bike lanes on P Street		ATP Priority Pedestrian Area – Figure 52	Ped and bike (P Street) improvements
		Pedestrian activity area	ATP/TOD funds
			Project design has not started, awaiting developer
			funding. No date is set.
O. Mariposa Plaza – TCC	Consultant finalizing 100% Plans	ATP Priority Pedestrian Area – Figure 52	Ped improvements
		Pedestrian activity area	TCC funds
D. Clister Wilderice, Market Brown			Construction complete Spring 2024
P. Clinton Widening – Marks to Brawley			To include Class II bike lanes and sidewalks
			Local funds Award Consultant contract January 2023
Q. Polk Avenue Widening – Shaw to Gettysburg			To include Class II bike lanes, sidewalks, HAWK
Q. Polk Avenue widening – snaw to dettysburg			STBG funds
			ROW acquisitions started June 2022
			Construction Summer 2024
			33.00.000.000.000.000
R. TS Barstow/Palm LT Phasing			Left turn phasing
			SB1 Funds
			Rejected excessive single bid - Rebidding project late
			summer 2022
S. Armstrong/Lane Traffic Signal			New traffic signal
			SB1 funds
			Award construction contract 4/8/21
			In Construction
T. NALIV Comban Asking Transport at the Left of		ATD Driegity De destries Association 52	Class I Traile. Church Malachta Malachta Malachta
T. MLK Center Active Transportation Infrastructure		ATP Priority Pedestrian Area – Figure 52	Class I Trails: Church – Walnut to MLK; Jensen – MLK to
			Knight Class II bike lanes: MLK – Church to Jensen; Jensen – MLK
			to Knight; Church – Walnut to MLK; Walnut – Grove to
			Church
			Sidewalk: MLK – Church to Jensen
			CMAQ funds
			Construction 2023
U. Peach Avenue – Butler to Florence			To include Class II bike lanes and sidewalks
			Measure C funds
			Award late summer 2022

V. SW Fresno Green Trails & Cycle Paths (Fanning Ditch)		ATP Priority Bikeways Map – Figure 50	New Trail TCC funds
			Completed Readiness Requirements Design Phase
W. North Avenue OPL – Elm to Marks			Construction 2023 Community Meeting – October 12, 2021 Planning Commission Approval – September 7, 2022, City Council – September 29, 2022 (scheduled)
X. Ashlan Widening – Polk to Cornelia	The project is in design phase 60%		To include Class II bike lanes and sidewalks Local funds & FHWA funds Construction 2024
Y. TOD Tower – Van Ness/Olive	Construction contract awarded to American Paving Co. on 5/26/22	ATP Priority Pedestrian Area – Figure 52 Pedestrian activity area	Ped improvements + Measure C TOD funds Award spring 2022 – Construction Winter/Spring 2023
Z. Merced Street Reconstruction		ATP Priority Pedestrian Area – Figure 52 Pedestrian activity area	PE funding only New street, sidewalks Measure C TOD funds Consultant selection/Design Phase
AA. Sugar Pine Trail at Nees			Trail improvements at intersection, all ped and diagonal crosswalk Design and permitting in progress, construction by City forces – Spring 2023
BB. Abby Overlay – Divisadero to Olive		ATP Priority Pedestrian Area – Figure 52 Pedestrian activity area	Class II, ADA ramp improvements Project awarded in June 2021; NTP issued in October but was suspended for weather. Construction pending completion of PGE Undergrounding. No schedule is available as of 02/2023
CC. Tulare/Q Traffic Signal		ATP Priority Pedestrian Area – Figure 52 Pedestrian activity area	Pedestrian Traffic Signal and ADA improvements. Awarded June 2021. 02/2023: NTP issued Jan. 2023, construction in progress.
DD. Central Avenue Widening – East to Orange			Pedestrian and bicycle improvements, ADA upgrades. Project placed on hold after bidding in Summer 2021 due to opposition. Developer constructing most of the improvements, except for the FMFCD basin frontage. 02/2023: Staff working on RFP for Environmental evaluation. Expect to rebid and award in Summer/Fall 2023. 03/2023: Project cancelled.
EE. Fresno Street – B Street to Friant Pedestrian Countdown Heads		ATP Priority Pedestrian Area – Figure 52 Safety area – Fresno/Shaw	Pedestrian and bike improvements, traffic signal and HAWK, ADA upgrades. 02/2023: 100% PS&E and ROW acquisition complete but awaiting Caltrans' approval on PLA language. Project estimated to advertise and award in late Summer 2023 03/2023: PLA was approved and project is currently advertising.
FF. Butler/Cedar Traffic Signal		ATP Priority Pedestrian Area – Figure 52 Safety area	Left turn phasing, bike lanes and ADA ramp improvements Bids Opened 4/13, Awarded on June 10 Construction is complete, pending acceptance and close-out.

GG. Tulare/U Traffic Signal	ATP Priority Pedestrian Area – Figure 52 Pedestrian activity area	Left turn phasing and ADA ramp improvements Awarded April 2021 currently in construction phase. Construction is complete, pending acceptance and closeout.
HH. Floradora/9 th Street/Cedar Yosemite Middle School SRTS	ATP Priority Pedestrian Area – Figure 52 Underserved neighborhood	Sidewalks, ADA ramp improvements and crosswalk surface improvements. 02/2023: Currently in design. Community meeting to discuss GAD will be scheduled for Summer 2023. Bid and award in Winter of 2024.
II. John Muir SRTS	ATP Priority Pedestrian Area – Figure 52 Underserved neighborhood	Sidewalk gap infill 02/2023: Design complete, advertising to commence in March 2023 followed by Summer '23 construction. 03/2023: Project is currently advertising.
JJ. McKinley Elementary SRTS		Sidewalk gap infill, ADA ramp improvements Project currently in design. Bid and award in Spring/Summer 2024
KK. Traffic Signals Butler/8 th , Orange/Lowe - Winchell Elementary	ATP Priority Pedestrian Area – Figure 52 Safety area	Left turn phasing, ADA ramps improvements 02/2023: Currently in final design and estimated to advertise and award in late Summer 2023
LL. Gettysburg/Polk Traffic Signal – Inspiration Park		ADA ramp improvements Sidewalk gap infill Awarded: March 2022 02/2023: Construction substantially complete.
MM. First Street Cycle Track – Tulare to Hazelwood	ATP Priority Bikeways Map – Figure 50	Class IV and ADA improvements Awarded: April 2022 02/2023: Construction substantially complete.
NN. Barton/Florence Sidewalk – Calwa Park		Sidewalk gap infill, ADA ramp improvements Awarded: Sept. 2022 02/2023: In construction (NTP not issued)
OO. Browning/Fresno Traffic Signal – Robinson Elementary		Pedestrian traffic signal and ADA ramp improvements 02/2023: Project is currently advertising, Award in April 2023
PP. Peach/McKenzie Trail HAWK		HAWK Construction, ADA Ramp Upgrades Awarded: Dec. 2021 In construction (NTP not issued) 03/2023: Project is in construction
QQ.Lingo TOD Project – Class IV Bike Lanes, Sidewalk and Streetlighting	ATP Priority Bikeways Map – Figure 50	Class IV on Van Ness, Elizabeth to Weldon and Wishon, Belmont to Weldon 02/2023: Van Ness Construction complete, Wishon was suspended but restart to commence in March 2023. Sidewalk and Ped-scale Lighting on Blackstone, Home to McKinley 02/2023: Project is currently advertising, Award in April 2023
RR. TS: Hughes/Shields LT Phasing		Left turn phasing ADA ramp improvements Award: March 2022 Currently in construction

SS. TS: Blythe/Gates Traffic Signal			Left turn phasing
			ADA ramp improvements
			Currently in construction
TT. SRTS Midtown School Multimodal	Construction Contract awarded September 2022	ATP Priority Pedestrian Area – Figure 52	School area improvements - traffic signals
	·	Blackstone/Webster Traffic Signal – pedestrian activity	Award Summer 2022
		area	
		Dennett/Palm Traffic Signal – underserved neighborhood	
		McKinley/Van Ness – pedestrian activity area	
UU. Palm, Belmont Class IV Project			2/10/2021 – Community meeting
•			Currently in construction (suspended until Spring 2023)
VV. TS: Amador & Trinity, Church & Waldby			Traffic Signals at two locations
, , , , , , , , , , , , , , , , , , , ,			03/2023: Currently approaching 60% design.
			Advertisement and Award: Winter 2023/24
WW.TS: Cedar & Teague LT Phasing			Left-Turn Phasing, ADA Ramp Upgrades
			03/2023: Project is currently advertising, Award in April
			2023
XX. Audubon & Lexington Traffic Circle			In Preliminary Design Stage
			CON not funded and no schedule available.
W. O A Cide all a Harritana Bullar			03/2023: Design is in progress.
YY. Orange Ave. Sidewalks, Hamilton to Butler			Project placed on hold indefinitely
ZZ. Barstow Class IV, Blackstone to Cedar			Class IV Facilities, Ped Crossing Improvements, Video
			Detection 03/2023: Project will Award at Council in March 2022
			02/2023: Project will Award at Council in March 2023, construction this summer.
			03/2023: Project Awarded at Council, construction to
			commence this Summer.
AAA. TS (w/Ped Scramble): Chestnut & Weldon, HAV	WK:		Project in pre-design phase, anticipate design commencing
First & Home			in Winter 2022/23 and Award in Spring/Summer 2024
			03/2023: Project design to kick-off this Spring.
BBB. RRFB's at 3 Schools			Donner/Millbrook, Alluvial/Sierra Vista, Browning/Maroa
			03/2023: In Design, Award: Summer/Fall 2023
CCC. Citywide Pedestrian Head Upgrades			02/2023: Currently advertising, bids open 2/21/23, Award
			in April.
			03/2023: Project will award in April, construction to
			follow.
DDD.TS: Barstow & Bond			Pedestrian traffic signal and ADA improvements.
			03/2023: Project is in design phase with advertisement and
EEE. Friant SB Right Turn Lane Extension			award in Spring 2024.
EEE. Friant SB Right Turn Lane Extension FFF.Audubon/Del Mar Traffic Signal			In Design. Award Spring 2023.
FFF.Audubon/Dei Mar Traffic Signal			03/2023: In Design, ready to advertise in Spring 2023. CON funding not yet available but in progress.
GGG. River West Eaton Trail Extension			In Design
HHH. Blackstone Smart Mobility – SR 180 to P	Pine		In Design
III. Tulare Complete Street – 6 th to Cedar			Road diet to add Class II bike lanes
iii. Talare complete street – 0 - to cedal			Sidewalk along south side of Tulare
			Construction 2023
JJJ. Audubon/Nees Dual Left Turns			Construction 2025 Construction Awarded Jan. 2022.
J.J. Adduboty Nees Dudi Lett Tuills			02/2023: PG&E scheduled to start/finish FO relocation and
			utility relocation in Feb. 2023; AT&T relocation work to
		1	acinc, relocation in rest 2025, Area relocation work to

	03/2023: PG&E work complete, AT&T to start in late March. Anticipate roadway work to start in early May.
KKK. Clinton/Angus Traffic Signal	Construction complete, pending acceptance and closeout. 03/2023: Currently suspended awaiting delivery of 2070 controller (nationwide backorder 10-12 months).
LLL. Ericson Elementary Neighborhood Reconstruction	Awarded June 2022. 03/2023: Construction is substantially complete.
MMM. Fowler/Olive Traffic Signal	Traffic Signal, County project. 03/2023: Expect Award in Fall 2023
NNN. California Complete Streets – Mayor to Fruit	Class IV bike facilities, sidewalk gap fill, streetlight gap fill, reconstruction of MLK/Pottle intersection Design to commence Spring/Summer 2023 with Award in Fall 2024
OOO. Highway City Neighborhood Street Revitalization	Consultant began preliminary design.
PPP. Blackstone/McKinley Grade separation	In design
QQQ. Gettysburg-First-Fremont-Millbrook Neighborhood	
RRR. Shaw Avenue widening – Veterans to Polk	Class II bike lanes, sidewalks New project
SSS.E Street Reconstruction – El Dorado to Ventura	STBG Road diet, Class II buffered bike lanes, sidewalk gap fill, E/Fresno TS modification to install ped countdown heads, APS, streetlight gap fill, ADA ramps Not started
TTT. TCC Chinatown Urban Greening – F Street from Fresno Mariposa St to Ventura Street. Mariposa Street from E Street to G Street Kern Street from E Street to G Street	Sidewalk repair Award Summer 2023 Construction Fall/Winter 2023
UUU. Shaw Avenue Streetlights – Cedar to Chestnut	In design
VVV. Cedar Avenue Complete Streets – Jensen to Church	Road diet, Class II bike lanes, ADA rap improvements In design. Approaching 60%. Award: Fall 2023
WWW. Palm Avenue ITS and ADA Improvements	Deploy Adaptive ITS and perform ADA improvements from Shaw to Herndon. 02/2023: Design not started; no schedule available. 03/2023: Survey scheduled, design to commence in Spring
XXX. Florence Street Rehab & Sidewalks: Maple to Chestnut	Street buildout to ultimate, incl. sidewalks, ramps and streetlighting. 03/2023: Design to commence Spring 2023, Award in Summer 2024
YYY. Bakman Elementary Neighborhood Sidewalks Neighborhood bounded by Chestnut, Tulare, Belmont, & Willow	Sidewalks, ADA ramps 03/2023: Design to commence in Spring/Summer 2023, Award Summer 2024
ZZZ. San Joaquin River Parkway	Not started
AAAA. Blackstone – McKinley to Shields	Class II bike lanes In design
BBBB. Clinton – Hughes-Shields-West Neighborhood	New Project

CCCC.	TS Sierra/West LT Phasing	Traffic Signal, LT Phasing Upgrade.
		02/2023: In Construction
		03/2023: Construction on hold pending PG&E work.
DDDD.	First Street Class IV – Olive to Tulare	Class IV Bike Facilities, ADA Improvements
		03/2023: Project assigned; no schedule available
EEEE.	Downtown Neighborhood Beautification	Median and Sidewalk Landscaping, ADA improvements,
		FAX bus stop lighting and facilities improvements
		03/2023: In design, Award: Spring/Summer '23
FFFF.	Fancher Creek Parkway Plan Final Draft advertised for public review and comment	Draft Alignment Concept in review
		Adopt feasibility study February 2023
GGGG.	McKinley Avenue Widening – Marks to	Class II bike lanes and sidewalks
Hugh	es	HAWK at McKinley/Lafayette
Fiscal Year 2	2023-2024 Work Items	
A.		

Dates and schedules are tentative

Dates and schedules are tentative