

Active Transportation Advisory Committee Work Plan			
Fiscal Year 2023-2024			
Title and Description	Key Milestones	Date (per milestone) or Priority	Current Status/Notes
<b>Ongoing Work Items</b>			
1. Semi-Annual Report to City Council of recommendations & pending works		October 2023 April 2024	
2. Provide input into the development and review of comprehensive bicycle/pedestrian goals, objectives & policies (i.e., General Plan, Specific Plans, ATP)	As required/requested	As required/requested	
3. Work with the City to promote bicycle and pedestrian safety	Ongoing		
4. Review & comment on the functional classification & physical condition of existing bicycle & pedestrian facilities	Ongoing		
5. Identity all current road hazards, obstructions, site access restrictions, circulation impediments as they affect cyclists & pedestrians	Ongoing	Ongoing	FresGo
6. Inventory the current provision of bicycle parking facilities within the city & recommend appropriate bicycle parking technology & locations which would increase use of bicycles	Ongoing	Ongoing	
7. Review all projects that fall within the city's jurisdiction insofar as they relate to bicycling and walking	As identified by staff		
8. Evaluate and make recommendations regarding safety issues for all types of bicycle and pedestrian facilities	Ongoing		
9. Make recommendations on capital improvements to increase the use & safety of bicycle/pedestrian facilities	Annual CIP development process / as identified by staff	November/December 2023, January 2024	
10. Participate in the review, prioritizing & recommendations of bicycle/pedestrian projects for funding under either Capital Improvements Programs, designated Transportation Development Act Article 3 funds or other district, county state or federal bicycle & pedestrian grant programs	As identified by staff		
11. Provide input to the City Council & Police Department regarding enforcement provisions of the vehicle code pertaining to the rights & responsibilities of bicyclists & pedestrian, bicycle parking security & theft prevention, legislation regarding bicycle & pedestrian travel in the city	Ongoing		
12. Participate in the City's effort to promote operator awareness and competence through education programs, coordinating with County programs where available	Ongoing		Work to identify opportunities through the Education Plan process

13. Participate in the City’s efforts to promote bicycling & walking as viable forms of urban transportation & recreation.	Ongoing		
14. Participate in other local, regional or statewide bicycle and walking promotion activities & take a leadership role in planning & implementing Bike to Work Day/Week in May	Walk to School Day Bike to Work Day/ Week	October 2023 May 2024	
<b>Fiscal Year 2023-2024 Work Items</b>			
A. Midtown Trail Segment 1 - Shields Trail – Blackstone to Fresno	Project has been split into two phases. First phase extends from Blackstone to Manchester Center Entrance. Second Phase will be Manchester Center Entrance to Fresno Street. First phase is currently in construction.	ATP Priority Bikeways Map – Figure 50	First Phase: In construction. Second Phase: Consultant preparing preliminary design. 09/2023: No Change 10/2023 (PH2): No change. <b>12/2023 (PH2): No change.</b> <b>12/2023 (PH1): Construction complete.</b>
B. Midtown Trail Segment 3 - Herndon Canal Trail – Shields to McKinley	Notice to Proceed to Construction Document production phase issued 6/15/21. Common Use Agreement executed. Right-of-way certified. Construction Funding Authorization Request approved.	ATP Priority Bikeways Map – Figure 50	Construction Award Winter 2023, Right-of-Way Certified, Construction Funding Authorization Request approved. In final design. 09/2023: No change. <b>12/2023: Construction award in Spring of 2024.</b>
C. Midtown Trail Segment 4 - McKinley Ave. Trail – Millbrook to Clovis	PG&E Utility Relocation Agreements executed. Common Use Agreement executed. ROW Certified, Construction Funding Authorization Request submitted to the CTC.	ATP Priority Bikeways Map – Figure 50	Construction Award Winter 2023, Right-of-Way Certified, Construction Funding Authorization Request approved. In final design. 09/2023: No change. 10/2023: Project has been advertised for construction; anticipated to be awarded in December 2023. <b>12/2023: Construction award in December 2023.</b>
D. Veterans Boulevard	<a href="https://www.fresno.gov/publicworks/featured-projects/#tab-2">https://www.fresno.gov/publicworks/featured-projects/#tab-2</a>	ATP Priority Bikeways Map – Figure 50	<ul style="list-style-type: none"> <li>• Phase 1 – Bullard Extension: Complete</li> <li>• Phase 2 – Grade Separation: Complete</li> <li>• Phase 3 – Interchange: Under Construction</li> <li>• Phase 4a – South Extension: Complete</li> <li>• Phase 4b – North Extension: Under Construction</li> <li>• Phase 5 – Trail (North Portion): Complete</li> </ul> <p>Class I trail along entire Veterans Boulevard Corridor. Bicycle facilities. ADA compliant features.</p>
E. West Area Neighborhood Specific Plan	<a href="https://www.fresno.gov/planning/plans-projects-under-review/#west-area-neighborhoods-specific-plan">https://www.fresno.gov/planning/plans-projects-under-review/#west-area-neighborhoods-specific-plan</a>		Summer 2023 - Environmental Analysis to be updated Fall 2023 – Specific Plan & EIR will be considered for adoption by City Council; 09/2023: Updating land use to include more housing capacity and updating EIR. Completion: Fall 2024.
F. Central Southeast Specific Plan	<a href="https://www.fresno.gov/planning/plans-projects-under-review/#central-southeast-area-specific-plan">https://www.fresno.gov/planning/plans-projects-under-review/#central-southeast-area-specific-plan</a>		On July 20 City Council agenda; 09/2023: Complete and awaiting Council approval. Planning Commission recommended approval on May 31, 2023.

G. Clinton/Valentine Traffic Signal			New traffic signal, adding left-turn lanes CMAQ funds In preliminary Construction
H. Central/Orange Intersection Improvements	Design/Construction Documents phase complete		Signal modification, adding left-turn lanes STBG funds Award Summer 2022, construction Fall 2022 CEQA/Contract Approved at Council August 18, 2022 Construction on HOLD 09/2023: No change <b>12/2023: Construction to resume November 30<sup>th</sup>, 2023.</b>
I. Fancher Creek Trail – Clovis to Fowler			Measure C TOD funds Coordinating right of way with FID & Developer On hold pending feasibility study 09/2023: No change. <b>12/2023: No change.</b>
J. South Stadium Development bike lanes on P Street		ATP Priority Pedestrian Area – Figure 52 Pedestrian activity area	Ped and bike (P Street) improvements ATP/TOD funds Project design has not started, awaiting developer funding. No date is set.
K. Mariposa Plaza – TCC	Construction contract approved at Council August 10, 2023.	ATP Priority Pedestrian Area – Figure 52 Pedestrian activity area	Ped improvements TCC funds Construction complete Summer 2024 09/2023: No change
L. Clinton Widening – 600' west of Marks to 500' west of Valentine			To include Class II bike lanes and sidewalks Local funds Award Consultant contract January 2023 In Design 09/2023: No change
M. Polk Avenue Widening – Shaw to Gettysburg			To include Class II bike lanes, sidewalks, HAWK STBG funds ROW acquisitions started June 2022 Construction Summer 2024 09/2023: No change.
N. Armstrong/Lane Traffic Signal			New traffic signal SB1 funds Award construction contract 4/8/21 Construction Complete 09/2023: No change.
O. MLK Center Active Transportation Infrastructure		ATP Priority Pedestrian Area – Figure 52	Class I Trails: Church – Walnut to MLK; Jensen – MLK to Knight Class II bike lanes: MLK – Church to Jensen; Jensen – MLK to Knight; Church – Walnut to MLK; Walnut – Grove to Church Sidewalk: MLK – Church to Jensen CMAQ funds <del>Construction 2023</del> 09/2023: No change.

			10/23: No change. <b>12/23: Construction in spring of 2024</b>
P. Peach Avenue – Butler to Florence			To include Class II bike lanes and sidewalks Measure C funds Construction Award October 2023 09/2023: Construction start date: January 2024.
Q. SW Fresno Green Trails & Cycle Paths (Fanning Ditch)		ATP Priority Bikeways Map – Figure 50	New Trail TCC funds Completed Readiness Requirements Design Phase <del>Construction 2023</del> 09/2023: No change. 10/23: No change. <b>12/23: Construction in summer 2024</b>
R. North Avenue OPL – Elm to Marks			Community Meeting – October 12, 2021 Planning Commission Approval – September 7, 2022, City Council – September 29, 2022 (scheduled) Completed. Council Adopted September 29, 2022 (ID-22-1401)
S. Ashlan Widening – Polk to Cornelia	The project is in design phase 90%		To include Class II bike lanes and sidewalks Local funds & FHWA funds Construction 2025 09/2023: No change. <b>12/2023: Design phase is at 90%.</b>
T. TOD Tower – Van Ness/Olive	Construction contract awarded to American Paving Co. on 5/26/22	ATP Priority Pedestrian Area – Figure 52 Pedestrian activity area	Ped improvements + Measure C TOD funds Award spring 2022 – Construction Winter/Spring 2023 In Construction 09/2023: No change
U. Merced Street Reconstruction		ATP Priority Pedestrian Area – Figure 52 Pedestrian activity area	PE funding only New street, sidewalks Measure C TOD funds Design Phase 09/2023: No change. 10/2023: No change. 11/2023: 60% design in review. <b>12/2023: No change.</b>
V. Sugar Pine Trail at Nees			Trail improvements at intersection, all ped and diagonal crosswalk Design and permitting in progress, construction by City forces – Spring 2023 04/2023: Staff still working on permitting. Construction

			<p>schedule TBD.</p> <p>05/2023: No changes.</p> <p>07/2023: No change.</p> <p>08/2023: No change</p> <p>09/2023: No change</p> <p>10/2023: No change.</p> <p><b>12/2023: No change.</b></p>
W. Abby Overlay – Divisadero to Olive		ATP Priority Pedestrian Area – Figure 52 Pedestrian activity area	<p>Class II, ADA ramp improvements</p> <p>Project awarded in June 2021; NTP issued in October but was suspended for weather. Construction pending completion of PGE Undergrounding. No schedule is available as of 02/2023</p> <p>04/2023: Project is still in suspension; no ETA available for restart.</p> <p>05/2023: No changes.</p> <p>07/2023: No change.</p> <p>08/2023: No change.</p> <p>09/2023: No change</p> <p>10/2023: No change.</p> <p><b>12/2023: Construction nearing completion.</b></p>
X. Tulare/Q Traffic Signal		ATP Priority Pedestrian Area – Figure 52 Pedestrian activity area	<p>Pedestrian Traffic Signal and ADA improvements.</p> <p>Awarded June 2021.</p> <p>02/2023: NTP issued Jan. 2023, construction in progress.</p> <p>04/2023: Construction ongoing.</p> <p>05/2023: No changes.</p> <p>07/2023: No change. Construction ongoing.</p> <p>08/2023: Construction Ongoing</p> <p>09/2023: Construction ongoing.</p> <p>10/2023: Construction ongoing.</p> <p><b>12/2023: Construction nearing completion.</b></p>
Y. Fresno Street – B Street to Friant Pedestrian Countdown Heads		ATP Priority Pedestrian Area – Figure 52 Safety area – Fresno/Shaw	<p>Pedestrian and bike improvements, traffic signal and HAWK, ADA upgrades.</p> <p>02/2023: 100% PS&amp;E and ROW acquisition complete but awaiting Caltrans’ approval on PLA language. Project estimated to advertise and award in late Summer 2023</p> <p>03/2023: PLA was approved, and project is currently advertising. 04/2023: Project will go to Council for award in May.</p> <p>05/2023: Awarded on 5/11, in construction phase.</p> <p>07/2023: Held pre-con on 7/12, no schedule available.</p> <p>09/2023: In construction</p> <p>10/2023: In construction.</p> <p><b>12/2023: In construction.</b></p>
Z. Butler/Cedar Traffic Signal		ATP Priority Pedestrian Area – Figure 52 Safety area	<p>Left turn phasing, bike lanes and ADA ramp improvements</p> <p>Bids Opened 4/13, Awarded on June 10</p> <p>Construction is complete, pending acceptance and close-out.</p>

			05/2023: No changes. 07/2023: No change. 09/2023: Project complete.
AA. Floradora/9 <sup>th</sup> Street/Cedar Yosemite Middle School SRTS		ATP Priority Pedestrian Area – Figure 52 Underserved neighborhood	Sidewalks, ADA ramp improvements and crosswalk surface improvements. 02/2023: Currently in design. Community meeting to discuss GAD will be scheduled for Summer 2023. Bid and award in Winter of 2024. 04/2023: 60% design in progress. 05/2023: No changes. 07/2023: ETA 60% submittal in Aug. 09/2023: 60% plans in review. 10/2023: 90% plans being developed. <b>12/2023: 90% design in progress.</b>
BB. John Muir SRTS		ATP Priority Pedestrian Area – Figure 52 Underserved neighborhood – includes Dennett, Elizabeth between Wilson & Echo, Dudley between Ferger & Echo	Sidewalk gap infill 02/2023: Design complete, advertising to commence in March 2023 followed by Summer '23 construction. 03/2023: Project is currently advertising. 04/2023: Project will be rejected at Council and rebid in the Summer. 05/2023: Project will award at 5/25 Council hearing. 07/2023: Pre-con meeting held on 7/11. Construction to start mid-Aug. 09/2023: In construction. 10/2023: In construction. <b>12/2023: In construction.</b>
CC. McKinley Elementary SRTS		Includes McKinley from Cecilia to 400' east of Blythe and Blythe from 400' south of McKinley to Weldon	Sidewalk gap infill, ADA ramp improvements Project currently in design. Bid and award in Spring/Summer 2024 04/2023: 60% design in progress. Working with County on acquisitions. 05/2023: No changes. 07/2023: No change. 09/2023: 60% plans in review. 10/2023: Design ongoing. <b>12/2023: 90% design in progress.</b>
DD. Traffic Signals Butler/8 <sup>th</sup> , Orange/Lowe - Winchell Elementary		ATP Priority Pedestrian Area – Figure 52 Safety area	Left turn phasing, ADA ramps improvements 02/2023: Currently in final design and estimated to advertise and award in late Summer 2023 04/2023: 100% design nearing completion. 05/2023: Project will advertise in June, award in September. 07/2023: Project advertising on 7/12/23. 09/2023: Construction award on Oct. 5, 2023. 10/2023: In construction. <b>12/2023: In construction.</b>

EE. Gettysburg/Polk Traffic Signal – Inspiration Park			ADA ramp improvements Sidewalk gap infill Awarded: March 2022 02/2023: Construction substantially complete. 04/2023: In close-out phase. 05/2023: No changes. 07/2023: No change. 09/2023: Project complete. <b>12/2023: in closeout phase.</b>
FF. First Street Cycle Track – Tulare to Hazelwood		ATP Priority Bikeways Map – Figure 50	Class IV and ADA improvements Awarded: April 2022 02/2023: Construction substantially complete. 04/2023: In close-out phase. 05/2023: No changes. 07/2023: No change. 09/2023: Project complete.
GG. Barton/Florence Sidewalk – Calwa Park			Sidewalk gap infill, ADA ramp improvements Awarded: Sept. 2022 02/2023: In construction (NTP not issued) 04/2023: Construction is close to starting. 05/2023: No changes. 07/2023: In construction, completion in Sept. 09/2023: Construction complete. <b>12/2023: Substantial completion issued.</b>
HH. Browning/Fresno Traffic Signal – Robinson Elementary			Pedestrian traffic signal and ADA ramp improvements 02/2023: Project is currently advertising, Award in April 2023 04/2023: Project bids are to be rejected due to non-responsive bidders and the project readvertised this, Summer. 05/2023: Bids rejected on 5/11, staff working on readvertising. Expect new award date in July '23. 07/2023: Awarded in June, currently awaiting pre-con. 09/2023: No change. 10/2023: In construction. <b>12/2023: In construction.</b>
II. Peach/McKenzie Trail HAWK			HAWK Construction, ADA Ramp Upgrades Awarded: Dec. 2021 In construction (NTP not issued) 03/2023: Project is in construction. 04/2023: Construction ongoing. 05/2023: No changes. 07/2023: No change. 09/2023: Construction in suspension, awaiting controller. 10/2023: No change. <b>12/2023: No change.</b>



JJ. Lingo TOD Project – Class IV Bike Lanes, Sidewalk and Streetlighting		ATP Priority Bikeways Map – Figure 50	<p>Class IV on Van Ness, Elizabeth to Weldon and Wishon, Belmont to Weldon</p> <p>02/2023: Van Ness Construction complete, Wishon was suspended but restart to commence in March 2023.</p> <p>Sidewalk and Ped-scale Lighting on Blackstone, Home to McKinley</p> <p>02/2023: Project is currently advertising, Award in April 2023</p> <p>04/2023: Wishon Class IV construction to commence in early May. Sidewalk project is bidding, expect to award in June.</p> <p>05/2023: Sidewalks to award on May 25; GC still developing start date for Class IV.</p> <p>07/2023: Class IV project (Wishon) scheduling to start. Sidewalks project awarded and awaiting pre-con.</p> <p>09/2023: Van Ness bike lanes complete, Wilson in construction. Sidewalk construction has not started yet.</p> <p>10/2023: No change.</p> <p><b>12/2023: No change.</b></p>
KK. TS: Hughes/Shields LT Phasing			<p>Left turn phasing</p> <p>ADA ramp improvements</p> <p>Award: March 2022</p> <p>Currently in construction</p> <p>04/2023: NTP to be issued in June based on expected traffic signal controller availability.</p> <p>05/2023: No changes.</p> <p>07/2023: NTP issued and construction starting.</p> <p>09/2023: In construction.</p> <p>10/2023: In construction.</p> <p><b>12/2023: In construction.</b></p>
LL. TS: Blythe/Gates Traffic Signal			<p>Left turn phasing</p> <p>ADA ramp improvements</p> <p>Currently in construction</p> <p>04/2023: Construction ongoing.</p> <p>05/2023: No changes.</p> <p>07/2023: No change.</p> <p>09/2023: Construction nearly complete, awaiting controller.</p> <p><b>12/2023: No change.</b></p>
MM. SRTS Midtown School Multimodal	Construction Contract awarded September 2022	<p>ATP Priority Pedestrian Area – Figure 52</p> <p>Blackstone/Webster Traffic Signal – pedestrian activity area</p> <p>Dennett/Palm Traffic Signal – underserved neighborhood</p> <p>McKinley/Van Ness – pedestrian activity area</p>	<p>School area improvements - traffic signals</p> <p>In Construction</p> <p>09/2023: No change.</p> <p>10/23: No change.</p> <p><b>12/23: No change.</b></p>
NN. Palm, Belmont Class IV Project			<p>2/10/2021 – Community meeting</p> <p>Currently in construction (suspended until Spring 2023)</p> <p>04/2023: Construction starting end of April/early May.</p>



			05/2023: Construction in early June. 07/2023: Construction started, completion in Sept. 09/2023: Construction ongoing, nearing completion. 10/2023: No change. <b>12/2023: No change.</b>
OO.TS: Amador & Trinity, Church & Waldby			Traffic Signals at two locations 03/2023: Currently approaching 60% design. Advertisement and Award: Winter 2023/24 05/2023: No changes. 07/2023: Working on 90% plans. Anticipating Award in Dec. 2023 09/2023: 100% plans in progress. 10/2023: No change. <b>12/2023: Plans finalized, preparing to advertise in Jan.</b>
PP. TS: Cedar & Teague LT Phasing			Left-Turn Phasing, ADA Ramp Upgrades 03/2023: Project is currently advertising, Award in April 2023 04/2023: Awarding in May 2023. 05/2023: Awarded on 5/11, in construction phase. 07/2023: No change. 09/2023: In construction. 10/2023: No change. <b>12/2023: No change.</b>
QQ.Audubon & Lexington Traffic Circle			In Preliminary Design Stage CON not funded and no schedule available. 03/2023: Design is in progress. 05/2023: No changes. 07/2023: 60% design being scheduled. 09/2023: No change. 10/2023: Design in progress. <b>12/2023: Design in progress.</b>
RR. Barstow Class IV, Blackstone to Cedar			Class IV Facilities, Ped Crossing Improvements, Video Detection 02/2023: Project will Award at Council in March 2023, construction this summer. 03/2023: Project Awarded at Council, construction to commence this, Summer. 04/2023: No change to status. 05/2023: No changes. 07/2023: Construction commenced in June. 09/2023: Construction ongoing. 10/2023: Construction ongoing. <b>12/2023: Construction ongoing.</b>
SS. TS (w/Ped Scramble): Chestnut & Weldon, HAWK: First & Home			Project in pre-design phase, anticipate design commencing in Winter 2022/23 and Award in Spring/Summer 2024 03/2023: Project design to kick-off this Spring. 04/2023: Design has commenced. 05/2023: No change from last month. 07/2023: 60% submittal in review. 09/2023: 60% design in review.

			10/2023: Design ongoing. <b>12/2023: Design ongoing.</b>
TT. RRFB's at 3 Schools			Donner/Millbrook, Alluvial/Sierra Vista, Browning/Maroa 03/2023: In Design, Award: Summer/Fall 2023 04/2023: Design is at 90%, staff working on RRFB standard. 05/2023: No change from last month. 07/2023: No change. 09/2023: No change. 10/2023: No change. <b>12/2023: No change.</b>
UU. Citywide Pedestrian Head Upgrades			02/2023: Currently advertising, bids open 2/21/23, Award in April. 03/2023: Project will award in April, construction to follow. 04/2023: Awarding at 4/20 Council hearing. 05/2023: Awarded on 4/20, in construction phase. 07/2023: No change. 09/2023: No change. 10/2023: No change. <b>10/2023: No change.</b>
VV. TS: Barstow & Bond			Pedestrian traffic signal and ADA improvements. 03/2023: Project is in design phase with advertisement and award in Spring 2024. 04/2023: Design is ongoing. 05/2023: No change from last month. 07/2023: No change. 09/2023: 60% design in review. 10/2023: Design ongoing. <b>12/2023: Design ongoing.</b>
WW. Friant SB Right Turn Lane Extension			In Design. Award Spring 2023. 05/2023: Project to advertise in June, Award in Aug. 07/2023: Looking to advertise in August. 09/2023: Taking to Council for contract award on October 19. 10/2023: On October 19 Council agenda for award. <b>12/2023: In construction.</b>
XX. Audubon/Del Mar Traffic Signal			03/2023: In Design, ready to advertise in Spring 2023. CON funding not yet available but in progress. 04/2023: Design is at 100%. 05/2023: Project to advertise in June, Award in Aug. 07/2023: Bids open 7/18/23, targeting 9/14/23 for Award. 10/2023: On October 19 Council agenda for award. <b>12/2023: In construction.</b>
YY. River West Eaton Trail Extension			In Design – Community meeting held on 5/10/2023 at Spano Park. Consultant preparing 60% plans 9/2023: San Joaquin River Conservancy in coordination with the State Department of General Services. Project will resume upon Conservancy direction to City to proceed. 10/2023: No change. <b>12/2023: City to notify Consultant to resume design.</b>

ZZ. Blackstone Smart Mobility – SR 180 to Pine			In Preliminary Design <b>12/2023: Defining project scope.</b>
AAA. Tulare Complete Street – 6 <sup>th</sup> to Cedar			Road diet to add Class II bike lanes Sidewalk along south side of Tulare Construction 2023 09/2023: No change. 10/2023: Awarding in October 2023.
BBB. Audubon/Nees Dual Left Turns	<a href="https://www.fresno.gov/publicworks/featured-projects/#tab-1">https://www.fresno.gov/publicworks/featured-projects/#tab-1</a>		Construction Awarded Jan. 2022. 02/2023: PG&E scheduled to start/finish FO relocation and utility relocation in Feb. 2023; AT&T relocation work to follow. <i>Expect</i> completion Fall 2023. 03/2023: PG&E work complete, AT&T to start in late March. Anticipate roadway work to start in early May. 04/2023: AT&T work is complete; contractor is scheduling start of roadwork. 05/2023: Construction to commence in early June. CMS in place and traffic control plans are being finalized. 7/2023 traffic signal construction to be completed 09/2023: Construction ongoing but nearing completion. 10/2023: Construction complete.
CCC. Clinton/Angus Traffic Signal			Construction complete, pending acceptance and closeout. 03/2023: Currently suspended awaiting delivery of 2070 controller (nationwide backorder 10-12 months). 04/2023: No change. 05/2023: No change from last month. 09/2023: Still awaiting controller. 10/2023: No change <b>12/2023: No change.</b>
DDD. Ericson Elementary Neighborhood Reconstruction		Overlay/road rehab, sidewalk and ADA curb ramp construction neighborhood bounded by Clinton, Winery, Normal & Chestnut	Awarded June 2022. 03/2023: Construction is substantially complete. 04/2023: Project is in close-out process. 05/2023: No change from last month. 09/2023: Project complete.
EEE. Fowler/Olive Traffic Signal			Traffic Signal, County project. 03/2023: Expect Award in Fall 2023 04/2023: No change. 05/2023: No change from last month. 09/2023: Plans finalized, County securing ROW. 10/2023: No change. <b>12/2023: No change.</b>
FFF. California Complete Streets – Mayor to Fruit			Class IV bike facilities, sidewalk gap fill, streetlight gap fill, reconstruction of MLK/Pottle intersection Design to commence Spring/Summer 2023 with Award in Fall 2024 04/2023: Design will commence in May/June. 05/2023: Design phase underway. 07/2023: Survey complete, design starting soon. 09/2023: Prelim. Design underway. 10/2023: No change. <b>12/2023: No change.</b>

GGG. Highway City Neighborhood Street Revitalization			Consultant began preliminary design.
HHH.Blackstone/McKinley Grade separation	<a href="https://www.fresno.gov/publicworks/announcements-and-highlights/#bnsf-blackstone-mckinley-grade-separation-project">https://www.fresno.gov/publicworks/announcements-and-highlights/#bnsf-blackstone-mckinley-grade-separation-project</a>		In design 09/2023: No change.
III. Shaw Avenue widening – Veterans to Polk			Class II bike lanes, sidewalks New project
JJJ. E Street Reconstruction – El Dorado to Ventura			STBG Road diet, Class II buffered bike lanes, sidewalk gap fill, E/Fresno TS modification to install ped countdown heads, APS, streetlight gap fill, ADA ramps Not started
KKK. TCC Chinatown Urban Greening – F Street from Fresno Mariposa St to Ventura Street. Mariposa Street from E Street to G Street Kern Street from E Street to G Street			Sidewalk repair Award Summer 2023 Construction Winter 2023/Spring 2024 9/2023: No change <b>12/2023: Consultant contract award scheduled for December 7 Council meeting.</b>
LLL.Shaw Avenue Streetlights – Cedar to Chestnut	Bids opened on 8/1/2023. Pending construction contact award	Installation of streetlights along the north side of Shaw	Design finalized. Construction Summer 2024 9/2023: No change <b>12/2023: Construction contract executed.</b>
MMM. Cedar Avenue Complete Streets – Jensen to Church			Road diet, Class II bike lanes, ADA rap improvements In design. Approaching 60%. Award: Fall 2023 04/2023: 100% design in process. Working with County of ROW acquisitions. Award will be in Q1 of 2024. 09/2023: Plans at 100%, ROW acquisition in process. 10/2023: No change. <b>12/2023: No change.</b>
NNN. Palm Avenue ITS and ADA Improvements			Deploy Adaptive ITS and perform ADA improvements from Shaw to Herndon. 02/2023: Design not started; no schedule available. 03/2023: Survey scheduled, design to commence in Spring. 04/2023: Prelim design started. 05/2023: No change from last month. 07/2023: Survey complete, design starting soon. 09/2023: Design approaching 60% milestone. 10/2023: No change. <b>12/2023: No change.</b>
OOO. Florence Street Rehab & Sidewalks: Maple to Chestnut			Street buildout to ultimate, incl. sidewalks, ramps and streetlighting. 03/2023: Design to commence Spring 2023, Award in Summer 2024 04/2023: No change. 05/2023: No change from last month. 07/2023: No change. 09/2023: Preliminary design started. 10/2023: No change. <b>12/2023: No change.</b>

PPP.	Bakman Elementary Neighborhood Sidewalks	Neighborhood bounded by Chestnut, Tulare, Belmont, & Willow		Sidewalks, ADA ramps 03/2023: Design to commence in Spring/Summer 2023, Award Summer 2024 04/2023: No change. 05/2023: No change from last month. 07/2023: Design has not started, looking to commence in September. 09/2023: Design has not started. 10/2023: No change. <b>12/2023: No change.</b>
QQQ.	San Joaquin River Parkway			Not started
RRR.	Blackstone Smart Mobility – McKinley Avenue to Shields Avenue			Class II bike lanes In design Road diet, Class IV separated bikeway, video detection, bus platforms, curb ramp improvements, new striping and signage. Project currently in 90% design. 09/2023: No change. 10/2023: No change.
SSS.	Clinton –Hughes-Shields-West Neighborhood		Overlay/road rehab, sidewalk and ADA curb ramp construction	New Project 09/2023: No change. <b>12/2023: No change.</b>
TTT.	TS Sierra/West LT Phasing			Traffic Signal, LT Phasing Upgrade. 02/2023: In Construction 03/2023: Construction on hold pending PG&E work. 04/2023: No change. 05/2023: No change from last month. 07/2023: Contractor restarted. 09/2023: Construction complete, GC working on punch list. 10/2023: No change. <b>12/2023: No change.</b>
UUU.	First Street Class IV – Olive to Tulare			Class IV Bike Facilities, ADA Improvements 03/2023: Project assigned; no schedule available. 04/2023: Prelim. Design is starting. 05/2023: No change from last month. 07/2023: Survey complete, design starting soon 09/2023: Prelim design started. 10/2023: No change. <b>12/2023: 60% design in progress.</b>
VVV.	Downtown Neighborhood Beautification			Median and Sidewalk Landscaping, ADA improvements, FAX bus stop lighting and facilities improvements 03/2023: In design, Award: Spring/Summer '23. 04/2023: 100% plans complete and in review. Planning to advertise in May. 05/2023: No change from last month. 07/2023: Project awarded in June; pre-con held in July. Work to start in July/August. 09/2023: NTP issued, construction activities not yet started. 10/2023: Construction started.

			<b>12/2023: Construction continuing</b>
WWW. McKinley Avenue Widening – Marks to Hughes			Class II bike lanes and sidewalks HAWK at McKinley/Lafayette In Design 10/23: Design ongoing. <b>12/23: Design ongoing.</b>
XXX. Southeast Development Area Specific Plan	<a href="https://www.fresno.gov/planning/plans-projects-under-review/#southeast-development-area-specific-plan">https://www.fresno.gov/planning/plans-projects-under-review/#southeast-development-area-specific-plan</a>		Public comment July 14- August 28 9/2023: Draft Specific Plan and Draft EIR complete; schedule for Planning Commission and City Council in Fall of 2023.
YYY. South Central Specific Plan	<a href="https://www.fresno.gov/planning/plans-projects-under-review/#south-central-specific-plan-scsp">https://www.fresno.gov/planning/plans-projects-under-review/#south-central-specific-plan-scsp</a>	Admin drafts of Specific Plan and EIR	10/2023: Expected completion in 2024.

Dates and schedules are tentative.