

**Active Transportation  
Advisory Committee Work  
Plan**

**Fiscal Year 2024-2025**

Title and Description	Key Milestones	Date (per milestone) or Priority	Current Status/Notes
<b>Ongoing Work Items</b>			
1. Semi-Annual Report to City Council of recommendations & pending works		October 2024 April 2025	Report planned for October 2024
2. Provide input into the development and review of comprehensive bicycle/pedestrian goals, objectives & policies (i.e., General Plan, Specific Plans, ATP)	As required/requested	As required/requested	
3. Work with the City to promote bicycle and pedestrian safety	Ongoing		
4. Review & comment on the functional classification & physical condition of existing bicycle & pedestrian facilities	Ongoing		
5. Identify all current road hazards, obstructions, site access restrictions, circulation impediments as they affect cyclists & pedestrians	Ongoing	Ongoing	FresGo
6. Inventory the current provision of bicycle parking facilities within the city & recommend appropriate bicycle parking technology & locations which would increase use of bicycles	Ongoing	Ongoing	
7. Review all projects that fall within the city's jurisdiction insofar as they relate to bicycling and walking	As identified by staff		

8. Evaluate and make recommendations regarding safety issues for all types of bicycle and pedestrian facilities	Ongoing		
9. Make recommendations on capital improvements to increase the use & safety of bicycle/pedestrian facilities	Annual CIP development process / as identified by staff	November/December 2023, January 2024	
10. Participate in the review, prioritizing & recommendations of bicycle/pedestrian projects for funding under either Capital Improvements Programs, designated Transportation Development Act Article 3 funds or other district, county state or federal bicycle & pedestrian grant programs	As identified by staff		
11. Provide input to the City Council & Police Department regarding enforcement provisions of the vehicle code pertaining to the rights & responsibilities of bicyclists & pedestrian, bicycle parking security & theft prevention, legislation regarding bicycle & pedestrian travel in the city	Ongoing		
12. Participate in the City's effort to promote operator awareness and competence through education programs, coordinating with County programs where available	Ongoing		Work to identify opportunities through the Education Plan process

13. Participate in the City's efforts to promote bicycling & walking as viable forms of urban transportation & recreation.	Ongoing		
14. Participate in other local, regional or statewide bicycle and walking promotion activities & take a leadership role in planning & implementing Bike to Work Day/Week in May	Walk to School Day Bike to Work Day/ Week	October 2023 May 2024	
<b>Fiscal Year 2024-2025 Work Items</b>			
A. Midtown Trail Segment 1 - Shields Trail – Blackstone to Fresno PW 00774	Project has been split into two phases. First phase extends from Blackstone to Manchester Center Entrance. Second Phase will be Manchester Center Entrance to Fresno Street. First phase is currently in construction.	ATP Priority Bikeways Map – Figure 50	<p>First Phase: In construction  Second Phase: Consultant preparing preliminary design.  12/2023 (PH1): Construction complete.  02/2024: Phase II – 60% plan submittal scheduled for mid-March. Tracking additional funding request from Caltrans.  3/2024 – no change  4/2024 – 60% Plans submitted to Caltrans and City Staff for department review. Comments to be provided late April early May. Caltrans provided response in agreeance to increase funding to the project through Minor B Program  5/2024 - Comments from the City returned to the consultant to begin 90% plan package update. Coordinating with consultant on Caltrans departmental comments. Submittal expected late June 2024. Working with Public Works to identify additional funding sources for construction.  06/2024 - Consultants working on 90% plan package. Coordinating funding for construction with Public Works. Project may be put on hold or pushed back if construction funding is not available  07/2024 – No Change  08/2024 - Construction Funding identified and consultant moving forward with 90% Plan Package. Project a late October 2024 submittal.  09/2024 - No Change.  09/2024 - Submittal projected for November 2024.</p>

<p>B. Midtown Trail Segment 3 – Herndon Canal Trail – Shields to McKinley PW 00762</p>	<p>Notice to Proceed to Construction Document production phase issued 6/15/21. Common Use Agreement executed. Right-of-way certified. Construction Funding Authorization Request approved.</p>	<p>ATP Priority Bikeways Map – Figure 50</p>	<p>Construction Award Winter 2023, Right-of-Way Certified, Construction Funding Authorization Request approved. In final design. 12/2023: Construction award in Spring of 2024. 01/2024: Working on providing FID comments to consultant. Clinton crossing finalized for County approval of City/County maintenance agreement. 02/2024: FID comments are being compiled to provide to consultant. Crossing at Clinton is being finalized to receive County approval for City-County Maintenance Agreement. 03/2024 – Construction to award 9/2024 04/2024 - Consultant preparing 100% plan set. 05/2024 – Coordination continues with City, Consultant, PG&amp;E, and FID 07/2024 – No change 09/2024- No change 10/2024 - No change</p>
<p>C. Midtown Trail Segment 4 - McKinley Ave. Trail – Millbrook to Clovis PW00763</p>	<p>PG&amp;E Utility Relocation Agreements executed. Common Use Agreement executed. ROW Certified, Construction Funding Authorization Request submitted to the CTC.</p>	<p>ATP Priority Bikeways Map – Figure 50</p>	<p>Construction Award Winter 2023, Right-of-Way Certified, Construction Funding Authorization Request approved. In final design. 10/2023: Project has been advertised for construction; anticipated to be awarded in December 2023. 12/2023: Construction award in December 2023. 01/2024: Construction awarded to Avison. 02/2024: Preliminary construction started; construction complete summer 2024. 5/2024 – no change 06/2024 – In Construction 07/2024 – no change 09/2024- No change 10/2024 - Ongoing construction activities on site.</p>

<p>D. Veterans Boulevard PW00923 – 4b PW00927 – 3</p>	<p><a href="https://www.fresno.gov/publicworks/featured-projects/#tab-2">https://www.fresno.gov/publicworks/featured-projects/#tab-2</a></p>	<p>ATP Priority Bikeways Map – Figure 50</p>	<ul style="list-style-type: none"> <li>• Phase 1 – Bullard Extension: Complete</li> <li>• Phase 2 – Grade Separation: Complete</li> <li>• Phase 3 – Interchange: Complete</li> <li>• Phase 4a – South Extension: Complete</li> <li>• Phase 4b – North Extension: Complete</li> <li>• Phase 5 – Trail (North Portion): Complete</li> </ul> <p>Class I trail along entire Veterans Boulevard Corridor. Bicycle facilities. ADA compliant features. 05/2024 - No Physical Activity Onsite. CCO in process. 07/2024 – No change 08/2024 - No Change 09/2024 - No Change.</p>
<p>E. West Area Neighborhood Specific Plan</p>	<p><a href="https://www.fresno.gov/planning/plans-projects-under-review/#west-area-neighborhoods-specific-plan">https://www.fresno.gov/planning/plans-projects-under-review/#west-area-neighborhoods-specific-plan</a></p>		<p>Summer 2023 - Environmental Analysis to be updated Fall 2023 – Specific Plan &amp; EIR will be considered for adoption by City Council; 09/2023: Updating land use to include more housing capacity and updating EIR. Completion: Fall 2024. 03/2024 – Tentative public comment Fall 2024, Final Spring 2025 09/2024 – no change</p>
<p>F. Central Southeast Specific Plan</p>	<p><a href="https://www.fresno.gov/planning/plans-projects-under-review/#central-southeast-area-specific-plan">https://www.fresno.gov/planning/plans-projects-under-review/#central-southeast-area-specific-plan</a></p>		<p>On July 20 City Council agenda; 09/2023: Complete and awaiting Council approval. Planning Commission recommended approval on May 31, 2023. 02/2024: Plan and Environmental document complete; awaiting direction on scheduling for City Council action. 09/2024 – No Change</p>
<p>G. Clinton/Valentine Traffic Signal PW00678</p>			<p>New traffic signal, adding left-turn lanes CMAQ funds In preliminary Construction 01/2024: Construction resumed on 01/02/2024. Contractor is onsite and working through conflict areas. 05/2024: No change 06/2024 - Intersection open to traffic as a four-way stop. Contractor coordinating with PG&amp;E for rule 16 inspection 07/2024 – no change 08/2024 - Coordinating with PG&amp;E for signal turn on. 09/2024 - No change.</p>

<p>H. Central/Orange Intersection Improvements PW00710</p>	<p>Design/Construction Documents phase complete</p>		<p>Signal modification, adding left-turn lanes STBG funds Award Summer 2022, construction Fall 2022 CEQA/Contract Approved at Council August 18, 2022 Construction on HOLD 12/2023: Construction to resume November 30<sup>th</sup>, 2023. 01/2024: Construction started 1-2-2024. Intersection is closed. 02/2024: Haydon Construction onsite this week to potholing for utilities on Central Ave and S Orange Ave for the new jack and bore alignment. Avison Construction on site to close the EFCO steel forms for the box culvert. RFI number 7 reviewed and returned to contractor. 05/2024 – no change 06/2024 - Design striping revisions made. Contract time expired. 08/2024 - substantial completion. 09/2024 - no change 10/2024 - CCO6 in process</p>
<p>I. Fancher Creek Trail – Clovis to Fowler PW00745</p>			<p>Measure C TOD funds Coordinating right of way with FID &amp; Developer On hold pending feasibility study 01/2024: Pending negotiations between City, FID, and developer. Contract w/ consultant needs to be closed out. Project on hold. 07/2024: No change.</p>
<p>J. Mariposa Plaza – TCC PW00846</p>	<p>Construction contract approved at Council August 10, 2023.</p>	<p>ATP Priority Pedestrian Area – Figure 52 Pedestrian activity area</p>	<p>Ped improvements TCC funds 3/2024 – Processing submittals. Temporary power source for irrigation system in process. 04/2024 - Notice To Proceed for construction has been issued. Construction is underway. 06/2024 – No change 09/2024 - No change 10/2024 - Ongoing construction activities on site.</p>
<p>K. Clinton Widening – 600’ west of Marks to 500’ west of Valentine PW00890</p>			<p>To include Class II bike lanes and sidewalks Local funds Award Consultant contract January 2023 In Design 01/2024: GAD routed for City review. 02/2024: Public Works is reviewing GAD</p>

			<p>07/2024 – no change  08/2024- GAD is approved. Consultant has started design development phase.  09/2024 - No change  10/2024 - no change</p>
L. Polk Avenue Widening – Shaw to Gettysburg PW00796			<p>To include Class II bike lanes, sidewalks, HAWK STBG funds  ROW acquisitions started June 2022  Construction Summer 2024  01/2024: Prepping amendment to consultant agreement for redesign of FMFCD storm drain and FID pipe. ROW being finalized w/ property owners.  02/2024: ROW acquisitions complete.  03/2024 – 90% plans  07/2024 – No change  10/2024 - ROW certification in progress.</p>
M. MLK Center Active Transportation Infrastructure PW00842		ATP Priority Pedestrian Area – Figure 52	<p>Class I Trails: Church – Walnut to MLK; Jensen – MLK to Knight  Class II bike lanes: MLK – Church to Jensen; Jensen – MLK to Knight; Church – Walnut to MLK; Walnut – Grove to Church  Sidewalk: MLK – Church to Jensen CMAQ funds  12/23: Construction in spring of 2024  01/2024: Final plans received and out of signature. Procuring TS equipment and submittals are under review.  02/2024: Final plans received and routed for signature. Traffic signal equipment procurement in process with submittals being reviewed. Coordination with PG&amp;E’s Rule 20A project.  07/2024 – No change  09/2024 - Construction Contract Awarded by Council  10/2024 - Award Package finalizing, Pre-Construction Meeting Coordination Initiated. Construction Start Date January 2024</p>
N. Peach Avenue – Butler to Florence PW00534			<p>To include Class II bike lanes and sidewalks Measure C funds  Construction Award October 2023  09/2023: Construction start date: January 2024.  01/2024: In construction.  02/2024: Construction Management and contractor working on project start check list.  05/2024 – no change  06/2024 – In Construction  07/2024 – No change</p>

<p>O. SW Fresno Green Trails &amp; Cycle Paths (Fanning Ditch) PW00849</p>		<p>ATP Priority Bikeways Map – Figure 50</p>	<p>New Trail TCC funds 12/23: Construction in summer 2024 01/2024: Design consultant proceeding with design per Scope Amendment 2. Construction contract being executed for FID Pipe Replacement portion of project. 02/2024: FID pipe replacement under construction. 03/2024 – 90% plans 04/2024 – 90% plans and FID pip replacement nearing completion 05/2024 – preparation of final plans in process 06/2024 – Preparation of final plans in process 07/2024 – no change 09/2024 - advertised for bid 10/2024 - Award in November</p>
<p>P. Ashlan Widening – Polk to Cornelia PW00891</p>	<p>The project is in design phase 90%</p>		<p>To include Class II bike lanes and sidewalks Local funds &amp; FHWA funds Construction 2025 12/2023: Design phase is at 90%. 06/2024 – no change</p>
<p>Q. Merced Street Reconstruction PW00902</p>		<p>ATP Priority Pedestrian Area – Figure 52 Pedestrian activity area</p>	<p>PE funding only New street, sidewalks Measure C TOD funds Design Phase 11/2023: 60% design in review. 01/2024: Reviewing 60% design. 03/2024: 90% plans 04/2024: no change 05/2024: City reviewing construction docs 06/2024 – no change 07/2024 – Finalizing scope and environmental initial study. 8/2024 - 100% Plans 9/2024- Additional design work requested 10/2024 - Additional Design work Approved</p>
<p>R. Sugar Pine Trail at Nees PW00639</p>			<p>Trail improvements at intersection, all ped and diagonal crosswalk Design and permitting in progress, construction by City forces – Spring 2023 04/2023: Staff still working on permitting. 01/2024: Staff working on permitting with Caltrans and FMFCD 04/2024: No change.</p>



			<p>05/2024: schedule developing</p> <p>06/2024 – New PM assigned. Construction planned for Spring 2025</p> <p>07/2024 – No change</p> <p>08/2024 - Plans revised, in review. Working with Caltrans on Permitting. Construction still planned for Spring 2025</p>
S. Tulare/Q Traffic Signal PW00812		<p>ATP Priority</p> <p>Pedestrian Area –</p> <p>Figure 52</p> <p>Pedestrian activity area</p>	<p>Pedestrian Traffic Signal and ADA improvements. Awarded June 2021.</p> <p>02/2023: NTP issued Jan. 2023, construction in progress.</p> <p>04-10/2023: Construction ongoing.</p> <p>01/2024: Contractor on site performing extra work. TSSL inspected cabinet and sent heat up request to PG&amp;E. Working on punch list items.</p> <p>12/2023: Construction nearing completion.</p> <p>01/2024: Contractor onsite performing extra work. TSSL inspected cabinet, sent heat up request to PG&amp;E. Working on punch list items.</p> <p>02/2024: PG&amp;E installed meter in service cabinet. Contractor was notified that the hub cabinet is ready for the wiring. No physical activity this week.</p> <p>03/2024 – no change</p> <p>04/2024: Construction is 78% complete, work continues.</p> <p>05/2024: no change</p> <p>06/2024 – Punchlist/Close-out in progress</p> <p>07/2024 – no change</p> <p>08/2024 - Project complete,</p>
T. Fresno Street – B Street to Friant PW00882		<p>ATP Priority</p> <p>Pedestrian Area –</p> <p>Figure 52 Safety area –</p> <p>Fresno/Shaw</p>	<p>Pedestrian and bike improvements, traffic signal and HAWK, ADA upgrades.</p> <p>02/2023: 100% PS&amp;E and ROW acquisition complete but awaiting Caltrans' approval on PLA language. Project estimated to advertise and award in late Summer 2023</p> <p>03/2023: PLA was approved, and project is currently advertising. 04/2023: Project will go to Council for award in May.</p> <p>05/2023: Awarded on 5/11, in construction phase.</p> <p>07/2023: Held pre-con on 7/12, no schedule available.</p> <p>09-12/2023: In construction.</p> <p>01/2024: Multiple RFIs sent back to the contractor. Redesigning SE corner of Fresno and R Street continues.</p> <p>02/2024: Redesign process is ongoing. A-C Electric had crews potholing at</p>

			<p>Clinton and San Jose Street. Progress meeting conducted by City of Fresno. Pedestrian heads changed at multiple intersections.</p> <p>03/2024 – no change</p> <p>04/2024: Construction is 38% complete, work continues</p> <p>05/2024: no change</p> <p>06/2024 – Construction at 70% complete</p> <p>07/2024 – No change</p> <p>08/2024 – Construction at 75% complete</p>
<p>U. Floradora / 9<sup>th</sup> Street / Cedar Yosemite Middle School SRTS PW00892</p>		<p>ATP Priority Pedestrian Area – Figure 52 Underserved neighborhood</p>	<p>Sidewalks, ADA ramp improvements and crosswalk surface improvements.</p> <p>02/2023: Currently in design. Community meeting to discuss GAD will be scheduled for Summer 2023.</p> <p>Bid and award in Winter of 2024. 04/2023: 60% design in progress.</p> <p>07/2023: ETA 60% submittal in Aug.</p> <p>09/2023: 60% plans in review.</p> <p>10/2023: 90% plans being developed.</p> <p>12/2023: 90% design in progress.</p> <p>01/2024: Design at 90%</p> <p>02/2024: 90% design still in progress. San Joaquin Valley Railroad consultant agreement under review by CAO and Risk.</p> <p>03/2024 – no change</p> <p>04/2024: Progress continues on 90% design.</p> <p>07/2024 – No Change</p> <p>08/2024 - No change</p>
<p>V. John Muir SRTS PW00893</p>		<p>ATP Priority Pedestrian Area – Figure 52 Underserved neighborhood – includes Dennett, Elizabeth between Wilson &amp; Echo, Dudley between Ferger &amp; Echo</p>	<p>Sidewalk gap infill</p> <p>02/2023: Design complete, advertising to commence in March 2023 followed by Summer '23 construction.</p> <p>03/2023: Project is currently advertising. 04/2023: Project will be rejected at Council and rebid in the Summer.</p> <p>05/2023: Project will award at 5/25 Council hearing.</p> <p>07/2023: Pre-con meeting held on 7/11. Construction to start mid-Aug.</p> <p>9-12/2023: In construction.</p> <p>01/2024: Contractor installed aggregate base on Elizabeth from Wilson to Echo. Paved Elizabeth from Wishon to Echo.</p> <p>02/2024: Pumping rainwater offsite. Backfilling, compacting and grading</p>

			<p>roadway. Concrete sidewalk placed on Dudley. ADA ramp placed on Dudley. Demo intersection of Dudley and Wilson.</p> <p>03/2024 –no change</p> <p>04/2024: Construction is 95% complete, work continues.</p> <p>05/2024: no change</p> <p>06/2024 – No change</p> <p>07/2024 – No Change</p> <p>08/2024 - Construction complete</p>
<p>W. McKinley Elementary SRTS PW00894</p>		<p>Includes McKinley from Cecilia to 400' east of Blythe and Blythe from 400' south of McKinley to Weldon</p>	<p>Sidewalk gap infill, ADA ramp improvements</p> <p>Bid and award in Spring/Summer 2024</p> <p>04/2023: 60% design in progress. Working with County on acquisitions.</p> <p>09/2023: 60% plans in review.</p> <p>10/2023: Design ongoing.</p> <p>12/2023: 90% design in progress.</p> <p>01/2024: Design at 90%. County is providing preliminary review of construction documents. ROW is in progress.</p> <p>02/2024: 90% design is currently in development. Design team and Central Unified met and have a path forward with onsite drainage at McKinley Elementary. Coordination with FMFCD in progress.</p> <p>03/2024 – no change</p> <p>04/2024: Progress continues on 90% design.</p> <p>05/2024: construction documents being processed</p> <p>07/2024 – no change</p> <p>08/2024 - Plans and ROW acquisition in progress.</p>
<p>X. Traffic Signals Butler/8<sup>th</sup>, Orange/Lowe - Winchell Elementary PW00903</p>		<p>ATP Priority Pedestrian Area – Figure 52 Safety area</p>	<p>Left turn phasing, ADA ramps improvements</p> <p>02/2023: Currently in final design and estimated to advertise and award in late Summer 2023</p> <p>04/2023: 100% design nearing completion.</p> <p>05/2023: Project will advertise in June, award in September.</p> <p>07/2023: Project advertising on 7/12/23.</p> <p>09/2023: Construction award on Oct. 5, 2023.</p> <p>10-12/2023: In construction.</p> <p>01/2024: No field activity. Recap submitted for review and processing. CM requested submittals, certs of compliance and any documents needed to start project. Project suspended.</p>

			<p>03/2024: No activity. Project suspended.  04/2024: CM team is processing submittals. No NTP date is available.  05/2024: no change  06/2024 – Construction to commence this month  07/2024 – no change  08/2024 - Construction underway.</p>
<p>Y. Browning/Fresno Traffic Signal –  Robinson Elementary  PW00908</p>			<p>Pedestrian traffic signal and ADA ramp improvements  02/2023: Project is currently advertising, Award in April 2023  04/2023: Project bids are to be rejected due to non-responsive bidders and the project readvertised this, Summer.  05/2023: Bids rejected on 5/11, staff working on readvertising. Expect new award date in July '23.  07/2023: Awarded in June, currently awaiting pre-con.  10-12/2023: In construction.  01/2024: Field meeting took place with AT&amp;T to relocate pole F, relocation pending once USA verifies if there are utilities West or North of AT&amp;T cabinet. St. Francis restored bore shot and PG&amp;E standby potholes for southbound Fresno St.  02/2024: No activity onsite. Waiting on the revised plan sheet from Design and written approval of real estate. Suspension letter in progress.  03/2024 – no change  04/2024: Construction is 20% complete, work continues.  05/2024: no change  06/2024 – Team working to restart construction  07/2024 – no change</p>
<p>Z. Peach/McKenzie Trail HAWK  PW00909</p>			<p>HAWK Construction, ADA Ramp Upgrades  Awarded: Dec. 2021  In construction (NTP not issued)  03/2023: Project is in construction.  04/2023: Construction ongoing.  09/2023: Construction in suspension, awaiting controller.  01/2024: No activity onsite. Scheduling turn on inspection for 2070 controller installation.  02/2024: No activity. Project suspension issued.  03/2024 – no change  04/2024: Construction at 65%. GC working to acquire electronics.  05/2024: no change</p>

			<p>06/2024 – Construction resumed  07/2024 – no change  08/2024 - Construction in progress.</p>
<p>AA. Lingo TOD Project – Class IV Bike Lanes, Sidewalk and Streetlighting  PW00926</p>		<p>ATP Priority Bikeways Map – Figure 50</p>	<p>Class IV on Van Ness, Elizabeth to Weldon and Wishon, Belmont to Weldon  02/2023: Van Ness Construction complete, Wishon was suspended but restart to commence in March 2023.  Sidewalk and Ped-scale Lighting on Blackstone, Home to McKinley  02/2023: Project is currently advertising, Award in April 2023  04/2023: Wishon Class IV construction to commence in early May. Sidewalk project is bidding, expect to award in June.  05/2023: Sidewalks to award on May 25; GC still developing start date for Class IV.  07/2023: Class IV project (Wishon) scheduling to start. Sidewalks project awarded and awaiting pre-con.  09/2023: Van Ness bike lanes complete, Wilson in construction. Sidewalk construction has not started yet.  01/2024: Reviewing TCP. Project start approaching. Pre con was held.  02/2024: Substantial completion drafted. Revised punch list provided to the contractor and contractor is coordinating punch list work.  03/2024 – no change  04/2024: Bike Lanes are complete. Blackstone sidewalk and street lighting phase construction at 10% complete, work continues.  05/2024: no change  06/2024 - Light standard foundations were poured on the east side. The remaining water service crossing Blackstone was installed. Select curb and gutter was constructed.  07/2024 – no change  08/2024 - Sidewalk construction is ongoing.</p>
<p>BB. TS: Hughes/Shields LT Phasing  PW00919</p>			<p>Left turn phasing  ADA ramp improvements Award: March 2022  04/2023: NTP to be issued in June based on expected traffic signal controller availability.  07/2023: NTP issued and construction starting.  09-12/2023: In construction.  01/2024: No activity on site. PG&amp;E to update on Rule 16 field meeting. Suspension letter sent to American Paving.  02/2024: No physical activity onsite. Sub provided TSSL submittals for review.</p>

			<p>Contractor submitted all project start checklist items. NTP upcoming.</p> <p>03/2024 – no change</p> <p>04/2024: Construction is 90% complete, work continues.</p> <p>05/2024: no change</p> <p>06/2024 – Signal turn-on schedule for week of June 17<sup>th</sup></p> <p>08/2024 - Construction complete.</p>
CC. TS: Blythe/Gates Traffic Signal PW00920			<p>Left turn phasing</p> <p>ADA ramp improvements</p> <p>04/2023: Construction ongoing.</p> <p>09/2023: Construction nearly complete, awaiting controller.</p> <p>02/2024: Alfaro worked on TSSL completion. Inspection passed and has been scheduled for construction with PG&amp;E.</p> <p>03/2024 – no change</p> <p>04/2024: Construction is 60% complete, work continues</p> <p>05/2024: no change</p> <p>06/2024 – Construction continues</p> <p>07/2024 – no change</p> <p>08/2024 - Construction at 70% complete.</p>
DD. SRTS Midtown School Multimodal PW00878	Construction Contract awarded September 2022	<p>ATP Priority Pedestrian Area – Figure 52 Blackstone/Webster Traffic Signal – pedestrian activity area</p> <p>Dennett/Palm Traffic Signal – underserved neighborhood</p> <p>McKinley/Van Ness – pedestrian activity area</p>	<p>School area improvements - traffic signals In Construction</p> <p>01/2024: Working on Palm and Dennet TS pull boxes and conduit. Installing conductors at San Pablo and McKinley.</p> <p>02/2024: Contractor completing punch list items for signal turn ons at Blackstone/Webster, Van Ness/McKinley, San Pablo/McKinley, and Palm/Dennet.</p> <p>07/2024 – no change</p>
EE. Palm, Belmont Class IV Project PW00946			<p>2/10/2021 – Community meeting</p> <p>Currently in construction (suspended until Spring 2023)</p> <p>04/2023: Construction starting end of April/early May.</p> <p>05/2023: Construction in early June.</p> <p>07/2023: Construction started, completion in Sept.</p> <p>09/2023: Construction ongoing, nearing completion.</p> <p>01/2024: Weekly meeting held. No physical activity onsite this week.</p> <p>03/2024: Estimated completion April</p> <p>04/2024: Construction is 70% complete, work continues.</p>

			<p>05/2024: no activity onsite  06/2024 - GC working on revised TCP for completion of striping work.  07/2024 – no change  08/2024 - Construction at 70% complete.</p>
<p>FF. TS: Amador &amp; Trinity, Church &amp; Waldby  PW00958</p>			<p>Traffic Signals at two locations  03/2023: Currently approaching 60% design.  Advertisement and Award: Winter 2023/24  07/2023: Working on 90% plans. Anticipating Award in Dec. 2023  09/2023: 100% plans in progress.  12/2023: Plans finalized, preparing to advertise in Jan.  01/2024: Reviewing 100% design with minor revisions.  02/2024: 100% design is currently being worked on and will soon be put to bid.  03/2024 – no change  04/2024: Project is currently advertising.  05/2024: City reviewing and preparing for council awarding  06/2024 – Project is set for 6/20/24 Council Hearing for award  07/2024 – project awarded for construction  08/2024 - CM processing submittals.</p>
<p>GG. TS: Cedar &amp; Teague LT Phasing  PW00961</p>			<p>Left-Turn Phasing, ADA Ramp Upgrades  03/2023: Project is currently advertising, Award in April 2023  04/2023: Awarding in May 2023.  05/2023: Awarded on 5/11, in construction phase.  09/2023: In construction.  01/2024: No field activity. Estimated start date issued. Project suspended.  02/2024: Commencement of work schedule. Submittal number 62 under review. Project suspension issued.  04/2024: Construction recently started; work continues.  05/2024: no change  06/2024 - Median noses were completed. Curb and Gutter completed. Signal installation progressing: demo of existing pull boxes completed installation of new pull boxes in progress. Locations for new poles were verified  07/2024 – no change  08/2024 - Construction at 70% complete.</p>
<p>HH. Audubon &amp; Lexington Traffic Circle  PW00962</p>			<p>In Preliminary Design Stage  CON not funded and no schedule available.  03/2023: Design is in progress.  07/2023: 60% design being scheduled.</p>

			<p>10-12/2023: Design in progress.  01/2024: 60% design in progress.  05/2024 – no change  06/2024 - Geometric approval drawing approved, 60% in progress.  07/2024 – no change  08/2024 - 60% design in progress.</p>
<p>II. Barstow Class IV, Blackstone to Cedar  PW00972</p>			<p>Class IV Facilities, Ped Crossing Improvements, Video Detection  02/2023: Project will Award at Council in March 2023, construction this summer.  03/2023: Project Awarded at Council, construction to commence this, Summer.  07/2023: Construction commenced in June.  09-12/2023: Construction ongoing.  01/2024: No one onsite this week due to inclement weather. Delineator and signage punch list completion required.  02/2024: No field activity. Placement of missing shared roadway markings required. Submittals No. 54, 55, and 56 under review. Suspension Request under review.  03/2024 – no change  04/2024: Construction is 90% complete, work continues  05/2024: no change  06/2024 - Final construction items being finished  07/2024 – no change  08/2024 - Construction complete.</p>
<p>JJ. TS (w/Ped Scramble): Chestnut &amp; Weldon, HAWK: First &amp; Home  PW00978</p>			<p>Project in pre-design phase, anticipate design commencing in Winter 2022/23 and Award in Spring/Summer 2024  03/2023: Project design to kick-off this Spring.  04/2023: Design has commenced.  07/2023: 60% submittal in review.  09/2023: 60% design in review.  10-12/2023: Design ongoing.  01/2024: Design at 90%. DSA submittal, informal bid and PG&amp;E in progress.  04/2024: 90% design nearly complete.  05/2024: Design Development and ROW acquisition in progress.  06/2024 - 100% design in progress. Staff working on construction authorization.  07/2024 – no change  08/2024 - Final design and ROW acquisition in progress.</p>



<p>KK. RRFB's at 3 Schools PW00979</p>			<p>Donner/Millbrook, Alluvial/Sierra Vista, Browning/Maroa  03/2023: In Design, Award: Summer/Fall 2023  04/2023: Design is at 90%, staff working on RRFB standard.  01/2024: Staff working with PG&amp;E and TSSL for power option for at each location. 90% PS&amp;E in progress.  02/2024: 100% PS&amp;E in progress, PG&amp;E agreement under review.  03/2024 – no change  04/2024: Plans routed for signature, specs in review  05/2024: project advertising  06/2024 - First advertisement yielded no bidders. Project specifications being revised and will rebid in July.  07/2024 – no change  08/2024 - Bids open 8/20.  10/2024 - Bids Rejected 10/10; Management exploring delivery options</p>
<p>LL. TS: Barstow &amp; Bond PW01002</p>			<p>Pedestrian traffic signal and ADA improvements.  03/2023: Project is in design phase with advertisement and award in Spring 2024.  04/2023: Design is ongoing.  09/2023: 60% design in review.  10-12/2023: Design ongoing.  01/2024: PG&amp;E Rule 16 coordination in progress.  02/2024: 100% submittal provided. Formal and informal bid specs in progress.  03/2024- no change  04/2024: Making specification changes to Final plans and specs. Should advertise early May.  05/2024: no change  06/2024 - Final plans being signed. Construction authorization being reviewed by Caltrans.  07/2024 – no change  08/2024 - Project is advertising, bids open Sept. 3.  10/2024 - Project Scheduled for Award 10/31</p>
<p>MM. Friant SB Right Turn Lane Extension PW01024</p>			<p>In Design. Award Spring 2023.  05/2023: Project to advertise in June, Award in Aug.  07/2023: Looking to advertise in August.  09/2023: Taking to Council for contract award on October 19.  10/2023: On October 19 Council agenda for award.  12/2023: In construction.  01/2024: NTP issued. CM continues to receive and process submittals. Contract</p>

			<p>time suspension approved and suspension days added.  02/2024: Reinstatement anticipated.  03/2024 – no change  04/2024: Contractor to start work in May.  05/2024: no change  06/2024 – Construction ongoing  07/2024 – no change  08/2024 - Construction at 60% complete</p>
<p>NN. Audubon/Del Mar Traffic Signal  PW01020</p>			<p>03/2023: In Design, ready to advertise in Spring 2023.  CON funding not yet available but in progress.  04/2023: Design is at 100%.  05/2023: Project to advertise in June, Award in Aug.  07/2023: Bids open 7/18/23, targeting 9/14/23 for Award.  10/2023: On October 19 Council agenda for award.  12/2023: In construction.  01/2024: Contractor on site poured the curb and gutter for northwest and southwest corners of Riverview and Del Mar Avenue. Design Department coordinating with Water Department for relocation of water meter. PG&amp;E currently scheduled to work on site.  02/2024: Changes proposed via plan revision. Concrete poured for pole foundations, sidewalk, and curb ramp on NW corner of Audubon and Del Mar. Multiple staking requests received and forwarded to survey team.  03/2024 – no change  04/2024: Construction is 55% complete, work continues.  05/2024: no change  06/2024 - Final construction items being completed, turn-on in July.  07/2024 – no change  08/2024 - Signal activated, minor work outstanding.</p>
<p>OO. River West Eaton Trail Extension  PW00986</p>			<p>In Design – Community meeting held on 5/10/2023 at Spano Park.  Consultant preparing 60% plans  9/2023: San Joaquin River Conservancy in coordination with the State Department of General Services. Project will resume upon Conservancy direction to City to proceed.  12/2023: City to notify Consultant to resume design.  01/2024: City consultant re-engaged to finish construction document package.  Revised schedule requested.</p>

			<p>02/2024: 02/2024: Consultant scheduled to provide 30% GAD late February for City review.</p> <p>03/2024 – GAD and estimate in review</p> <p>04/2024 – Estimates for each trailhead and trail requested by Public Works to determine infrastructure to be included moving forward. Possible phasing of project. GAD with totality of project currently being reviewed by City Staff.</p> <p>05/2024: no change</p> <p>06/2024 - Consultants working on GAD revisions for Public Works approval to move forward with 60% Design Plans.</p> <p>07/2024 - no change</p> <p>08/2024 - Awaiting approval of GAD from Public Works.</p>
<p>PP. Blackstone Smart Mobility – SR 180 to Pine PW01023</p>			<p>In Preliminary Design</p> <p>12/2023: Defining project scope.</p> <p>01/2024: Clarifying project scope.</p> <p>02/2024: RFQ for design consultant was published on January 31<sup>st</sup>. Project Manager is developing the environmental mini-RFP.</p> <p>03/2024 – RFQ review</p> <p>04/2023 – Preparing scope and fee proposal with consultant</p> <p>05/2024: pending Council awarding in late May meeting</p> <p>06/2024 – Design consultant contract is awarded</p> <p>07/2024 – Schematic Design in progress</p> <p>09/2024 - No change</p> <p>10/2024 - Schematic design under review .</p>
<p>QQ. Tulare Complete Street – 6<sup>th</sup> to Cedar PW00910</p>			<p>Road diet to add Class II bike lanes Sidewalk along south side of Tulare</p> <p>Construction 2023</p> <p>10/2023: Awarding in October 2023.</p> <p>01/2024: Construction contract was executed with contractor.</p> <p>02/2024: In construction</p> <p>06/2024 – no change</p> <p>07/2024 – no change</p> <p>08/2024: no change</p> <p>09/2024: no change</p>
<p>RR. Fowler/Olive Traffic Signal PW00945</p>			<p>Traffic Signal, County project.</p> <p>03/2023: Expect Award in Fall 2023</p> <p>09/2023: Plans finalized, County securing ROW.</p>

			<p>01/2024: County of Fresno notified staff they will commence advertising in January of 2024. City staff is currently routing plans for signature and will soon be complete.</p> <p>02/2024: Design team is awaiting notice of the bid opening from County staff.</p> <p>03/2024 – tentative award in March</p> <p>04/2024: Construction contract awarded. County managing construction. Regular updates may not be available.</p> <p>05/2024: no change</p> <p>06/2024 - Status of construction unknown.</p> <p>07/2024 - Construction is anticipated to start in September of 2024.</p> <p>08/2024 - No change</p>
SS. California Complete Streets – Mayor to Fruit PW01006			<p>Class IV bike facilities, sidewalk gap fill, streetlight gap fill, reconstruction of MLK/Pottle intersection</p> <p>Design to commence Spring/Summer 2023 with Award in Fall 2024</p> <p>04/2023: Design will commence in May/June.</p> <p>05/2023: Design phase underway.</p> <p>07/2023: Survey complete, design starting soon.</p> <p>09/2023: Prelim. Design underway.</p> <p>01/2024: Design phase is on hold pending funding and scoping determinations.</p> <p>02/2024: Design phase is on hold pending funding and scoping determinations</p> <p>04/2024 – no change</p> <p>05/2024: schedule being developed</p> <p>06/2024 – developing/finalizing project charter</p> <p>07/2024 – no change</p> <p>08/2024: Project charter has been approved. Initializing design consultant procurement.</p> <p>09/2024: Consultant procurement process</p>
TT. Highway City Neighborhood Street Revitalization PW00925			<p>Consultant began preliminary design.</p> <p>01/2024: Consultant is reviewing and addressing 30% plan comments.</p> <p>03/2024: in design</p> <p>07/2024 – No Change</p> <p>08/2024 - No Change</p> <p>9/2024 - No Change</p> <p>10/2024- No Change</p>
UU. Blackstone/McKinley Grade separation	<a href="https://www.fresno.gov/public-works/announcements-and-">https://www.fresno.gov/public-works/announcements-and-</a>		<p>In design</p> <p>01/2024: Consultant is preparing 60% design. ROW acquisition in progress.</p>

PW00937	<a href="#">highlights/#bnsf-blackstone-mckinley-grade-separation-project</a>		04/2024: No change. 05/2024: community meeting in end May 06/2024 – In Design 07/2024 – no change
VV. Shaw Avenue widening – Veterans to Polk PW00959			Class II bike lanes, sidewalks 01/2024: Developing the scope in order to submit the project charter to DPW for review and approval.  07/2024: No change. 8/2024 - On Hold 10/2024 - On Hold
WW. E Street Reconstruction – El Dorado to Ventura PW01010			STBG Road diet, Class II buffered bike lanes, sidewalk gap fill, E/Fresno TS modification to install ped countdown heads, APS, streetlight gap fill, ADA ramps Not started 01/2024: RFQ advertised for design consultant services. 02/2024: Design consultant has been selected and is working on scope and fee for City to review. 03/2024 – no change 04/2024 – Staff working on staff report for City Council agreement approval 05/2024: Council in May 06/2024 – Contract Awarded 07/2024 – in GAD design 08/2024 - GAD submittal projected for late August 2024 09/2024 - GAD sent out for plan checks, 10/2024 - GAD comments sent out to Consultant for revision, Environmental studies ongoing
XX. TCC Chinatown Urban Greening – F Street from Fresno Mariposa St to Ventura Street. Mariposa Street from E Street to G Street Kern Street from E Street to G Street PW00844			Sidewalk repair Award Summer 2023 Construction Winter 2023/Spring 2024 12/2023: Consultant contract award scheduled for December 7 Council meeting. 01/2024: Construction contract awarded on December 7 Council meeting. 03/2024 – no change 04/2024 - Notice to proceed for construction has been issued. Construction is underway. 06/2024: no change

			<p>07/2024 – construction commenced</p> <p>09/2024 - No change</p> <p>10/2024 - Construction continuous</p>
<p>YY. Shaw Avenue Streetlights – Cedar to Chestnut</p> <p>PW00930</p>		<p>Installation of streetlights along the north side of Shaw</p>	<p>Design finalized. Construction Summer 2024</p> <p>12/2023: Construction contract executed.</p> <p>01/2024: Executed contract sent to contractor. Contractor requested a delayed start of contract time via letter which was approved by COF. A letter will be issued to the contractor.</p> <p>02/2024: Contractor obtaining permits from Caltrans; revising traffic control plans for City approval.</p> <p>03/2024 – no change</p> <p>04/2024 - In Construction.</p> <p>06/2024: no change</p> <p>9/2024 - No change</p> <p>10/2024 - No change</p>
<p>ZZ. Cedar Avenue Complete Streets – Jensen to Church</p> <p>PW00928</p>			<p>Road diet, Class II bike lanes, ADA rap improvements</p> <p>In design. Approaching 60%.</p> <p>Award: Fall 2023</p> <p>04/2023: 100% design in process. Working with County of ROW acquisitions. Award will be in Q1 of 2024.</p> <p>09/2023: Plans at 100%, ROW acquisition in process.</p> <p>01/2024: Final PS&amp;E in progress; ROW acquisition in progress.</p> <p>02/2024: ROW cert being prepared.</p> <p>03/2024 – no change</p> <p>04/2024: 100% design being finalized. ROW acquisition nearly complete. Advertisement this summer.</p> <p>05/2024: no change</p> <p>06/2024 - ROW secures, awaiting ROW certification and CON authorization.</p> <p>07/2024 – no change</p> <p>08/2024 - Minor final edits being made to plans. Still waiting for ROW cert form Caltrans,</p> <p>10/2024 - Final PS&amp;E routed for signature.</p>
<p>AAA. Palm Avenue ITS and ADA Improvements</p> <p>PW01007</p>			<p>Deploy Adaptive ITS and perform ADA improvements from Shaw to Herndon.</p> <p>02/2023: Design not started; no schedule available.</p> <p>03/2023: Survey scheduled, design to commence in Spring.</p>

			<p>04/2023: Prelim design started.  07/2023: Survey complete, design starting soon.  09/2023: Design approaching 60% milestone.  01/2024: City review of 60% design in progress. Coordination with PG&amp;E.  Ongoing pole relocation.  03/2024 – 60% submittal being prepared.  04/2024: 60% design and ROW acquisition in process.  05/2024: no change  06/2024 - 60% design complete, ROW in process  07/2024 – no change  08/2024 - 90% plans in development.</p>
<p>BBB. Florence Street Rehab &amp; Sidewalks: Maple to Chestnut  PW00987</p>			<p>Street buildout to ultimate, incl. sidewalks, ramps and streetlighting.  03/2023: Design to commence Spring 2023, Award in Summer 2024  01/2024: Topographic survey received. Utility research, ROW verification, and preliminary layout in progress. Design kickoff meeting scheduled for 1/9/2024.  02/2024: Additional survey requested.  03/2024 – no change  04/2024: Project schedule pushed, design halted.  05/2024: no change  06/2024 - Design will recommence in late Fall 2024.  07/2024 – on hold  08/2024 - No change</p>
<p>CCC. Bakman Elementary Neighborhood Sidewalks  PW01008</p>	<p>Neighborhood bounded by Chestnut, Tulare, Belmont, &amp; Willow</p>		<p>Sidewalks, ADA ramps  03/2023: Design to commence in Spring/Summer 2023, Award Summer 2024  01/2024: Received survey. Scheduling design start up and working on PMP, project schedule and PES.  02/2024: PES has been submitted. Field review and Design have begun. RFA for ROW scheduled for PSE 60%.  03/2024 – no change  04/2024: 60% design in progress.  05/2024: no change  06/2024 – 60% in process  07/2024 – no change  08/2024 - 60% submittal in review, 90% plans in progress,</p>
<p>DDD. San Joaquin River Parkway  PW01018</p>			<p>Not started  07/2024: No change</p>

<p>EEE. Blackstone Smart Mobility – McKinley Avenue to Shields Avenue PW00956</p>			<p>Class II bike lanes In design Road diet, Class IV separated bikeway, video detection, bus platforms, curb ramp improvements, new striping and signage. Project currently in 90% design. 01/2024: Design consultant working on revising 90% plan comments. Real estate working on ROW acquisitions. 02/2024: Design consultant continues to work on addressing 90% comments. The internal real estate team continues to work on ROW acquisitions. 05/2024 – no change 06/2024 – construction documents being finalized. Pending construction E-76 (funding) from Caltrans 07/2024- no change 08/2024: Construction funding has been awarded. Construction documents being finalized. 09/2024: Construction documents being finalized.</p>
<p>FFF. Clinton – Hughes-Shields-West Neighborhood</p>		<p>Overlay/road rehab, sidewalk and ADA curb ramp construction</p>	<p>01/2024: Pending mini RFP under on-call agreement. 03/2024 – Project initiation 05/2024 - On-hold, pending funding</p>
<p>GGG. First Street Class IV – Olive to Tulare PW01004</p>			<p>Class IV Bike Facilities, ADA Improvements 03/2023: Project assigned; no schedule available. 04/2023: Prelim. Design is starting. 07/2023: Survey complete, design starting soon 09/2023: Prelim design started. 12/2023: 60% design in progress. 01-03/2024: No change. 04/2024: 60% design halted, staff value-engineering project to better align with available funding. 05/2024: Design in progress. Rescoping completed - coordinating with all stakeholders. 06/2024 – 60% design in progress 07/2024 – no change 08/2024 - 60% design in internal review.</p>
<p>HHH. Downtown Neighborhood Beautification PW01012</p>			<p>Median and Sidewalk Landscaping, ADA improvements, FAX bus stop lighting and facilities improvements 03/2023: In design, Award: Spring/Summer '23.</p>



			<p>04/2023: 100% plans complete and in review. Planning to advertise in May.</p> <p>07/2023: Project awarded in June; pre-con held in July. Work to start in July/August.</p> <p>09/2023: NTP issued, construction activities not yet started.</p> <p>10/2023: In Construction</p> <p>01/2024: contractor completed curb and gutters on medians. Backfilling and compacting inside median islands. Currently plug paving around medians.</p> <p>02/2024: Sub working on laterals as well as furnishing equipment, working on Belmont and working east towards Millbrook. Working on pouring pads for reduced pressure devices and cabinet.</p> <p>04/2024: Construction is 75% complete, work continues</p> <p>05/2024: no change</p> <p>06/2024 - Construction in progress. Estimated to be complete in August.</p> <p>07/2024 – no change</p> <p>08/2024 - Construction complete; mural work still pending Caltrans approval.</p> <p>10/2024 - Transportation Art Proposal (TAP), Transportation Art Maintenance Agreement (TAMA), and Caltrans Encroachment Permit application under Caltrans review. Mural installation to begin pending Caltrans’ approval.</p>
III. McKinley Avenue Widening – Marks to Hughes PW00843			<p>Class II bike lanes and sidewalks HAWK at McKinley/Lafayette In Design</p> <p>01/2024: Design development phase continues. NEPA under review with state historic preservation officer. CEQA consultant RFP being advertised.</p> <p>02/2024: Design continues on design development phase. CEQA consultant issued NTP.</p> <p>03/2024 – no change</p> <p>04/2024 – Working on ROW acquisition</p> <p>05/2024: no change</p> <p>06/2024 – 60% Design in progress</p> <p>07/2024 – no change</p>
JJJ. Behymer and Granville PW01013			<p>07/2024 - TBA</p> <p>08/2024 - Finalizing Construction phase</p> <p>9/2024 - No Change</p>
KKK. Audubon Corridor Plan			<p>08/2024 – Fall 2024</p>

LLL. Southeast Development Area Specific Plan	<a href="http://www.fresno.gov/seda">www.fresno.gov/seda</a>		02/2024: Plan and EIR being completed. Awaiting direction on future scheduling. 10/2024: No Change
MMM. South Central Specific Plan	<a href="https://www.fresno.gov/planning/plans-projects-under-review/#south-central-specific-plan-scsp">https://www.fresno.gov/planning/plans-projects-under-review/#south-central-specific-plan-scsp</a>	Admin drafts of Specific Plan and EIR	02/2024: Expected EIR Release in April; Council action expected by end of 2024. 05/2024: no change 06/2024 – Draft EIR out for review until July 15, 2024; Draft Specific Plan also available 07/2024 – Public review extended to July 30, 2024 08/2024 – reviewing public comments received 10/2024 – Continued efforts
NNN. Tower District Specific Plan Update	<a href="http://www.fresno.gov/tdsp">www.fresno.gov/tdsp</a>		03/2024: Draft Plan and related environmental doc to be released in June; final Council action expected in early 2025 05/2024: no change 06/2024 – Finalizing Policy recommendations 07/2024 – Out for public review until August 12, 2024 08/2024 – reviewing comments received 09/2024 – No change 10/2024 - Drafted Tower District Specific Plan
OOO. Climate Adaptation and Environmental Justice Plans	Current Status: workshops, popups, and survey <a href="http://www.fresno.gov/CAP-EJ">www.fresno.gov/CAP-EJ</a>		03/2024 - Draft plans available for public review Summer/Fall of 2024; Council action in 2025. 05/2024 – Workshop #3 on June 1, 2024 06/2024 – Open House event June 29 <sup>th</sup> at 10am 09/2024 – no change
PPP. ATP Update	<a href="https://www.fresno.gov/publicworks/active-transportation-plan/">https://www.fresno.gov/publicworks/active-transportation-plan/</a>		03/2024 – Consultant gathering information 04/2024 – Consultant working on existing conditions and background 05/2024 – No change 06/2024 – forming ATP committee 07/2024 – developing outreach and engagement plan 08/2024 – Steering Committee formed 09/2024 – First Steering Committee held 10/2024 - Public Workshop held on 10/17 and 10/22 and Public Survey available
QQQ. Vision Zero Action Plan	<a href="https://www.fresno.gov/publicworks/vision-zero/">https://www.fresno.gov/publicworks/vision-zero/</a>		03/2024 – Contract finalization. Anticipated Council date for adoption in May. 04/2024 – Consultant Agreement approved by Council April 18, 2024. Notice to Proceed to be issued week of April 22, 2024 05/2024 – Notice to Proceed issued. Internal kickoff meeting held

			06/2024 – Data collection 07/2024 – Policy review and developing engagement plan 08/2024 – Task Force Formed 09/2024 – First Task Force Meeting held 10/2024 - CBO workshop to be held on 10/30/2024 and Public Survey available

Dates and schedules are tentative.