

Active Transportation Advisory Committee Work Plan

Fiscal Year 2023-2024

Title and Description	Key Milestones	Date (per milestone) or Priority	Current Status/Notes
Ongoing Work Items			
1. Semi-Annual Report to City Council of recommendations & pending works		October 2023 April 2024	
2. Provide input into the development and review of comprehensive bicycle/pedestrian goals, objectives & policies (i.e., General Plan, Specific Plans, ATP)	As required/requested	As required/requested	
3. Work with the City to promote bicycle and pedestrian safety	Ongoing		
4. Review & comment on the functional classification & physical condition of existing bicycle & pedestrian facilities	Ongoing		
5. Identify all current road hazards, obstructions, site access restrictions, circulation impediments as they affect cyclists & pedestrians	Ongoing	Ongoing	FresGo
6. Inventory the current provision of bicycle parking facilities within the city & recommend appropriate bicycle parking technology & locations which would increase use of bicycles	Ongoing	Ongoing	
7. Review all projects that fall within the city's jurisdiction insofar as they relate to bicycling and walking	As identified by staff		
8. Evaluate and make recommendations regarding safety issues for all types of bicycle and pedestrian facilities	Ongoing		
9. Make recommendations on capital improvements to increase the use & safety of bicycle/pedestrian facilities	Annual CIP development process / as identified by staff	November/December 2023, January 2024	
10. Participate in the review, prioritizing & recommendations of bicycle/pedestrian projects for funding under either Capital Improvements Programs, designated Transportation Development Act Article 3 funds or other district, county state or federal bicycle & pedestrian grant programs	As identified by staff		
11. Provide input to the City Council & Police Department regarding enforcement provisions of the vehicle code pertaining to the rights & responsibilities of bicyclists & pedestrian, bicycle parking security & theft prevention, legislation regarding bicycle & pedestrian travel in the city	Ongoing		
12. Participate in the City's effort to promote operator awareness and competence through education programs, coordinating with County programs where available	Ongoing		Work to identify opportunities through the Education Plan process

13. Participate in the City's efforts to promote bicycling & walking as viable forms of urban transportation & recreation.	Ongoing		
14. Participate in other local, regional or statewide bicycle and walking promotion activities & take a leadership role in planning & implementing Bike to Work Day/Week in May	Walk to School Day Bike to Work Day/ Week	October 2023 May 2024	
Fiscal Year 2023-2024 Work Items			
A. Midtown Trail Segment 1 - Shields Trail – Blackstone to Fresno PW 00774	Project has been split into two phases. First phase extends from Blackstone to Manchester Center Entrance. Second Phase will be Manchester Center Entrance to Fresno Street. First phase is currently in construction.	ATP Priority Bikeways Map – Figure 50	First Phase: In construction Second Phase: Consultant preparing preliminary design. 12/2023 (PH1): Construction complete. 02/2024: Phase II – 60% plan submittal scheduled for mid-March. Tracking additional funding request from Caltrans. 3/2024 – no change 4/2024 – 60% Plans submitted to Caltrans and City Staff for department review. Comments to be provided late April early May. Caltrans provided response in agreeance to increase funding to the project through Minor B Program
B. Midtown Trail Segment 3 - Herndon Canal Trail – Shields to McKinley PW 00762	Notice to Proceed to Construction Document production phase issued 6/15/21. Common Use Agreement executed. Right-of-way certified. Construction Funding Authorization Request approved.	ATP Priority Bikeways Map – Figure 50	Construction Award Winter 2023, Right-of-Way Certified, Construction Funding Authorization Request approved. In final design. 12/2023: Construction award in Spring of 2024. 01/2024: Working on providing FID comments to consultant. Clinton crossing finalized for County approval of City/County maintenance agreement. 02/2024: FID comments are being compiled to provide to consultant. Crossing at Clinton is being finalized to receive County approval for City-County Maintenance Agreement. 03/2024 – Construction to award 9/2024 04/2024 - Consultant preparing 100% plan set.
C. Midtown Trail Segment 4 - McKinley Ave. Trail – Millbrook to Clovis PW00763	PG&E Utility Relocation Agreements executed. Common Use Agreement executed. ROW Certified, Construction Funding Authorization Request submitted to the CTC.	ATP Priority Bikeways Map – Figure 50	Construction Award Winter 2023, Right-of-Way Certified, Construction Funding Authorization Request approved. In final design. 10/2023: Project has been advertised for construction; anticipated to be awarded in December 2023. 12/2023: Construction award in December 2023. 01/2024: Construction awarded to Avison. 02/2024: Preliminary construction started; construction complete summer 2024. 4/2024 – no change

<p>D. Veterans Boulevard PW00923 – 4b PW00927 – 3</p>	<p>https://www.fresno.gov/publicworks/featured-projects/#tab-2</p>	<p>ATP Priority Bikeways Map – Figure 50</p>	<ul style="list-style-type: none"> • Phase 1 – Bullard Extension: Complete • Phase 2 – Grade Separation: Complete • Phase 3 – Interchange: Complete • Phase 4a – South Extension: Complete • Phase 4b – North Extension: Complete • Phase 5 – Trail (North Portion): Complete <p>Class I trail along entire Veterans Boulevard Corridor. Bicycle facilities. ADA compliant features.</p>
<p>E. West Area Neighborhood Specific Plan</p>	<p>https://www.fresno.gov/planning/plans-projects-under-review/#west-area-neighborhoods-specific-plan</p>		<p>Summer 2023 - Environmental Analysis to be updated Fall 2023 – Specific Plan & EIR will be considered for adoption by City Council; 09/2023: Updating land use to include more housing capacity and updating EIR. Completion: Fall 2024. 03/2024 – Tentative public comment Fall 2024, Final Spring 2025</p>
<p>F. Central Southeast Specific Plan</p>	<p>https://www.fresno.gov/planning/plans-projects-under-review/#central-southeast-area-specific-plan</p>		<p>On July 20 City Council agenda; 09/2023: Complete and awaiting Council approval. Planning Commission recommended approval on May 31, 2023. 02/2024: Plan and Environmental document complete; awaiting direction on scheduling for City Council action.</p>
<p>G. Clinton/Valentine Traffic Signal PW00678</p>			<p>New traffic signal, adding left-turn lanes CMAQ funds In preliminary Construction 01/2024: Construction resumed on 01/02/2024. Contractor is onsite and working through conflict areas. 04/2024: No change</p>
<p>H. Central/Orange Intersection Improvements PW00710</p>	<p>Design/Construction Documents phase complete</p>		<p>Signal modification, adding left-turn lanes STBG funds Award Summer 2022, construction Fall 2022 CEQA/Contract Approved at Council August 18, 2022 Construction on HOLD 12/2023: Construction to resume November 30th, 2023. 01/2024: Construction started 1-2-2024. Intersection is closed. 02/2024: Haydon Construction onsite this week to potholing for utilities on Central Ave and S Orange Ave for the new jack and bore alignment. Avison Construction on site to close the EFCO steel forms for the box culvert. RFI number 7 reviewed and returned to contractor. 04/2024 – no change</p>

I. Fancher Creek Trail – Clovis to Fowler PW00745			Measure C TOD funds Coordinating right of way with FID & Developer On hold pending feasibility study 01/2024: Pending negotiations between City, FID, and developer. Contract w/ consultant needs to be closed out. Project on hold. 04/2024: No change.
J. South Stadium Development bike lanes on P Street		ATP Priority Pedestrian Area – Figure 52 Pedestrian activity area	Ped and bike (P Street) improvements ATP/TOD funds 03/2024 - Project cancelled
K. Mariposa Plaza – TCC PW00846	Construction contract approved at Council August 10, 2023.	ATP Priority Pedestrian Area – Figure 52 Pedestrian activity area	Ped improvements TCC funds 3/2024 – Processing submittals. Temporary power source for irrigation system in process. 04/2024 - Notice To Proceed for construction has been issued. Construction is underway.
L. Clinton Widening – 600’ west of Marks to 500’ west of Valentine PW00890			To include Class II bike lanes and sidewalks Local funds Award Consultant contract January 2023 In Design 01/2024: GAD routed for City review. 02/2024: Public Works is reviewing GAD 04/2024 – no change
M. Polk Avenue Widening – Shaw to Gettysburg PW00796			To include Class II bike lanes, sidewalks, HAWK STBG funds ROW acquisitions started June 2022 Construction Summer 2024 01/2024: Prepping amendment to consultant agreement for redesign of FMFCD storm drain and FID pipe. ROW being finalized w/ property owners. 02/2024: ROW acquisitions complete. 03/2024 – 90% plans 04/2024 – no change
N. Armstrong/Lane Traffic Signal PW00839			New traffic signal SB1 funds Award construction contract 4/8/21 Construction Complete 01/2024: TSSL accepted the intersection on 6/26/2023. Pending mediation. 03/2024: No change. 04/2024 - Construction complete and accepted
O. MLK Center Active Transportation Infrastructure PW00842		ATP Priority Pedestrian Area – Figure 52	Class I Trails: Church – Walnut to MLK; Jensen – MLK to Knight Class II bike lanes: MLK – Church to Jensen; Jensen – MLK to Knight; Church – Walnut to MLK; Walnut – Grove to Church Sidewalk: MLK – Church to Jensen

			CMAQ funds 12/23: Construction in spring of 2024 01/2024: Final plans received and out of signature. Procuring TS equipment and submittals are under review. 02/2024: Final plans received and routed for signature. Traffic signal equipment procurement in process with submittals being reviewed. Coordination with PG&E's Rule 20A project. 04/2024 – no change
P. Peach Avenue – Butler to Florence PW00534			To include Class II bike lanes and sidewalks Measure C funds Construction Award October 2023 09/2023: Construction start date: January 2024. 01/2024: In construction. 02/2024: Construction Management and contractor working on project start check list. 04/2024 – no change
Q. SW Fresno Green Trails & Cycle Paths (Fanning Ditch) PW00849		ATP Priority Bikeways Map – Figure 50	New Trail TCC funds 12/23: Construction in summer 2024 01/2024: Design consultant proceeding with design per Scope Amendment 2. Construction contract being executed for FID Pipe Replacement portion of project. 02/2024: FID pipe replacement under construction. 03/2024 – 90% plans 04/2024 – 90% plans and FID pip replacement nearing completion
R. North Avenue OPL – Elm to Marks PW00712			Community Meeting – October 12, 2021 Planning Commission Approval – September 7, 2022, City Council – September 29, 2022 (scheduled) Completed. Council Adopted September 29, 2022 (ID-22-1401)
S. Ashlan Widening – Polk to Cornelia PW00981	The project is in design phase 90%		To include Class II bike lanes and sidewalks Local funds & FHWA funds Construction 2025 12/2023: Design phase is at 90%. 4/2024 – no change
T. TOD Tower – Van Ness/Olive PW00901	Construction contract awarded to American Paving Co. on 5/26/22	ATP Priority Pedestrian Area – Figure 52 Pedestrian activity area	Ped improvements + Measure C TOD funds Award spring 2022 – Construction Winter/Spring 2023 01-02/2024: Conducted walk-through with APC. Substantial completion drafted. Punch list items remain. 3/2024 – substantially complete 04/2024 – project complete
U. Merced Street Reconstruction PW00902		ATP Priority Pedestrian Area – Figure 52 Pedestrian activity area	PE funding only New street, sidewalks Measure C TOD funds Design Phase 11/2023: 60% design in review.

			01/2024: Reviewing 60% design. 03/2024: 90% plans 04/2024: no change
V. Sugar Pine Trail at Nees PW00639			Trail improvements at intersection, all ped and diagonal crosswalk Design and permitting in progress, construction by City forces – Spring 2023 04/2023: Staff still working on permitting. 01/2024: Staff working on permitting with Caltrans and FMFCD 04/2024: No change.
W. Abby Overlay – Divisadero to Olive PW00784		ATP Priority Pedestrian Area – Figure 52 Pedestrian activity area	Class II, ADA ramp improvements Project awarded in June 2021; NTP issued in October but was suspended for weather. Construction pending completion of PGE Undergrounding. No schedule is available as of 02/2023 04/2023: Project is still in suspension; no ETA available for restart. 12/2023: Construction nearing completion. 03/2024: Safety Striping to install Methyl Methacrylate (MMA). 04/2024: Construction is 98% complete, awaiting inspections.
X. Tulare/Q Traffic Signal PW00812		ATP Priority Pedestrian Area – Figure 52 Pedestrian activity area	Pedestrian Traffic Signal and ADA improvements. Awarded June 2021. 02/2023: NTP issued Jan. 2023, construction in progress. 04-10/2023: Construction ongoing. 01/2024: Contractor on site performing extra work. TSSL inspected cabinet and sent heat up request to PG&E. Working on punch list items. 12/2023: Construction nearing completion. 01/2024: Contractor onsite performing extra work. TSSL inspected cabinet, sent heat up request to PG&E. Working on punch list items. 02/2024: PG&E installed meter in service cabinet. Contractor was notified that the hub cabinet is ready for the wiring. No physical activity this week. 03/2024 – no change 04/2024: Construction is 78% complete, work continues.
Y. Fresno Street – B Street to Friant Pedestrian Countdown Heads PW00882		ATP Priority Pedestrian Area – Figure 52 Safety area – Fresno/Shaw	Pedestrian and bike improvements, traffic signal and HAWK, ADA upgrades. 02/2023: 100% PS&E and ROW acquisition complete but awaiting Caltrans’ approval on PLA language. Project estimated to advertise and award in late Summer 2023 03/2023: PLA was approved, and project is currently advertising. 04/2023: Project will go to Council for award in

			<p>May.</p> <p>05/2023: Awarded on 5/11, in construction phase.</p> <p>07/2023: Held pre-con on 7/12, no schedule available.</p> <p>09-12/2023: In construction.</p> <p>01/2024: Multiple RFIs sent back to the contractor. Redesigning SE corner of Fresno and R Street continues.</p> <p>02/2024: Redesign process is ongoing. A-C Electric had crews potholing at Clinton and San Jose Street. Progress meeting conducted by City of Fresno. Pedestrian heads changed at multiple intersections.</p> <p>03/2024 – no change</p> <p>04/2024: Construction is 38% complete, work continues</p>
Z. Butler/Cedar Traffic Signal PW00885		ATP Priority Pedestrian Area – Figure 52 Safety area	<p>Left turn phasing, bike lanes and ADA ramp improvements</p> <p>Bids Opened 4/13, Awarded on June 10</p> <p>Construction is complete, pending acceptance and close-out.</p> <p>09/2023: Project complete.</p>
AA. Floradora/9 th Street/Cedar Yosemite Middle School SRTS PW00892		ATP Priority Pedestrian Area – Figure 52 Underserved neighborhood	<p>Sidewalks, ADA ramp improvements and crosswalk surface improvements.</p> <p>02/2023: Currently in design. Community meeting to discuss GAD will be scheduled for Summer 2023.</p> <p>Bid and award in Winter of 2024. 04/2023: 60% design in progress.</p> <p>07/2023: ETA 60% submittal in Aug.</p> <p>09/2023: 60% plans in review.</p> <p>10/2023: 90% plans being developed.</p> <p>12/2023: 90% design in progress.</p> <p>01/2024: Design at 90%</p> <p>02/2024: 90% design still in progress. San Joaquin Valley Railroad consultant agreement under review by CAO and Risk.</p> <p>03/2024 – no change</p> <p>04/2024: Progress continues on 90% design.</p>
BB. John Muir SRTS PW00893		ATP Priority Pedestrian Area – Figure 52 Underserved neighborhood – includes Dennett, Elizabeth between Wilson & Echo, Dudley between Ferger & Echo	<p>Sidewalk gap infill</p> <p>02/2023: Design complete, advertising to commence in March 2023 followed by Summer '23 construction.</p> <p>03/2023: Project is currently advertising. 04/2023: Project will be rejected at Council and rebid in the Summer.</p> <p>05/2023: Project will award at 5/25 Council hearing.</p> <p>07/2023: Pre-con meeting held on 7/11. Construction to start mid-Aug.</p> <p>9-12/2023: In construction.</p> <p>01/2024: Contractor installed aggregate base on Elizabeth from Wilson to Echo. Paved Elizabeth from Wishon to Echo.</p> <p>02/2024: Pumping rainwater offsite. Backfilling,</p>

			compacting and grading roadway. Concrete sidewalk placed on Dudley. ADA ramp placed on Dudley. Demo intersection of Dudley and Wilson. 03/2024 –no change 04/2024: Construction is 95% complete, work continues.
CC. McKinley Elementary SRTS PW00894		Includes McKinley from Cecilia to 400' east of Blythe and Blythe from 400' south of McKinley to Weldon	Sidewalk gap infill, ADA ramp improvements Bid and award in Spring/Summer 2024 04/2023: 60% design in progress. Working with County on acquisitions. 09/2023: 60% plans in review. 10/2023: Design ongoing. 12/2023: 90% design in progress. 01/2024: Design at 90%. County is providing preliminary review of construction documents. ROW is in progress. 02/2024: 90% design is currently in development. Design team and Central Unified met and have a path forward with onsite drainage at McKinley Elementary. Coordination with FMFCD in progress. 03/2024 – no change 04/2024: Progress continues on 90% design.
DD. Traffic Signals Butler/8 th , Orange/Lowe - Winchell Elementary PW00903		ATP Priority Pedestrian Area – Figure 52 Safety area	Left turn phasing, ADA ramps improvements 02/2023: Currently in final design and estimated to advertise and award in late Summer 2023 04/2023: 100% design nearing completion. 05/2023: Project will advertise in June, award in September. 07/2023: Project advertising on 7/12/23. 09/2023: Construction award on Oct. 5, 2023. 10-12/2023: In construction. 01/2024: No field activity. Recap submitted for review and processing. CM requested submittals, certs of compliance and any documents needed to start project. Project suspended. 03/2024: No activity. Project suspended. 04/2024: CM team is processing submittals. No NTP date is available.
EE. Gettysburg/Polk Traffic Signal – Inspiration Park PW00905			ADA ramp improvements Sidewalk gap infill Awarded: March 2022 09/2023 – Project Complete
FF. First Street Cycle Track – Tulare to Hazelwood PW00906		ATP Priority Bikeways Map – Figure 50	Class IV and ADA improvements Awarded: April 2022 09/2023: Project completed
GG. Barton/Florence Sidewalk – Calwa Park PW00907			Sidewalk gap infill, ADA ramp improvements Awarded: Sept. 2022 12/2023: Project Complete
HH. Browning/Fresno Traffic Signal – Robinson Elementary PW00908			Pedestrian traffic signal and ADA ramp improvements 02/2023: Project is currently advertising, Award in April

			<p>2023</p> <p>04/2023: Project bids are to be rejected due to non-responsive bidders and the project readvertised this, Summer.</p> <p>05/2023: Bids rejected on 5/11, staff working on readvertising. Expect new award date in July '23.</p> <p>07/2023: Awarded in June, currently awaiting pre-con.</p> <p>10-12/2023: In construction.</p> <p>01/2024: Field meeting took place with AT&T to relocate pole F, relocation pending once USA verifies if there are utilities West or North of AT&T cabinet. St. Francis restored bore shot and PG&E standby potholes for southbound Fresno St.</p> <p>02/2024: No activity onsite. Waiting on the revised plan sheet from Design and written approval of real estate. Suspension letter in progress.</p> <p>03/2024 – no change</p> <p>04/2024: Construction is 20% complete, work continues.</p>
II. Peach/McKenzie Trail HAWK PW00909			<p>HAWK Construction, ADA Ramp Upgrades</p> <p>Awarded: Dec. 2021</p> <p>In construction (NTP not issued)</p> <p>03/2023: Project is in construction.</p> <p>04/2023: Construction ongoing.</p> <p>09/2023: Construction in suspension, awaiting controller.</p> <p>01/2024: No activity onsite. Scheduling turn on inspection for 2070 controller installation.</p> <p>02/2024: No activity. Project suspension issued.</p> <p>03/2024 – no change</p> <p>04/2024: Construction at 65%. GC working to acquire electronics.</p>
JJ. Lingo TOD Project – Class IV Bike Lanes, Sidewalk and Streetlighting PW00926		ATP Priority Bikeways Map – Figure 50	<p>Class IV on Van Ness, Elizabeth to Weldon and Wishon, Belmont to Weldon</p> <p>02/2023: Van Ness Construction complete, Wishon was suspended but restart to commence in March 2023.</p> <p>Sidewalk and Ped-scale Lighting on Blackstone, Home to McKinley</p> <p>02/2023: Project is currently advertising, Award in April 2023</p> <p>04/2023: Wishon Class IV construction to commence in early May. Sidewalk project is bidding, expect to award in June.</p> <p>05/2023: Sidewalks to award on May 25; GC still developing start date for Class IV.</p> <p>07/2023: Class IV project (Wishon) scheduling to start. Sidewalks project awarded and awaiting pre-con.</p> <p>09/2023: Van Ness bike lanes complete, Wilson in construction. Sidewalk construction has not started yet.</p> <p>01/2024: Reviewing TCP. Project start approaching. Pre con was held.</p> <p>02/2024: Substantial completion drafted. Revised punch list provided to the contractor and contractor is</p>

			<p>coordinating punch list work. 03/2024 – no change 04/2024: Bike Lanes are complete. Blackstone sidewalk and street lighting phase construction at 10% complete, work continues.</p>
<p>KK. TS: Hughes/Shields LT Phasing PW00919</p>			<p>Left turn phasing ADA ramp improvements Award: March 2022 04/2023: NTP to be issued in June based on expected traffic signal controller availability. 07/2023: NTP issued and construction starting. 09-12/2023: In construction. 01/2024: No activity on site. PG&E to update on Rule 16 field meeting. Suspension letter sent to American Paving. 02/2024: No physical activity onsite. Sub provided TSSL submittals for review. Contractor submitted all project start checklist items. NTP upcoming. 03/2024 – no change 04/2024: Construction is 90% complete, work continues.</p>
<p>LL. TS: Blythe/Gates Traffic Signal PW00920</p>			<p>Left turn phasing ADA ramp improvements 04/2023: Construction ongoing. 09/2023: Construction nearly complete, awaiting controller. 02/2024: Alfaro worked on TSSL completion. Inspection passed and has been scheduled for construction with PG&E. 03/2024 – no change 04/2024: Construction is 60% complete, work continues</p>
<p>MM. SRTS Midtown School Multimodal PW00878</p>	<p>Construction Contract awarded September 2022</p>	<p>ATP Priority Pedestrian Area – Figure 52 Blackstone/Webster Traffic Signal – pedestrian activity area Dennett/Palm Traffic Signal – underserved neighborhood McKinley/Van Ness – pedestrian activity area</p>	<p>School area improvements - traffic signals In Construction 01/2024: Working on Palm and Dennet TS pull boxes and conduit. Installing conductors at San Pablo and McKinley. 02/2024: Contractor completing punch list items for signal turn ons at Blackstone/Webster, Van Ness/McKinley, San Pablo/McKinley, and Palm/Dennet. 04/2024 – no change</p>
<p>NN. Palm, Belmont Class IV Project PW00946</p>			<p>2/10/2021 – Community meeting Currently in construction (suspended until Spring 2023) 04/2023: Construction starting end of April/early May. 05/2023: Construction in early June. 07/2023: Construction started, completion in Sept. 09/2023: Construction ongoing, nearing completion. 01/2024: Weekly meeting held. No physical activity onsite this week. 03/2024: Estimated completion April</p>

			04/2024: Construction is 70% complete, work continues.
OO. TS: Amador & Trinity, Church & Waldby PW00958			Traffic Signals at two locations 03/2023: Currently approaching 60% design. Advertisement and Award: Winter 2023/24 07/2023: Working on 90% plans. Anticipating Award in Dec. 2023 09/2023: 100% plans in progress. 12/2023: Plans finalized, preparing to advertise in Jan. 01/2024: Reviewing 100% design with minor revisions. 02/2024: 100% design is currently being worked on and will soon be put to bid. 03/2024 – no change 04/2024: Project is currently advertising.
PP. TS: Cedar & Teague LT Phasing PW00961			Left-Turn Phasing, ADA Ramp Upgrades 03/2023: Project is currently advertising, Award in April 2023 04/2023: Awarding in May 2023. 05/2023: Awarded on 5/11, in construction phase. 09/2023: In construction. 01/2024: No field activity. Estimated start date issued. Project suspended. 02/2024: Commencement of work schedule. Submittal number 62 under review. Project suspension issued. 04/2024: Construction recently started; work continues.
QQ. Audubon & Lexington Traffic Circle PW00962			In Preliminary Design Stage CON not funded and no schedule available. 03/2023: Design is in progress. 07/2023: 60% design being scheduled. 10-12/2023: Design in progress. 01/2024: 60% design in progress. 04/2024 – no change
RR. Barstow Class IV, Blackstone to Cedar PW00972			Class IV Facilities, Ped Crossing Improvements, Video Detection 02/2023: Project will Award at Council in March 2023, construction this summer. 03/2023: Project Awarded at Council, construction to commence this, Summer. 07/2023: Construction commenced in June. 09-12/2023: Construction ongoing. 01/2024: No one onsite this week due to inclement weather. Delineator and signage punch list completion required. 02/2024: No field activity. Placement of missing shared roadway markings required. Submittals No. 54, 55, and 56 under review. Suspension Request under review. 03/2024 – no change 04/2024: Construction is 90% complete, work continues
SS. TS (w/Ped Scramble): Chestnut & Weldon, HAWK: First & Home			Project in pre-design phase, anticipate design commencing in Winter 2022/23 and Award in Spring/Summer 2024

PW00978			<p>03/2023: Project design to kick-off this Spring. 04/2023: Design has commenced. 07/2023: 60% submittal in review. 09/2023: 60% design in review. 10-12/2023: Design ongoing. 01/2024: Design at 90%. DSA submittal, informal bid and PG&E in progress. 04/2024: 90% design nearly complete.</p>
TT. RRFB's at 3 Schools PW00979			<p>Donner/Millbrook, Alluvial/Sierra Vista, Browning/Maroa 03/2023: In Design, Award: Summer/Fall 2023 04/2023: Design is at 90%, staff working on RRFB standard. 01/2024: Staff working with PG&E and TSSL for power option for at each location. 90% PS&E in progress. 02/2024: 100% PS&E in progress, PG&E agreement under review. 03/2024 – no change 04/2024: Plans routed for signature, specs in review</p>
UU. Citywide Pedestrian Head Upgrades PW 00980			<p>02/2023: Currently advertising, bids open 2/21/23, Award in April. 03/2023: Project will award in April, construction to follow. 04/2023: Awarding at 4/20 Council hearing. 05/2023: Awarded on 4/20, in construction phase. 01/2024: TSSL has signed off on their portion of the punch list. Contractor to finish punch list. 02/2024: Contractor given acceptance slip and final recap has been drafted. 03/2024 – no change 04/2024: Project complete.</p>
VV. TS: Barstow & Bond PW01002			<p>Pedestrian traffic signal and ADA improvements. 03/2023: Project is in design phase with advertisement and award in Spring 2024. 04/2023: Design is ongoing. 09/2023: 60% design in review. 10-12/2023: Design ongoing. 01/2024: PG&E Rule 16 coordination in progress. 02/2024: 100% submittal provided. Formal and informal bid specs in progress. 03/2024- no change 04/2024: Making specification changes to Final plans and specs. Should advertise early May.</p>
WW. Friant SB Right Turn Lane Extension PW01024			<p>In Design. Award Spring 2023. 05/2023: Project to advertise in June, Award in Aug. 07/2023: Looking to advertise in August. 09/2023: Taking to Council for contract award on October 19. 10/2023: On October 19 Council agenda for award. 12/2023: In construction. 01/2024: NTP issued. CM continues to receive and process submittals. Contract time suspension approved and</p>

			<p>suspension days added. 02/2024: Reinstatement anticipated. 03/2024 – no change 04/2024: Contractor to start work in May.</p>
XX. Audubon/Del Mar Traffic Signal PW01020			<p>03/2023: In Design, ready to advertise in Spring 2023. CON funding not yet available but in progress. 04/2023: Design is at 100%. 05/2023: Project to advertise in June, Award in Aug. 07/2023: Bids open 7/18/23, targeting 9/14/23 for Award. 10/2023: On October 19 Council agenda for award. 12/2023: In construction. 01/2024: Contractor on site poured the curb and gutter for northwest and southwest corners of Riverview and Del Mar Avenue. Design Department coordinating with Water Department for relocation of water meter. PG&E currently scheduled to work on site. 02/2024: Changes proposed via plan revision. Concrete poured for pole foundations, sidewalk, and curb ramp on NW corner of Audubon and Del Mar. Multiple staking requests received and forwarded to survey team. 03/2024 – no change 04/2024: Construction is 55% complete, work continues.</p>
YY. River West Eaton Trail Extension PW00986			<p>In Design – Community meeting held on 5/10/2023 at Spano Park. Consultant preparing 60% plans 9/2023: San Joaquin River Conservancy in coordination with the State Department of General Services. Project will resume upon Conservancy direction to City to proceed. 12/2023: City to notify Consultant to resume design. 01/2024: City consultant re-engaged to finish construction document package. Revised schedule requested. 02/2024: 02/2024: Consultant scheduled to provide 30% GAD late February for City review. 03/2024 – GAD and estimate in review 04/2024 – Estimates for each trailhead and trail requested by Public Works to determine infrastructure to be included moving forward. Possible phasing of project. GAD with totality of project currently being reviewed by City Staff.</p>
ZZ. Blackstone Smart Mobility – SR 180 to Pine PW01023			<p>In Preliminary Design 12/2023: Defining project scope. 01/2024: Clarifying project scope. 02/2024: RFQ for design consultant was published on January 31st. Project Manager is developing the environmental mini-RFP. 03/2024 – RFQ review 04/2023 – Preparing scope and fee proposal with consultant</p>
AAA. Tulare Complete Street – 6 th to Cedar PW00910			<p>Road diet to add Class II bike lanes Sidewalk along south side of Tulare Construction 2023</p>

			10/2023: Awarding in October 2023. 01/2024: Construction contract was executed with contractor. 02/2024: In construction 04/2024 – no change
BBB. Audubon/Nees Dual Left Turns PW00806			Construction Awarded Jan. 2022. 02/2023: PG&E scheduled to start/finish FO relocation and utility relocation in Feb. 2023; AT&T relocation work to follow. <i>Expect</i> completion Fall 2023. 03/2023: PG&E work complete, AT&T to start in late March. Anticipate roadway work to start in early May. 04/2023: AT&T work is complete; contractor is scheduling start of roadwork. 05/2023: Construction to commence in early June. CMS in place and traffic control plans are being finalized. 7/2023 traffic signal construction to be completed 09/2023: Construction ongoing but nearing completion. 10/2023: Construction complete. 01/2024: Substantial completion issued.
CCC. Clinton/Angus Traffic Signal PW00856			Construction complete, pending acceptance and closeout. 03/2023: Currently suspended awaiting delivery of 2070 controller (nationwide backorder 10-12 months). 09/2023: Still awaiting controller. 01/2024: Project Complete
DDD. Ericson Elementary Neighborhood Reconstruction PW00933		Overlay/road rehab, sidewalk and ADA curb ramp construction neighborhood bounded by Clinton, Winery, Normal & Chestnut	Awarded June 2022. 03/2023: Construction is substantially complete. 04/2023: Project is in close-out process. 09/2023: Project complete. 01/2024: Grant officially closed. 02/2024: Project completed.
EEE. Fowler/Olive Traffic Signal PW00945			Traffic Signal, County project. 03/2023: Expect Award in Fall 2023 09/2023: Plans finalized, County securing ROW. 01/2024: County of Fresno notified staff they will commence advertising in January of 2024. City staff is currently routing plans for signature and will soon be complete. 02/2024: Design team is awaiting notice of the bid opening from County staff. 03/2024 – tentative award in March 04/2024: Construction contract awarded. County managing construction. Regular updates may not be available.
FFF. California Complete Streets – Mayor to Fruit PW01006			Class IV bike facilities, sidewalk gap fill, streetlight gap fill, reconstruction of MLK/Pottle intersection Design to commence Spring/Summer 2023 with Award in Fall 2024 04/2023: Design will commence in May/June. 05/2023: Design phase underway. 07/2023: Survey complete, design starting soon. 09/2023: Prelim. Design underway.

			01/2024: Design phase is on hold pending funding and scoping determinations. 02/2024: Design phase is on hold pending funding and scoping determinations 04/2024 – no change
GGG. Highway City Neighborhood Street Revitalization PW00925			Consultant began preliminary design. 01/2024: Consultant is reviewing and addressing 30% plan comments. 03/2024: in design 04/2024: no change
HHH.Blackstone/McKinley Grade separation PW00937	https://www.fresno.gov/publicworks/announcements-and-highlights/#bnsf-blackstone-mckinley-grade-separation-project		In design 01/2024: Consultant is preparing 60% design. ROW acquisition in progress. 04/2024: No change.
III. Shaw Avenue widening – Veterans to Polk PW00959			Class II bike lanes, sidewalks 01/2024: Developing the scope in order to submit the project charter to DPW for review and approval. 04/2024: No change.
JJJ. E Street Reconstruction – El Dorado to Ventura PW01010			STBG Road diet, Class II buffered bike lanes, sidewalk gap fill, E/Fresno TS modification to install ped countdown heads, APS, streetlight gap fill, ADA ramps Not started 01/2024: RFQ advertised for design consultant services. 02/2024: Design consultant has been selected and is working on scope and fee for City to review. 03/2024 – no change 04/2024 – Staff working on staff report for City Council agreement approval
KKK. TCC Chinatown Urban Greening – F Street from Fresno Mariposa St to Ventura Street. Mariposa Street from E Street to G Street Kern Street from E Street to G Street PW00844			Sidewalk repair Award Summer 2023 Construction Winter 2023/Spring 2024 12/2023: Consultant contract award scheduled for December 7 Council meeting. 01/2024: Construction contract awarded on December 7 Council meeting. 03/2024 – no change 04/2024 - Notice to proceed for construction has been issued. Construction is underway.
LLL.Shaw Avenue Streetlights – Cedar to Chestnut PW00930	Bids opened on 8/1/2023. Pending construction contact award	Installation of streetlights along the north side of Shaw	Design finalized. Construction Summer 2024 12/2023: Construction contract executed. 01/2024: Executed contract sent to contractor. Contractor requested a delayed start of contract time via letter which was approved by COF. A letter will be issued to the contractor. 02/2024: Contractor obtaining permits from Caltrans; revising traffic control plans for City approval. 03/2024 – no change 04/2024 - In Construction.

MMM. Cedar Avenue Complete Streets – Jensen to Church PW00928			Road diet, Class II bike lanes, ADA rap improvements In design. Approaching 60%. Award: Fall 2023 04/2023: 100% design in process. Working with County of ROW acquisitions. Award will be in Q1 of 2024. 09/2023: Plans at 100%, ROW acquisition in process. 01/2024: Final PS&E in progress; ROW acquisition in progress. 02/2024: ROW cert being prepared. 03/2024 – no change 04/2024: 100% design being finalized. ROW acquisition nearly complete. Advertisement this summer.
NNN. Palm Avenue ITS and ADA Improvements PW01007			Deploy Adaptive ITS and perform ADA improvements from Shaw to Herndon. 02/2023: Design not started; no schedule available. 03/2023: Survey scheduled, design to commence in Spring. 04/2023: Prelim design started. 07/2023: Survey complete, design starting soon. 09/2023: Design approaching 60% milestone. 01/2024: City review of 60% design in progress. Coordination with PG&E. Ongoing pole relocation. 03/2024 – 90% submittal being prepared. 04/2024: 90% design and ROW acquisition in process.
OOO. Florence Street Rehab & Sidewalks: Maple to Chestnut PW00987			Street buildout to ultimate, incl. sidewalks, ramps and streetlighting. 03/2023: Design to commence Spring 2023, Award in Summer 2024 01/2024: Topographic survey received. Utility research, ROW verification, and preliminary layout in progress. Design kickoff meeting scheduled for 1/9/2024. 02/2024: Additional survey requested. 03/2024 – no change 04/2024: Project schedule pushed, design halted.
PPP. Bakman Elementary Neighborhood Sidewalks PW01008	Neighborhood bounded by Chestnut, Tulare, Belmont, & Willow		Sidewalks, ADA ramps 03/2023: Design to commence in Spring/Summer 2023, Award Summer 2024 01/2024: Reveived survey. Scheduling design start up and working on PMP, project schedule and PES. 02/2024: PES has been submitted. Field review and Design have begun. RFA for ROW scheduled for PSE 60%. 03/2024 – no change 04/2024: 60% design in progress.
QQQ. San Joaquin River Parkway PW			Not started 04/2024: No change
RRR. Blackstone Smart Mobility – McKinley Avenue to Shields Avenue PW00956			Class II bike lanes In design Road diet, Class IV separated bikeway, video detection, bus platforms, curb ramp improvements, new striping and signage.

			Project currently in 90% design. 01/2024: Design consultant working on revising 90% plan comments. Real estate working on ROW acquisitions. 02/2024: Design consultant continues to work on addressing 90% comments. The internal real estate team continues to work on ROW acquisitions. 04/2024 – no change
SSS.Clinton –Hughes-Shields-West Neighborhood PW01018		Overlay/road rehab, sidewalk and ADA curb ramp construction	01/2024: Pending mini RFP under on-call agreement. 03/2024 – Project initiation 04/2024 - On-hold, pending funding
TTT. TS Sierra/West LT Phasing PW00917			Traffic Signal, LT Phasing Upgrade. 02/2023: In Construction 03/2023: Construction on hold pending PG&E work. 07/2023: Contractor restarted. 09/2023: Construction complete, GC working on punch list. 01/2024: No physical activity on site. Contractor to work on punch list items. Substantial completion issued. 02/2024: Contractor continues to work on punch list items. No further changes. 03/2024 – no changes 04/2024: Construction is 95% complete.
UUU. First Street Class IV – Olive to Tulare PW01004			Class IV Bike Facilities, ADA Improvements 03/2023: Project assigned; no schedule available. 04/2023: Prelim. Design is starting. 07/2023: Survey complete, design starting soon 09/2023: Prelim design started. 12/2023: 60% design in progress. 01-03/2024: No change. 04/2024: 60% design halted, staff value-engineering project to better align with available funding.
VVV. Downtown Neighborhood Beautification PW01012			Median and Sidewalk Landscaping, ADA improvements, FAX bus stop lighting and facilities improvements 03/2023: In design, Award: Spring/Summer '23. 04/2023: 100% plans complete and in review. Planning to advertise in May. 07/2023: Project awarded in June; pre-con held in July. Work to start in July/August. 09/2023: NTP issued, construction activities not yet started. 10/2023: In Construction 01/2024: contractor completed curb and gutters on medians. Backfilling and compacting inside median islands. Currently plug paving around medians. 02/2024: Sub working on laterals as well as furnishing equipment, working on Belmont and working east towards Millbrook. Working on pouring pads for reduced pressure devices and cabinet. 04/2024: Construction is 75% complete, work continues
WWW. McKinley Avenue Widening – Marks to Hughes			Class II bike lanes and sidewalks HAWK at McKinley/Lafayette

PW00843				In Design 01/2024: Design development phase continues. NEPA under review with state historic preservation officer. CEQA consultant RFP being advertised. 02/2024: Design continues on design development phase. CEQA consultant issued NTP. 03/2024 – no change 04/2024 – Working on ROW acquisition
XXX.	Southeast Development Area Specific Plan	https://www.fresno.gov/planning/plans-projects-under-review/#southeast-development-area-specific-plan		02/2024: Plan and EIR being completed. Awaiting direction on future scheduling.
YYY.	South Central Specific Plan	https://www.fresno.gov/planning/plans-projects-under-review/#south-central-specific-plan-scsp	Admin drafts of Specific Plan and EIR	02/2024: Expected EIR Release in April; Council action expected by end of 2024.
ZZZ.	Tower District Specific Plan Update	Current Status: Discussing the final land use and policy direction of the plan	Next Milestone: March 19: Implementation Committee makes recommendations	03/2024: Draft Plan and related environmental doc to be released in June; final Council action expected in early 2025
AAAA.	Climate Adaptation and Environmental Justice Plans	Current Status: outreach/surveys underway	Next Milestone: Public Workshops and pop-up events to occur March – June, 2024	03/2024 - Draft plans available for public review Summer/Fall of 2024; Council action in 2025.
BBBB.	ATP Update			03/2024 – Consultant gathering information 04/2024 – Consultant working on existing conditions and background
CCCC.	Vision Zero Action Plan			03/2024 – Contract finalization. Anticipated Council date for adoption in May. 04/2024 – Consultant Agreement approved by Council April 18, 2024. Notice to Proceed to be issued week of April 22, 2024

Dates and schedules are tentative.