

Fresno BMX Park - Mary Ella Brown			18 Feb 2018 Mar 2018 Apr 2018 May 2018 Jun 2018 Jul 2018 Aug 2018 Sep 2018 Oct 2018 Nov 2018 Dec 2018 Jan 2019 Feb 2019 Mar 2019 Apr 2019 May 2019 Jun 2019 Jul 2019 Aug 2019 Sep 2019 Oct 2019 Nov 2019 Dec 2019																													
	Sub Tasks	Task Prog.																														
Programming & Conceptual Design:			Programming & Conceptual Design:																													
1	Community Design Meeting 1	100%	Community Design Meeting 1																													
2	BMX Park Conceptual Design Draft	100%	BMX Park Conceptual Design Draft																													
	Community Design Meeting 2	3 100%	Community Design Meeting 2																													
4	BMX Park Conceptual Design Final	100%	BMX Park Conceptual Design Final																													
	Approved Conceptual Design Plans	2 100%	Approved Conceptual Design Plans																													
Project Team Meetings:			Project Team Meetings:																													
7	Project Meeting #1	100%	Project Meeting #1																													
8	Project Meeting #2	100%	Project Meeting #2																													
9	Project Meeting #3	100%	Project Meeting #3																													
10	Project Meeting #4	100%	Project Meeting #4																													
11	Project Meeting #5	100%	Project Meeting #5																													
12	Project Meeting #6	0%	Project Meeting #6																													
13	Project Meeting #7	0%	Project Meeting #7																													
14	Project Meeting #8	0%	Project Meeting #8																													
Construction:			Construction:																													
	Permit Issued	50%	Permit Issued																													
17	Submit Development Permit Application	100%	Submit Development Permit Application																													
18	Submit Additional Requested Items	0%	Submit Additional Requested Items																													
19	Construction Mobilization	0%	Construction Mobilization																													
20	Ground Breaking Event	0%	Ground Breaking Event																													
21	Construction Complete	0%	Construction Complete																													
Project Wrap-Up:			Project Wrap-Up:																													
23	Ribbon Cutting & Community Celebration Event	0%	Ribbon Cutting & Community Celebration Event																													
24	Final Project Report	0%	Final Project Report																													
Payment Disbursement:			Payment Disbursement:																													