



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2026

DISTRICT 1

KEY DESIGN PROJECTS

- **209900135 – Polk Ave Street Reconstruction – Shaw to Gettysburg**
 - Final plans routed for review. Coordinating with PG&E on pole relocations. Construction anticipated for 2027.
- **209900222– Ashlan Eastbound Widening – Polk to Cornelia**
 - Final plans in development. Working on demolition specifications. Wrapping up ROW acquisition. Construction projected Summer 2027.
- **209900255 – Highway City Neighborhood Street Revitalization**
 - 60% design. Construction document plans are under review by FMFCD. ROW is in progress. CDBG Construction funding approved for FY 2027.
- **209900267 – Blackstone McKinley Grade Separation**
 - Design at 90%. Value Engineering feasibility analysis almost completed for cost savings. Coordination with BNSF and PG&E ongoing. Working on demolition of two more city properties. Construction anticipated for Fall 2027.
- **209900269 – NB Polk Widening – Shaw to Fairmont**
 - Schematic design under review. ROW and construction phases not funded.
- **209900304 – Ashlan WB Widening – Polk to Bryan**
 - Project design is on hold due to Developer work within the project limits. ROW will continue and design will resume once ROW acquisitions are completed. This project involves ROW acquisition and PG&E relocation. Construction funding anticipated in FY 2028.
- **209900306 – Sect 130 RR Van Ness/Shields Traffic Signal Interconnection**
 - Updated GAD under review. CPUC and City will meet to discuss pedestrian and bicycle crossing.
- **209900366 – Emerson Linear Park/Trail**
 - 90% design plans under review. Design comments submitted to consultant. Construction funding available in FY 2027.
- **209900418 – Shaw Ave Complete Streets – Fruit to West**
 - 90% design. Construction funding is approved. Construction anticipated Summer 2027.
- **209900440 – Clinton and Van Ness LT Phasing**
 - Design complete. Currently advertising construction with a bid opening of 08/11
- **209900459 – School Safety Traffic Signals (TS Dakota/Channing, West & Garland and West & Princeton)**
 - Design work has started. Working on TOPO. Construction unfunded. ATP grant application submitted to the State on 6/22/26.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2026

DISTRICT 1

KEY CONSTRUCTION PROJECTS

- **209900229 – Ashlan Ave ITS – Cornelia to Blackstone**
 - 95% completed. Contractor working on final punch list items. Synchronization to occur in FY 2027.
- **209900358 – Blackstone Smart Mobility, SR180 to Pine Ave**
 - NTP issued June 8. Contractor is mobilizing, demo of curb and gutter began. Project completion this calendar year.

PAVE MORE NOW PROJECTS

- **209900494 – McKinley-Blackstone-Olive-Van Ness Concrete Repair**
 - Design phase (CPD), developing schedule for bid & award.
- **209900497 – Shields-Van Ness-Clinton-Palm Concrete Repair**
 - Design phase (CPD), developing schedule for bid & award.
- **209900542 – Tielman-Clinton-Fruit-University Neighborhood (B-2)**
 - Construction contract awarded 6/18/26. CPD working with Contractor on contracts, submittals and schedules.
- **209900543 – Shields Avenue, Brawley to Parkway (B-1)**
 - Project under construction.
- **209900544 – Shaw Avenue, Valentine to West (B-2)**
 - Construction contract awarded 6/18/26. CPD working with Contractor on contracts, submittals and schedules.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2026

DISTRICT 2

KEY DESIGN PROJECTS

- **209900061 – Veterans Blvd Right of Way**
 - Coordinating north-south handle ROW between City and CHSRA.
- **209900065 – Herndon/BNSF Bridge Widening – Polk to Milburn**
 - 90% Design. Coordinating 90% construction documents and BNSF agreements. PG&E relocations scheduled to begin in November 2026. Construction anticipated for Spring 2027. Construction LPFP funding allocation projected for June '26.
- **209900284 – Figarden/BNSF At Grade RR Crossing**
 - Construction documents are under review. Construction anticipated Summer 2027.
- **209900289 – Audubon/Lexington Intersection Improvements**
 - 90% design underway. Construction documents are at 90% and will be submitted for review. Construction funded in FY 2027 budget.
- **209900322 – River West Eaton Trail Extension**
 - 100% comments received from internal stakeholders. FMFCD have comments remaining. Construction award projected October 2026, commence work in Winter 2026/27.
- **209900343 – Palm Ave Adaptive ITS Herndon to Shaw**
 - 90% design. Construction anticipated for early 2027.
- **209900347 – Shaw Ave AC Rehab/Overlay Fruit to 950 ft East of Palm**
 - 100% design plans approved. Project bid opening was July 7. Construction anticipated Spring 2027.
- **209900370 – Beechwood Ave Improvements**
 - Project on hold pending development in the area. Public Works has prepared multiple options to improve circulation. Community meeting scheduled for July 29.
- **209900371 – Pinedale Neighborhood Improvements**
 - Waiting for Council direction. \$95,700 carried over to FY 2027.
- **209900417 – Figarden Drive Repaving – Santa Fe to Gates**
 - Stakeholder comments received. Construction authorization pending from Caltrans. Construction anticipated for Spring 2027.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2026**

DISTRICT 2

KEY DESIGN PROJECTS CONTINUED

- **209900418 – Shaw Ave Complete Streets – Fruit to West**
 - 90% design. Plans are getting revised for review and approval. Construction anticipated Summer 2027
- **209900511 – TS LT Phasing Bullard and Forkner**
 - Construction document plans have been routed for review. Construction in FY 2027. Bidding together with 209900502 Bullard Ave.
- **209900513 – TS LT Phasing Blackstone & Sierra Avenues**
 - Reviewing project documents and updating schedule. Construction programmed for FY 2027.

KEY CONSTRUCTION PROJECTS

- **New projects coming soon!**

PAVE MORE NOW PROJECTS

- **209900502 – Bullard Ave Sidewalks & Streetlights Van Ness to Forkner**
 - City design staff working on 90% plans and specifications. Target construction award December 2026. Project will bid together with 209900511 TS LT Phasing Bullard and Forkner.
- **209900520 – Figarden Drive Santa Fe to Valentine (B-1)**
 - Under construction.
- **209900544 – Shaw Ave Valentine to West (B-2)**
 - Construction contract awarded 6/18/26.
- **209900554 – Ingram Ave Herndon to Nees (B-2)**
 - Construction contract awarded 6/18/26.
- **209900555 – Nees Ave Ingram to Blackstone (B-2)**
 - Construction contract awarded 6/18/26.
- **209900556 – Herndon Ave EB Left at Palm**
 - Under design (CPD). Will bid together with 209900502 Bullard.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2026

DISTRICT 3

KEY DESIGN PROJECTS

- **209900177 – McKinley Ave Widening – Marks to Hughes**
 - 90% design. Construction anticipated for Summer 2027.
- **209900221 – Clinton Widening – Marks to Valentine**
 - 90% design. Working on NEPA/CEQA and incorporating FID's comments into final design. Construction anticipated early 2029.
- **209900280– Dynamic Downtown Pt 2**
 - Final plans in review. Environmental clearance in progress with NEPA studies. Construction anticipated for Summer 2027.
- **209900342 – California Complete Streets Fruit to Mayor**
 - Preparing 60% design routed for review. Construction anticipated late 2027 .
- **209900346– E Street Reconstruction El Dorado–Ventura**
 - ROW has started. Finalizing 60% plans routed for review. Construction anticipated Summer 2028.
- **209900372 – Fresno Street Paving – McKinley to Divisadero**
 - Design at 60%. Construction unfunded.
- **209900387 – TS Church and Walnut**
 - 100% plans signed. Informal bid documents for traffic signal poles and project construction specifications are under revision. ROW is ongoing. Construction funded in FY 2027. Project impacted by AT&T delay.
- **209900388 – Fresno Street Grind and Overlay C to F Streets**
 - Construction documents (90%) submittal in progress. Construction anticipated for FY 2027.
- **209900408 – Downtown Neighborhood Safe Schools Crossing**
 - Design complete. Construction currently advertising. Bid opening scheduled for 07/28.
- **209900411 – California Enhancements – Fruit to Mayor**
 - Design underway. Phase 2 construction programmed for FY 2028 with Measure C Tier 1 funding.
- **209900420 – Church Complete Street MLK-Elm**
 - 90% design. Preparing construction documents under review. Construction programmed for Summer 2027.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2026

DISTRICT 3

KEY CONSTRUCTION PROJECTS

- **209900176 – MLK Center Active Transportation Infrastructure**
 - 47% Complete. Construction in suspension pending PG&E Rule 20 completion. PG&E will complete project Fall 2026. Waiting on AT&T to redesign their facilities to allow pole removal.
- **209900181 – TCC SW Fresno Green Trails and Cycle Paths Initiative**
 - Project accepted on May 12. Working on close out documents.
- **209900189 – MLK Magnet Park (Les Kimber Park)**
 - 90% complete. Solar lighting installed waiting on PG&E to inspect the Rule 16 work.
- **209900233 – Merced Street Reconnection**
 - Project awarded. Processing submittals.
- **209900225 – TS LT McKinley and Blythe; McKinley Elementary School**
 - Construction awarded to Avison Construction on 06/04. Construction anticipated for Summer 2026.
- **209900358 – Blackstone Smart Mobility, SR 180 to Pine Ave**
 - NTP issued June 8. Contractor is mobilizing, demo of curb and gutter began. Project completion this calendar year.

PAVE MORE NOW PROJECTS

- **209900506 – McKinley-Palm-Olive Fruit Neighborhood**
 - Area "G" Completed. Area "D" under construction (Package B-1).
 - Area's "A", "B", "C", "E" and "F" under design (CPD), developing schedule for bidding.
- **209900512 – Olive Ave Landscaped Median, Fruit to Roosevelt**
 - 30% Design underway (CPD)
- **209900535 – Belmont-Calaveras-Divisadero-San Pablo Neighborhood**
 - Under design (CPD), developing schedule for bidding.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2026

DISTRICT 4

KEY DESIGN PROJECTS

- **209900110 – Herndon Canal Trail – Shields to McKinley Seg 3**
 - Design complete. Construction currently advertising with bid opening scheduled for 07/21.
- **209900402 – Cedar Ave at Shields and Fountain**
 - Project had a successful bid opening. Apparent lowest bidder Avison \$945,221. Anticipates council award on 08/13. Construction anticipated for Fall 2026.
- **209900404– Senior Activity Center TOD Housing Street Improvements**
 - 95% Design. Construction document plans routed for review. Construction budgeted in FY 2027.
- **209900455– Blackstone Dakota Ave Class IV Bike Lane & Sidewalks (AHSC)**
 - 60% Design underway. Striping plan under review. ROW ongoing. Planning on informally bidding HAWK poles and mast arms starting in July 2026. Construction budgeted for FY 2027.
- **209900515– Shaw Ave Rehab College Ave to SR41**
 - Design in initiation stage with survey underway. Construction programmed for FY 2028
- **209900517– Willow Ave Roadway Rehab Barstow to Sierra**
 - Design development PS&E in progress. Construction programmed for FY 2027.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2026**

DISTRICT 4

KEY CONSTRUCTION PROJECTS

- **209900229 – Ashlan Ave ITS – Cornelia to Blackstone**
 - 95% completed. Contractor working on punch list items. Synchronization planned for FY 2027.
- **209900320 – TS/Scramble Chestnut and Weldon HAWK First & Home**
 - Coordinating with the contractor on submittals and baseline schedule. Construction anticipated for Summer 2026.
- **209900341 – Clovis Adaptive ITS Shields to American**
 - 90% Complete. Contractor continued working on pull boxes and post foundations for Clovis and Butler. Synchronization planned for FY 2027.
- **209900383 – HAWK First and Dovewood**
 - Pre-construction meeting was held. Working through submittals and NTP dates. Construction anticipated for Summer 2026.

PAVE MORE NOW PROJECTS

- **209900521 – Dakota Ave Cedar to Maple (B-2)**
 - Construction contract awarded 6/18/26.
- **209900522 – Ashlan Ave SR168 to Winery (B-1)**
 - Under construction, paving near completion.
- **209900523 – Santa Ana-First-Gettysburg-Augusta (B-2)**
 - Construction contract awarded 6/18/26.
- **209900524 – Fresno Street, Gettysburg to Ashlan (B-1)**
 - Under construction.
- **209900564 – Santa Ana-Fourth-Gettysburg-First (B-3)**
 - Design underway, CPD working toward advertising for construction.
- **209900521 – Dakota Ave Cedar to Maple (B-2)**
 - Construction contract awarded 6/18/26..
- **209900572 – HAWK First and Fairmont**
 - Design kick-off needed with CPD. FY2027 budget motion #76.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2026

DISTRICT 5

KEY DESIGN PROJECTS

- **209900393 – Fancher Creek Trail Chestnut to Peach**
 - Working ongoing on the project charter and development of the schedule.
- **209900405 – Ventura TOD Affordable Housing Street Improvements**
 - 100% design revisions in progress. Construction TBD – depending on developer's onsite schedule.
- **209900410 – Peach Ave Widening Church to Jensen Avenues**
 - Coordinating with FID, DPW, and DPU on the canal easement. Working 60% submittal comments. Construction programmed for FY 2028.
- **209900414 – Kings Canyon Corridor ITS Chestnut to Clovis**
 - 60% design in progress. Construction in Summer '27.
- **209900421 – Tulare Complete Streets – Cedar to Chestnut**
 - 100% design. Construction authorization pending. Construction anticipated FY 2027.
- **209900443 – Peach Ave Widening Phase 2 Jensen to Butler (Florence to Church)**
 - 60% plans comments received. Coordinating easements FID, DPW and DPU. Construction anticipated in 2027.
- **209900500 – California Ave Road Diet Clovis-Fowler**
 - Alternative design concept reports being prepared.

KEY CONSTRUCTION PROJECTS

- **209900341 – Clovis Adaptive ITS Shields to American**
 - 90% Complete. Contractor continued working on pull boxes and post foundations for Clovis and Butler. Synchronization planned for FY 2027.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
June 2026

DISTRICT 6

KEY DESIGN PROJECTS

- **209900335 – Eaton Trailhead N/O Ft. Washington**
 - 90% design in progress. Working on an updated budget in case a permanent drainage system is utilized for the project. Evaluating environmental CEQA amendment proposal. Construction anticipated Spring 2027.
- **209900380 – ITS C2C Next Gen SR41 to Friant Road**
 - Sole Source approval to acquire software approved by Council. Software system update programmed FY2027.
- **209900419 – Cedar Ave Repaving from Teague to Shepherd Avenues**
 - Design in final stages. Specifications in final review. Plans submitted for approval. CON RFA in progress. Construction anticipated for Fall 2026.
- **209900442 – TS LT Phasing Millbrook & Alluvial**
 - Plans routed for signatures, submitting specifications for approval. Construction Fall 2026.
- **209900499 – TS LT Phasing Millbrook & Nees**
 - Design at 60% PS&E formal submittal under review. Construction unfunded.



**PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
June 2026**

DISTRICT 6

KEY CONSTRUCTION PROJECTS

- **209900282 – ITS Friant Road Adaptive Traffic Signal Synchronization**
 - 80% complete. Completed Ft. Washington signal switchover. Finished loops and concrete flat work at Copper, Lakeview and Friant.
- **209900345– Cedar Ave AC Overlay Herndon to Alluvial**
 - Contract awarded on 5/21. Construction anticipated Summer 2026.
- **209900348 – Behymer and Granville Traffic Calming – Phase II**
 - Construction contract executed. Initiating submittal process, schedule, and calendaring pre-con meeting.

PAVE MORE NOW PROJECTS

- **209900527 – Perrin Ave, Champlain to Granville (B-2)**
 - Construction contract awarded on 6/18/26.
- **209900528 – Sierra-Fourth-Escalon-First (B-3)**
 - Design underway (CPD), working toward advertising for construction.
- **209900529 – Cedar Ave, Bullard to Herndon (B-1)**
 - Under construction.
- **209900531 – Nees Ave, Cedar to Maple (B-2)**
 - Construction contract awarded on 6/18/26.
- **209900557 – Friant & Shepherd Improvement**
 - Design at 30%, CPD refining the proposed intersection geometrics.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2026

DISTRICT 7

KEY DESIGN PROJECTS

- **209900110 – Herndon Canal Trail – Shields to McKinley Seg 3**
 - Design complete. Construction currently advertising with bid opening scheduled for 07/21..
- **209900118 – Shields Ave Trail Blackstone to Fresno Seg 1**
 - 100% Plans approved. Construction award in Fall 2026.
- **209900223 – Yosemite Middle School on Floradora Complete Streets**
 - 90% design submitted to CPUC and Railroad. NEPA is in progress. Construction currently unfunded.
- **209900243 – Maroa/Shields/BNSF Safety Improvements**
 - Revising Project Charter. Construction currently unfunded.
- **209900267 – Blackstone/McKinley Grade Separation**
 - Design at 90%. Value Engineering feasibility analysis almost completed for cost savings. Coordination with BNSF and PG&E ongoing. Working on demolition of two more city properties. Construction anticipated for Fall 2027.
- **209900283 – Blackstone Ave McKinley to Shields Smart Mobility**
 - Design at 90%. DPW coordinating with FAX on striping design. Construction in FY 2027.
- **209900306 – Sect 130 RR Van Ness / Shields TS Interconnection**
 - Updated GAD under review. CPUC and City will meet to discuss pedestrian and bicycle crossing.
- **209900340 – First Street Class IV & Resurfacing Olive to Tulare**
 - 100% design. Specs in review by Purchasing. Advertising and award scheduled for Fall 2026.
- **209900344 – Chestnut Avenue Neighborhood Sidewalks – (Bounded by Belmont/Chestnut/Tulare/Willow)**
 - Final PS&E in review and will be returned this month. Construction anticipated Winter 2026.
- **209900372 – Fresno Street Paving McKinley to Divisadero**
 - Design at 60%. Construction unfunded.
- **209900414 – Kings Canyon Corridor ITS Chestnut to Clovis**
 - 60% design in progress. Construction anticipated Summer 2027.
- **209900421 – Tulare Complete Streets – Cedar to Chestnut**
 - Final design submitted. Construction authorization pending. Construction Spring 2027.
- **209900440 – Van Ness & Clinton LT Phasing**
 - Design complete. Currently advertising construction with a bid opening of 08/11.
- **209900455 – Blackstone & Dakota AHSC Smart Mobility Improvements**
 - 60% design under review. ROW ongoing. Informal bid for HAWK poles and mast arms anticipated for July 2026. Construction anticipated Summer 2027.



PUBLIC WORKS
CAPITAL PROJECTS SUMMARY
July 2026

DISTRICT 7

KEY CONSTRUCTION PROJECTS

- **209900320 – TS/Scramble Chestnut and Weldon HAWK First & Home**
 - Project awarded on 2/26. Construction anticipated for Summer 2026.
- **209900341 – Clovis Adaptive ITS Shields to American**
 - 90% Complete. Contractor continued working on pull boxes and post foundations for Clovis and Butler. Synchronization planned for FY 2027.
- **209900358 – Blackstone Smart Mobility, SR180 to Pine Ave.**
 - NTP issued June 8. Contractor is mobilizing, demo of curb and gutter began. Project completion this calendar year.
- **209900409 – Peach Ave. Pavement Rehab SR180 to McKinley**
 - Project reinstated on 6/8. Contractor resumed work on pole foundations, pull boxes and signal modifications.

PAVE MORE NOW PROJECTS

- **209900532 – Belmont-Sixth-Tulare-First Neighborhood (B-3)**
 - Design underway (CPD), developing schedule for advertising and award.
- **209900533 – McKenzie-Winery-Tulare-Chestnut (B-1)**
 - Under construction.
- **209900539 – Floradora-Millbrook-Olive-First (B-3)**
 - Design underway (CPD), developing schedule for advertising and award.
- **209900xxx – Belmont-Winery-McKenzie-Chestnut**
 - Recently selected for PMN funding. CPD design kickoff to be scheduled.
- **209900xxx – Cedar Ave, SR180 to Tulare**
 - Recently selected for PMN funding. CPD design kickoff to be scheduled.