






### **Historical Growth**






#### **Forecast Growth**

Passenger traffic is forecast to increase 18% from 2022 through 2030







# **FAT***forward* Overview

- Parking Garage (complete)
- Terminal East Apron Expansion
- Terminal Expansion
- Runway 11L-29R Reconstruction
- Air Traffic Control Tower Replacement




#### **Parking Garage**

- Supports increased passenger growth post-pandemic
- Opened in November 2021
- Provides 920 spaces on four levels
- 678 Spaces covered (levels 1-3)
- Cost: \$32M
- Funded by iBank Loan
- Remaining Work:
  - Sustainable Facility ParkSmart Designation (In Process)
  - Solar canopies on fourth floor (In Process)
  - Art Element on elevator tower (In Process)




## **Parking Garage Nearing Completion**



7



# **LED Lighting**





## **Automated Parking Guidance System**





#### Parking Garage Project Labor (PLA) Agreement Summary

- Zero work stoppages or labor conflicts
- 9 of the 20 subcontractors were local
- 91,720 hours by 461 workers who earned \$3,715,673 in wages and benefits
  - 29,109 hours (32%) by 157 City of Fresno residents earning \$1,175,421
  - 58,808 hours (55%) by workers residing in Fresno & Madera Counties
- 25% of the labor hours performed by Apprentices
  - One Apprentice for every 3 Journeymen
  - 53% of apprentice hours by workers residing in zip codes where the median income is less than 50% of the median income for Fresno County
  - Another 29% of apprentice hours by workers residing in zip codes where the median income is below, or unemployment rate is above, Fresno County's



# **Apprentice Utilization**

Craft	Apprentice Hours	Journey Hours	Grand Total	Apprentice Percentage by Craft
Carpenters	7,483	24,276	31,759	24%
Laborers	3,157	16,601	19,758	16%
Electricians	5,180	6,045	11,225	46%
Plumbers	1,582	5,345	6,927	23%
Operating Engineers	491	4,200	4,691	10%
Cement Masons	101	2,209	2,310	04%
Brick Layers	414	1,246	1,660	25%
Ironworkers	3,501	6,130	9,631	36%
Roofers	27	366	232	7%
Drywallers	85	435	520	16%
Sheet Metal	13	170	183	7%
Painters	434	545	979	44%
Elevator	344	364	708	49%
Teamsters	0	561	561	-
Misc.	0	415	415	-
Total	22,812	68,908	91,720	25%



### **Terminal East Apron Expansion (Enabling Project)**

- Designed to accommodate the Terminal Expansion (Concourse B)
- Bids open 4/12/2022
- Council award 7/21/2022
- Construction August 2022 April 2023
- \$12.2M Total Estimate (Environmental, Design, Construct)
- FAA Airport Improvement Program (AIP) funded (90%)





### **Terminal Expansion**

- Includes Expanded Facilities:
  - Passenger Security Checkpoint
  - New Concourse B
  - Replacement Customs International Arrivals Facility
  - TSA and airline baggage processing systems and support spaces
- Sustainable Solar, energy efficient mechanical and lighting systems
- Intuitive wayfinding based on international standards
- Construction August 2022 December 2024
- Total Cost \$120M (Additional funding needed for Art component)
- Design-Build Method of Delivery
  - Design 99% Completed



## **Terminal Approach**





## **Customs & International Arrivals Facility**



16



## **Airside View of Terminal Expansion**





## **Expanded TSA Check Point**





#### **Circulation Corridor to New Holdrooms**





### **Concourse B Holdrooms**





## **Checked Baggage Inspection System**





## **Terminal Expansion - Financing**

Estimated Total Project Cost		\$120,000,000
Source of Funds	Amount	
Passenger Facility Charge Fees	\$6,000,000	
Measure C Funds	\$6,000,000	
CARES Act Funds	\$5,000,000	
TSA OTA Grant	\$24,000,000	
BIL-ATP Funds	TBD	
Omnibus Funding (awarded)	\$2,000,000	
Airport Revenue Bonds*	\$77,000,000	

<sup>\*</sup> Total bond funds required is dependent upon actual BIL-ATP funds awarded.



#### **Terminal Expansion – Milestones**

<ul><li>Environmental F</li></ul>	eview (NEPA	& CEQA)
-----------------------------------	-------------	---------

- Design-Builder Selection Process
- Design/Precon Contract Award
- Design/Preconstruction Services
- BIL-ATP Grant Award
- Construction Contract Award (Phase 1 \$18M)
- Construction NTP (Phase 1)
- Secure Bond Financing
- Construction Contract Award (Phase 2 \$82M)
- Construction NTP (Phase 2)
- Beneficial Occupancy

4/	16	<b>/19</b>	<b>- 12</b>	/30	<b>/21</b>
• "					

**July 2022** 

**August 2022** 

September 2022

December 2022

January 2023


January 2023

December 2024



## **Runway 11L-29R Reconstruction**


- Design in 2023
- Construction 2025 2027
- Approximately \$45M
  - BIL and AIP funding





## **ATCT Replacement**

- Siting Study 2022
- Design 2023
- Construction 2024
- Approximately \$30M
  - BIL-ATP Funding





#### Beyond FAT forward

- Must continue looking forward.
- Financing Plan preserves debt capacity allows for needs beyond FATForward
- Phase 2 Parking Garage Phase One allows for efficient expansion
- Additional Gates Terminal design allows for efficient expansion
- Baggage Claim Expansion
- Ticketing Lobby Capacity
  - Phase 1: Improve throughput and reduce wait times through use of self-bag drop technology and common use self service check in kiosks
  - Phase 2: Physical lobby expansion current design allows for efficient expansion



# Thank you

Henry Thompson, A.A.E, IAP
Director of Aviation
City of Fresno
Henry.Thompson@fresno.gov

(559) 621-4600

FlyFresno.com