

CONSTRUCTION PACKAGE 1


Samer Shaath
Senior Contract Manager

Agenda

Overview of the following Grade Separations:

- Belmont Avenue Overhead (under construction)
- McKinley Avenue Overhead (construction forthcoming)
- Olive Avenue Overhead (construction forthcoming)





BELMONT

Belmont Avenue Grade Separation




Scope of Work

- Belmont Ave Overhead
 - Utility Relocations (in progress)
 - Signalization of Belmont/SR 99 On-ramp (in progress)
 - Closure of GSB between Belmont and Olive
 - Construct Belmont Ave Overhead Structure

















Belmont Ave Overhead Structure - Profile



The proposed bridge is a four-span structure with a total length of approximately 600+ feet and a width of 64 feet. The bridge deck will consist of PC/PS concrete girders supported by a multiple column bents and short-seated abutments founded on 3-foot diameter Type I CIDH piles located within wrapped around MSE walls.

Belmont Ave Overhead Structure – Cross Section









Scope of Work

- Olive Ave
 - Signalize the Intersections at Olive/West and Olive/Zoo Driveway
 - Construct Olive Ave Overhead (North of Existing Olive Ave)



















Olive Ave Overhead Structure - Profile

Olive is a 3-span precast girder bridge that is 342 feet long and 84 feet wide. The overall length of the Olive Avenue Grade Separation is approximately 1,800 LF.













Scope of Work

- McKinley Avenue Overhead
 - Construct Connector Road between McKinley and GSB
 - Construct Roundabout at McKinley/SR 99 Off Ramp
 - Shift GSB to the West and Cul-de-Sac North of Olive Ave
 - Construct McKinley Ave Overhead Structure










McKinley Ave Overhead Structure - Elevation

The McKinley Avenue Overhead is a 4-span precast girder bridge that is 402 feet long and 78 ½ feet wide. The overall length of the McKinley Avenue Grade Separation is approximately 1,800 linear feet.



McKinley Ave Overhead W MCKINLEY AVE **Structure - Cross Section** 78'-5" 4'-0" MED 1'-5" 1'-0" 11'-0" 11'-0" 11'-0" 11'-0" SIDEWALK BIKE LANE LANE LANE LANE LANE BIKE LANE 2'-0" 8'-0" MIN 00000







Overall Schedule

Construction Activity	2024				2025				2026			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Open Belmont Ave Overhead 2-way Traffic												
Complete Belmont Ave (Off Alignment)												
McKinley Closure at R/R Crossing		♦										
Construction of Roundabout												
McKinley Ave Overhead												
Open McKinley Ave Overhead									♦			
Construct Olive Ave Overhead												
Open Olive Ave Overhead								(\			
Olive Ave Tie-ins												
Caltrans Olive Interchange (incl. Ramp Closure)												
Caltrans McKinley Off-Ramp Closure										\Diamond		



