



**DEPARTMENT OF PUBLIC UTILITIES
PROGRAM MANAGEMENT AND ENGINEERING OFFICE**
2101 G Street, Building A, Fresno, CA 93721



CONTRACT CHANGE ORDER NO. 8

CONTRACT AWARDED BY: Fresno City Council DATE OF AWARD: 4/21/2016
 PROJECT: Friant-Kern Canal Pipeline Project
 P.O. NO: FRSNO-0000070590 PROJECT ID NO: WC000038 BID FILE NO: 3372-2
 CONTRACTOR: Mountain Cascade Inc., 555 Exchange Ct Livermore, CA 94550

The Contractor is hereby requested to make the herein described changes from the Contract Documents or do the following described work not included in the plans and specifications on this contract. NOTE: THIS CHANGE IS NOT EFFECTIVE UNTIL FULLY EXECUTED.

Description of Requested Change:

- I. **CHANGES TO CONTRACT PLANS AND SPECIFICATIONS**
 - A. This Change Order No. 8 incorporates: 1) Compensation for Claims 2) Mediator Bid Item Adjustment

- II. **CONTRACT PRICE**
 - A. This Change Order No. 8 results in a net increase of \$694,310.00 to the contract price.

- III. **CONTRACT TIME**
 - B. This Change Order No. 8 does not add any additional days.

STATEMENT OF CONTRACT PRICE		STATEMENT OF CONTRACT TIME		
Original Contract Price	\$ 15,157,862.00		Calendar Days	Contract Dates
Approved Cost Change Orders to Date	\$ 929,515.22	Contract Notice to Proceed		5/31/2016
Cost of this Change Order	\$ 694,310.00 <i>See (Pg 2)</i>	Calendar Days to Substantial Completion	440	
Total of all Contract Cost Change Orders including this Change Order	\$ 1,623,825.22	Calendar Days to Final Completion	500	
Net percentage change in Contract Price from original Contract Price	10.71%	Computed Date for Substantial Completion		8/13/2017
		Computed Date for Final Completion		10/12/2017
		Time Extension Days For Contract		
		Time Extension Days This CCO	0	
		Total Time Extension Days Previous CCO's	0	
		Total Time Extension Days To Date	0	
		Excess Inclement Weather Days To Date (Pg 3)	96	
		Suspended Work Days To Date	0	
Revised Contract Price	\$ 16,781,687.22	Revised Substantial Completion Date		11/17/2017
		Revised Final Completion Date		1/16/2018

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the price shown above.

Acceptance Date: 3/11/2019 Contractor: Mountain Cascade Inc. **Roger Williamson**
 Accepted By: [Signature] Title: **Executive Vice President**

If the contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work.

OWNER APPROVAL

Submitted By: [Signature] Recommended By: [Signature] Date: 03/11/2019
 Gentry D. Karr, Construction Manager Dejan Pavic, Project Manager

Authorized By: [Signature] Date: 03/11/2019
 Supervising Professional Engineer Dejan Pavic, PE

Approved By: Public Utilities Director Date: _____
 Public Utilities Director Michael Carbajal

Approved By: City Council Minutes of Meeting Dated: _____

(Council approval required if change order or total change orders exceed 10 percent of contract price or if individual change order) exceeds Fresno City Charter limit or Section 33422 Health and Safety Code for Agency contracts.)

Friant-Kern Canal Pipeline Project
CONTRACT CHANGE ORDER NO. 8
Change Order Details

Items	Description	Amount	Time
1	Compensation for claims filed by Contractor as detailed in the Settlement Agreement.	\$ 742,000.00	0
2	Bid Item No. 2 Mediator - Credit for unused Mediator allowance. Credit \$47,690	\$ (47,690.00)	0
		\$ 694,310.00	0

Friant-Kern Canal Pipeline Project
Inclement Weather Delay Days

Agreed Inclement Weather Delay Days (IWD)

Month	IWDs	Excess IWDs to be Applied to Contract Time
May-16	0	0
Jun-16	0	0
Jul-16	0	0
Aug-16	0	0
Sep-16	0	0
Oct-16	0	0
Nov-16	0	0
Dec-16	17	4
Jan-17	31	31
Feb-17	28	28
Mar-17	31	31
Apr-17	2	2
May-17	0	0
Jun-17	0	0
Jul-17	0	0
Aug-17	0	0
Sep-17	0	0
Oct-17	0	0
Nov-17	0	0
Total Excess IWDs		96

*Baseline schedule included thirteen (13) IWDs. Agreed IWDs beyond the thirteen are considered excess.