



**DEPARTMENT OF PUBLIC UTILITIES
REGIONAL WASTEWATER MANAGEMENT
WASTEWATER MANAGEMENT DIVISION**
5607 WEST JENSEN AVENUE - FRESNO CALIFORNIA 93706

CONTRACT CHANGE ORDER NO. 1

CONTRACT AWARDED BY: ☒ CITY COUNCIL ☐ REDEVELOPMENT AGENCY ☐ INFORMAL

DATE OF AWARD **11/19/2015**

PROJECT: **RWTM Southwest Quadrant, Project SW1B** SHEET **1 of 2**
P.O. NO: **70125** PROJECT ID NO. **TC00096** BID FILE NO. **3413**
TO: **Garney Construction, 8401 Independence Dr. E, Livermore, CA 94551**, CONTRACTOR

You are hereby requested to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

NOTE: THIS CHANGE IS NOT EFFECTIVE UNTIL FULLY EXECUTED.

Change requested by: **City of Fresno**

Description:

I. CHANGES TO CONTRACT PLANS AND SPECIFICATIONS.

A. See sheet 2 of this change order for details

II. CONTRACT PRICE

A. This Change Order No.1 results in a net decrease of 0 to the contract price.

III. CONTRACT TIME

B. Contract Change Order No.1 results in a net time increase of 21 working days to the original contract time

Cost of this Change Order

Estimated	\$ -	Increase
Exact X		Decrease
Original Contract Price	\$ 9,341,491.00	
Approved Cost Changes to Date	\$ -	
Total of all Contract Changes including this Change Order	\$ -	

Net change in Contract Price is of the original Contract Price **0.0%**

Revised Contract Price \$ **9,341,491.00**

STATEMENT OF CONTRACT TIME

	NUMBER OF DAYS	DATE
Date of Notice to Proceed		2/1/2016
Contract X Working ___ Calendar Days	180	
Computed Date for Completion		10/13/2016
Time Extension Days For Contract		
Time extension days this CCO	21	
Total time extension days all CCO's	0	
Weather Days	0	
Suspended Days through	0	
Total Extension Days	21	
Substantial Completion		
Extended Date for Completion		11/14/2016

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the price shown above.

Accepted Date _____ Contractor: _____

Signed By: _____ Title: _____

If the contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work.

Submitted By: _____ Approval Recommended _____ Date _____
Steve Bomkamp/CH2M - Construction Manager Kevin Norgaard, P.E. Supervising Professional Engineer

Authorized: ☐ Chief Administrative Officer
☐ Ex-officio Executive Director of the Redevelopment Agency _____ Date _____

(if change orders or total of change orders exceed 5 percent of contract price)

Authorized: ☐ City Council ☐ Redevelopment Agency Minutes of Meeting Dated: _____
(if change order or total change orders exceed 10 percent of contract price or if individual change order exceeds Fresno City Charter limit or Section 33422 Health and Safety Code for Agency contracts.)

Authorized: ☒ Director of Public Utilities
☐ Engineer for the Redevelopment Agency _____ Date _____
Thomas C. Esqueda

Approved: ☒ Public Works Director
☐ Engineer for the Redevelopment Agency _____ Date _____
Scott Mozier

RWTM SW1B
CHANGE ORDER NO. 1

P.O. NO. 70125

PROJECT ID NO TC00096

12/20/16

PROJECT: **RWTM SOUTHWEST QUADRANT. PROJECT SW1B**

P.O. No: **70125**

Contractor: **Garney Construction, 8401 Independence Dr. E. Livermore,
CA 94551**

**ITEMS COVERED UNDER
CHANGE ORDER NO. 1:**

Item #1 – Extension of Irrigation Season

This item increases the Contract duration from 180 working days to 201 working days due to an extended Fresno Irrigation District (FID) irrigation season. Section 003146, paragraph 3.06A, of the Technical Specifications defines the irrigation season as a 6 month period from March through August. The plans and specifications prohibit work within FID's easements during the irrigation season. On August 17, 2016, FID informed the Contractor that the Water Master had extended the end of the irrigation season from August 31, 2016 to September 30, 2016 (a 21 working day period).

No Addition Cost – Time Increase of 21 Working Days

TOTALS FOR CONTRACT CHANGE ORDER NO. 1

**Dollar Increase – \$ 0.00
Time Increase – 21 Working Days**

End of Items to be Included in Change Order No. 1

**This Change Order Represents Full and Final Consideration for the Items
Listed above, including any and all delays, disruptions and impacts**