

City of Fresno
CAPITAL PROJECTS DEPARTMENT
CONSTRUCTION MANAGEMENT DIVISION

747 R Street, 2nd Floor
Fresno, CA 93721

CONTRACT CHANGE ORDER NO. 8

CONTRACT AWARDED BY: CITY COUNCIL REDEVELOPMENT AGENCY INFORMAL

DATE OF AWARD Jun 27, 2024

PROJECT: City of Fresno Paving Bid Package Various Locations

SHEET 1 of 1

BID FILE NO. 12402606

CONTRACT: 32400662

PROJECT I.D. SM00050

FEDERAL PROJ. ID. n/a

CONTRACTOR/ADDRESS: Cal Valley Construction, Inc. 5125 N. Gates Ave. Suite 102 Fresno CA 93722

EMAIL: ChrisG@calvalleyconstruction.com

You are hereby requested to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

NOTE: THIS CHANGE IS NOT EFFECTIVE UNTIL FULLY EXECUTED. Change requested by: CITY OF FRESNO

Description:

I. CHANGES TO CONTRACT PLANS AND SPECIFICATIONS

- A. Estimated increases to correspond with PW00988 Area 3 Cesar Chavez-Maple-Huntington-Chestnut. Increase the quantity of Bid Item 32, HMA Paving (0.25") by 675 Tons at the Bid Item Unit Cost of \$100.00 per Ton.

Estimated Increase in Contract Amount..... \$67,500.00

II. CONTRACT PRICE

Estimated increase to contract price shall include all costs for above noted work and shall be considered full compensation for all material, equipment, labor, applicable mark-up and overhead. All work noted above to be performed in accordance with the pertinent Specifications.

Estimated Increase in Contract Price..... \$67,500.00

III. CONTRACT TIME

No Change In Contract Time..... 0 Days

Cost of this Change Order	\$67,500.00
Estimated X	\$0.00
Exact	
Original Contract Price	\$ 7,358,665.00
Approved Cost Changes to Date	\$ 443,835.00
Total of all Contract Changes including this Change Order	\$511,335.00
Net change in Contract Price is of the original Contract Price	6.9%
Revised Contract Price	\$ 7,870,000.00

STATEMENT OF CONTRACT TIME		
	NUMBER OF DAYS	DATE
Date of Notice to Proceed		Oct 14, 2024
Contract X Working Calendar Days	200	
Computed Date for Completion		Jul 31, 2025
Time extension days this CCO		
Total time extension days all CCO's		
Weather Days through 02/19/2025	9	
Suspended Days through		
Extended Date for Completion		Aug 13, 2025
Substantial Completion		

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the price shown above.

Accepted Date 3-13-25

Contractor: Cal Valley Construction, Inc.

Signed By: Chris Grimm

Title: Operations Manager

If the contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work.

Submitted By: Jason Bairos
Inspector

Approval Recommended
Construction Manager

Date 2/25/2025

Authorized: Chief Administrative Officer
(if change orders or total of change orders exceed 5% of contract price)

Signature

Date 03/19/25

Authorized: City Council
(if change order or total of change orders exceed 10% of contract price or if change order exceeds Fresno City Charter limit or Section 33422 Health and Safety Code for Agency contracts.)

Approved: Capital Projects Assistant Director

Date 3/17/25

Approved: Capital Projects Director

Date 3/18/25

Cc: Project Manager, Shane Bowers
Senior Inspector, Devin Wiley