



DEPARTMENT OF PUBLIC UTILITIES
PROGRAM MANAGEMENT AND ENGINEERING OFFICE
2101 G Street, Building A, Fresno, CA 93721



CONTRACT CHANGE ORDER NO. 16

CONTRACT AWARDED BY: Fresno City Council DATE OF AWARD: 11/20/2015
PROJECT: Southeast Surface Water Treatment Facility
P.O. NO: FRSNO-0000070070 PROJECT ID NO: WC000057 BID FILE NO: 3369
CONTRACTOR: W. M. Lyles Co. of Fresno, California

The Contractor is hereby requested to make the herein described changes from the Contract Documents or do the following described work not included in the plans and specifications on this contract. NOTE: THIS CHANGE IS NOT EFFECTIVE UNTIL FULLY EXECUTED.

Description of Requested Change:

I. CHANGES TO CONTRACT PLANS AND SPECIFICATIONS

- A. This Contract Change Order No. 16 incorporates the following: adds 38-calendar days as noncompensable time extension due to concurrent Contractor/Owner delays.

II. CONTRACT PRICE

- A. This Contract Change Order No.16 results in a net increase of \$0.00 to the Contract Price.

III. CONTRACT TIME

- B. This Change Order No. 16 results in a Contract Substantial Completion Date of August 7, 2018 and a Contract Final Completion Date of September 28, 2018.

STATEMENT OF CONTRACT PRICE

Original Contract Price	\$	158,766,000.00
Approved Cost Change Orders to Date	\$	4,338,804.00
Cost of this Change Order	\$	- See (Pg 2)
Total of all Contract Cost Change Orders including this Change Order	\$	4,338,804.00
Net percentage change in Contract Price from original Contract Price		2.73%
Revised Contract Price	\$	163,104,804.00

STATEMENT OF CONTRACT TIME

	Calendar Days	Contract Dates
Contract Notice to Proceed		12/31/2015
Calendar Days to Substantial Completion	910	
Calendar Days to Final Completion	1,000	
Computed Date for Substantial Completion		6/27/2018
Computed Date for Final Completion		9/25/2018
Time Extension Days For Contract		
Time Extension Days This CCO	38	
Total Time Extension Days Previous CCO's	0	
Total Time Extension Days To Date	38	
Excess Inclement Weather Days To Date (Pg 3)	3	
Suspended Work Days To Date	0	
Revised Substantial Completion Date		8/7/2018
Revised Final Completion Date		9/28/2018

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the price shown above.

Acceptance Date: 8/21/18 Contractor: W. M. Lyles Co. of Fresno, California

Accepted By: [Signature] Title: SR. VP

If the contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work.

OWNER APPROVAL

Submitted By: Ben Carlisle Recommended By: Randy Hoffman Date: 8/23/2018
Ben Carlisle, Construction Manager Randy Hoffman, Project Manager
Authorized By: ☒ Supervising Professional Engineer Date: 08/24/2018
Dejan Pavic
Approved By: ☒ Public Utilities Director Date: _____
Michael Carbajal
Approved By: ☒ City Council Minutes of Meeting Dated: NA

(Council approval required if change order or total change orders exceed 10 percent of contract price or if individual change order) exceeds Fresno City Charter limit or Section 33422 Health and Safety Code for Agency contracts.)



DEPARTMENT OF PUBLIC UTILITIES
PROGRAM MANGEMENT AND ENGINEERING OFFICE



Southeast Surface Water Treatment Facility
CONTRACT CHANGE ORDER NO. 16
Change Order Details

Items	Description ¹	Amount	Time
1	This change item adds 38-calendar days to the Contract Substantial Completion Date due to the impact of concurrent Contractor/Owner delays.	\$ -	38
		\$ -	38

Note 1: Complete backup information is attached to this Contract Change Order.

Southeast Surface Water Treatment Facility
Adverse Weather Delay Days
Agreed Adverse Weather Delay Days (AWD)

Month	AWDs	Excess AWDs to be Applied to Contract Time
Jan-16	0	0
Feb-16	0	0
Mar-16	2	0
Apr-16	0	0
May-16	1	0
Jun-16	0	0
Jul-16	0	0
Aug-16	0	0
Sep-16	0	0
Oct-16	1	0
Nov-16	0	0
Dec-16	3	0
Jan-17	7	0
Feb-17	7	1
Mar-17	0	0
Apr-17	2	2
May-17	0	0
Jun-17	0	0
Jul-17	0	0
Aug-17	0	0
Sep-17	0	0
Oct-17	0	0
Nov-17	0	0
Dec-17	0	0
Jan-18	0	0
Feb-18	0	0
Mar-18	0	0
Apr-18	0	0
May-18	0	0
Jun-18	0	0
Jul-18	0	0
Aug 1 thru 7, 2018 -- Substantial Completion	0	0

Total Excess AWDs at Completion
3

* The Contract requires an allowance of Adverse Weather Days in the amount of: 2016 -- 13 Days; 2017 -- 13 Days; and 2018 -- 9 Days. Agreed AWDs over these allowances are Excess AWDs.