

City of Fresno
CAPITAL PROJECTS DEPARTMENT
CONSTRUCTION MANAGEMENT DIVISION

747 R Street, 2nd Floor
Fresno, CA 93721

CONTRACT CHANGE ORDER NO. 2

CONTRACT AWARDED BY: CITY COUNCIL REDEVELOPMENT AGENCY INFORMAL

DATE OF AWARD Oct 19, 2023

PROJECT: TCC Park at MLK Magnet Core

SHEET 1 of 3

BID FILE NO. 12302905

CONTRACT: 32400343 PROJECT I.D. PW00857 FEDERAL PROJ. ID. N/A

CONTRACTOR/ADDRESS: Avison Construction, Inc. 40434 Brickyard Drive Madera CA 93636

EMAIL: cshort@avisoninc.com; rnewman@avisoninc.com

You are hereby requested to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

NOTE: THIS CHANGE IS NOT EFFECTIVE UNTIL FULLY EXECUTED. Change requested by: CITY OF FRESNO

Description:

I. CHANGES TO CONTRACT PLANS AND SPECIFICATIONS

A. See Attachment "A" for the description of changes.
Estimated Increase in Contract Price \$ 84,006.21

II. CONTRACT PRICE

Increase to Contract Price shall include all costs for above noted work and shall be considered full compensation for all material, equipment, labor, applicable mark-up and overhead. All work noted above to be performed in accordance with the pertinent Specifications.
Estimated Increase in Contract Price \$ 84,006.21

III. CONTRACT TIME

No change In Contract Time 0 Days

Table with 3 main sections: Cost of this Change Order, STATEMENT OF CONTRACT TIME, and Revised Contract Price. Includes sub-items like Estimated/Exact, Original/Approved/Total contract prices, and a timeline table with dates like Mar 25, 2024 and Dec 6, 2024.

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the price shown above.

Accepted Date 3/28/25 Contractor: Avison Construction, Inc.
Signed By: Robert J. Newman Title: Project Manager

If the contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work.

Submitted By: Luis Aguilar DW Fen! Inspector
Authorized: Chief Administrative Officer
Authorized: City Council Minutes of Meeting Dated:
Approved: Capital Projects Assistant Director
Approved: Capital Projects Director
Cc: Project Manager, Nathan Sanchez
Senior Inspector, Devin Wiley
Approval Recommended Construction Manager
Date 2/26/2025
Date 3/4/25
Date 2/27/25
Date 3/3/25

City of Fresno
CAPITAL PROJECTS DEPARTMENT
CONSTRUCTION MANAGEMENT DIVISION
747 R Street, 2nd Floor
Fresno, CA 93721

CONTRACT CHANGE ORDER NO. 2
ATTACHMENT "A"

PROJECT:	TCC Park at MLK Magnet Core	SHEET	2 of 3
		BID FILE NO.	12302905
CONTRACT:	32400343	PROJECT I.D.	PW00857
		FEDERAL PROJ. ID.	N/A
CONTRACTOR/ADDRESS:	Avison Construction, Inc. 40434 Brickyard Drive Madera CA 93636		

Description:	
I.	CHANGES TO CONTRACT PLANS AND SPECIFICATIONS
A1.	Provides for all labor, equipment, materials, and all applicable mark ups to backfill the sewer main trench due to staking issues. Work to be performed as Extra Work in accordance with Section 3-3 of the City Specifications, Section 9-1.04 of the California State Standard Specification, and as approved by the Engineer. Actual Payment will be determined by the Engineer's Approved Daily Extra Work Reports. Estimated Increase in Contract Amount..... \$ 51,970.59
A2.	Provides for all labor, equipment, materials, and all applicable mark ups to lower an existing storm drain manhole per RFP No. 5, dated May 30, 2024, and Avison Construction's PCO No. 3, dated June 4, 2024. All work shall be completed per the City of Fresno specification and Fresno Metropolitan Flood Control District Specifications. Lump Sum Increase in Contract Amount..... \$ 3,368.81
A3.	Provides for all labor, equipment, materials, and all applicable mark ups associated with the changes in accordance with RPF No. 3, dated May 20, 2024, and Avison Construction's PCO No. 4, dated June 12, 2024. Lump Sum Decrease in Contract Amount.....\$ (11,242.19)
A4.	Provides for all labor, equipment, materials, and all applicable mark ups associated with the grade changes in accordance with RFP No. 6, dated June 5, 2024, and Avison Construction's PCO No. 5, dated June 21, 2024. Lump Sum Increase in Contract Amount..... \$ 11,661.00
A5.	Provides for all labor, equipment, materials, and all applicable mark ups for the use of alternate KOMPAN products per RFP No. 7, dated June 26, 2024, and Avison Construction's PCO No. 6, dated August 12, 2024. Lump Sum Decrease in Contract Amount.....\$ (5,522.00)
A6.	Provides for all labor, equipment, material, and all applicable mark ups for the electrical material discrepancy per RFI No. 24 response, dated September 16, 2024, and Avison Construction's PCO No. 7, dated October 7, 2024. Lump Sum Increase in Contract Amount..... \$ 7,770.00
A7.	Provides for all labor, equipment, material, and all applicable mark ups for the installation of one (1) brick and mortar plug to divert water to the basin at 56+09.38. Work to be performed as Extra Work in accordance with Section 3-3 of the City Specifications, Section 9-1.04 of the California State Standard Specification, and as approved by the Engineer. Actual Payment will be determined by the Engineer's Approved Daily Extra Work Reports. Estimated Increase in Contract Amount..... \$ 2,500.00
A8.	Provides for all labor, equipment, material, and all applicable mark ups for the removal of saturated soil from the reclaimed water trench due to water infiltration from the adjacent property per RFI No. 36 response, dated October 18, 2024. Work to be performed as Extra Work in accordance with Section 3-3 of the City Specifications, Section 9-1.04 of the California State Standard Specification, and as approved by the Engineer. Actual payment will be determined by the Engineer's Approved Daily Extra Work Reports. Estimated Increase in Contract Amount..... \$ 13,500.00
Subtotal Estimated Increase in Contract Amount..... \$ 74,006.21	

747 R Street, 2nd Floor
Fresno, CA 93721

2

N/A

Avison Construction, Inc. 40434 Brickyard Drive Madera CA 93636