

**City of Fresno**  
**PUBLIC WORKS DEPARTMENT**  
**CONSTRUCTION MANAGEMENT DIVISION**  
 1721 Van Ness Avenue · Fresno, CA 93721  
 Phone (559) 621-5600

**CONTRACT CHANGE ORDER NO. 15**

CONTRACT AWARDED BY:  CITY COUNCIL  REDEVELOPMENT AGENCY  INFORMAL  
 DATE OF AWARD Mar 5, 2020

PROJECT: Veterans Boulevard Grade Separation SHEET 1 of 1  
 P.O. NO: 000076464 PROJECT I.D. PW00683 BID FILE NO. 3672  
 TO: Granite Construction Company 2716 Granite Court Fresno CA 93706, CONTRACTOR

You are hereby requested to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

NOTE: THIS CHANGE IS NOT EFFECTIVE UNTIL FULLY EXECUTED. Change requested by: **City of Fresno**

**Description:**

- I. **CHANGES TO CONTRACT PLANS AND SPECIFICATIONS.**
  - A. Provides for all labor, material, equipment and incidentals to construct the Carnegie detour route from the existing Golden State alignment to the J-Line, per RFP No. 22 dated November 23, 2021, and Granite's PCO No. 26 dated January 04, 2022.  
 Agreed Lump Sum Increase in Contract Price..... \$ 1,354,408.00
  
- II. **CONTRACT PRICE**  
 Increase to contract price shall include all costs for above noted work and shall be considered full compensation for all material, equipment, labor, applicable mark-up and overhead. Agreed Lump Sum Increase in Contract Price..... \$1,354,408.00
  
- III. **CONTRACT TIME**  
 Change In Contract Time..... 116 Days

<b>Cost of this Change Order</b>		Increase Decrease	<b>STATEMENT OF CONTRACT TIME I44:M48</b>		
Estimated	<u>\$1,354,408.00</u>		NUMBER OF DAYS	DATE	
Exact	<input checked="" type="checkbox"/>				
Original Contract Price	<u>\$ 20,038,376.39</u>		Date of Notice to Proceed		<u>May 20, 2020</u>
Approved Cost Changes to Date	<u>\$ 431,221.82</u>		Contract <input checked="" type="checkbox"/> Working Calendar Days	<u>360</u>	
Total of all Contract Changes including this Change Order	<u>\$ 1,785,629.82</u>		Computed Date for Completion		<u>Oct 21, 2021</u>
Net change in Contract Price is of the original Contract Price	<u>8.9%</u>		Time extension days this CCO	<u>116</u>	
<b>Revised Contract Price</b>	<b>\$ 21,824,006.21</b>		Total time extension days all CCO's	<u>146</u>	
			Weather/Other Days through 01/07/2022	<u>23</u>	
			Suspended Days through 01/07/2022	<u>24</u>	
			Extended Date for Completion		<u>Jul 28, 2022</u>
			Substantial Completion		

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the price shown above.

Accepted Date 1/27/22 Contractor: Granite Construction Company  
 Signed By: [Signature] Title: VP

If the contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work.

Submitted By: Ciro Ambriz Approval Recommended [Signature] Date 1/13/2022  
Inspector City Construction Manager

Authorized:  Chief Administrative Officer (if change orders or total of change orders exceed 5 percent of contract price)  
 Authorized:  City Council Minutes of Meeting Dated: \_\_\_\_\_  
(if change order or total change orders exceed 10 percent of contract price or if individual change order exceeds Fresno City Charter limit or Section 33422 Health and Safety Code for Agency contracts.)

Approved:  Public Works Assistant Director \_\_\_\_\_ Date \_\_\_\_\_  
 Public Works Director \_\_\_\_\_ Date \_\_\_\_\_

c: Randall Morrison, Project Manager  
 Jesus Avitia, Project Manager