

CONTRACT CHANGE ORDER NO. 9

CONTRACT AWARDED BY: Fresno City Council DATE OF AWARD: 5/12/2016
 PROJECT: Kings River Pipeline
 P.O. NO: FRSNO-0000070741 PROJECT ID NO: WC000057 BID FILE NO: 3433
 CONTRACTOR: Garney Construction, 3049 Independence Drive Suite E, Livermore, CA 94551

The Contractor is hereby requested to make the herein described changes from the Contract Documents or do the following described work not included in the plans and specifications on this contract. NOTE: THIS CHANGE IS NOT EFFECTIVE UNTIL FULLY EXECUTED.

Description of Requested Change:

I. CHANGES TO CONTRACT PLANS AND SPECIFICATIONS.

A. This Change Order No. 9 incorporates the following modifications: 1) Contract Bid Adjustment 2) Compensation for Claims

Contractor and City agree that this Contract Change Order completely resolves and settles all issues, impacts, and disputes associated with the Contractor's claims on this project.

II. CONTRACT PRICE

A. Contract Change Order No. 9 results in a net increase of \$2,207,730.00 to the contract value.

III. CONTRACT TIME

B. This Contract Change Order No. 9 adds 156 additional days to the contract time.

STATEMENT OF CONTRACT PRICE		STATEMENT OF CONTRACT TIME		
Original Contract Price	\$ 45,583,750.00		Calendar Days	Contract Dates
Approved Cost Change Orders to Date	\$ 403,259.48	Contract Notice to Proceed		6/27/2016
Cost of this Change Order	\$ 2,207,730.00 <i>See (Pg 2)</i>	Calendar Days to Substantial Completion	515	
Total of all Contract Cost Change Orders including this Change Order	\$ 2,610,989.48	Calendar Days to Final Completion	575	
		Computed Date for Substantial Completion		11/23/2017
Net percentage change in Contract Price from original Contract Price	5.73%	Computed Date for Final Completion		1/22/2018
		Time Extension Days For Contract		
		Time extension days this CCO	156	
		Total time extension days previous CCO's	200	
		Total Time Extension Days To Date	356	
		Excess Adverse Weather Days To Date (Pg 3)	4	
		Suspended Work Days To Date	0	
		Revised Substantial Completion Date		6/15/2018
Revised Contract Price	\$ 48,194,739.48	Revised Final Completion Date		1/17/2019

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the price shown above.

Acceptance Date: 6-21-19 Contractor: Garney Construction
 Accepted By: [Signature] Title: Exec U.P.

If the contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work.

OWNER APPROVAL

Submitted By: [Signature] Recommended By: [Signature] Date: 6/25/19
 Gentry D. Karr, Construction Manager Martin Wendels, Project Manager
 GINO RAPAGNA, SR PROGRAM MANAGER
 Approved By: Public Utilities Manager Date: 06/26/2019
 Approved By: Public Utilities Director Dejan Pavic, PE
 Approved By: City Council Michael Carbajal
 Minutes of Meeting Dated: _____

(Council approval required if change order or total change orders exceed 10 percent of contract price or if individual change order exceeds Fresno City Charter limit or Section 33422 Health and Safety Code for Agency contracts.)

Kings River Pipeline
CONTRACT CHANGE ORDER NO. 9
Change Order Details

Items	Description	Amount	Time
1	Contract Bid Item Adjustment: Bid Item No. 2 Mediator - Credit for unused Mediator allowance. Credit \$47,270.00	\$ (47,270.00)	-
2	Compensation for claims filed by Contractor as detailed in the Settlement Agreement.	\$ 2,255,000.00	156
		\$ 2,207,730.00	156

Kings River Pipeline
Adverse Weather Delay Days

Agreed Adverse Weather Days (AWD)

Month	AWDs	Excess AWDs to be Applied to Contract Time
Jun-16 to Sep-16	0	0
Oct-16	1	0
Nov-16	2	0
Dec-16	4	3
Jan-17	8	0
Feb-17	6	1
Mar-17 to Dec-17	0	0
Jan-17 to Dec-17	0	0
Jan-18 to Jun-18	0	0
Total Excess AWDs		4