

City of Fresno
PUBLIC WORKS DEPARTMENT
CONSTRUCTION MANAGEMENT DIVISION

1721 Van Ness Avenue · Fresno, CA 93721
 Phone (559) 621-5600

CONTRACT CHANGE ORDER NO. 23

CONTRACT AWARDED BY: CITY COUNCIL REDEVELOPMENT AGENCY INFORMAL

DATE OF AWARD Mar 5, 2020

PROJECT: **Veterans Boulevard Grade Separation**

SHEET 1 of 1

P.O. NO: 0000076464 PROJECT I.D. PW00683 / 3672

BID FILE NO. 3672

TO: **Granite Construction Company 2716 Granite Court Fresno CA 93706**

CONTRACTOR

You are hereby requested to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

NOTE: THIS CHANGE IS NOT EFFECTIVE UNTIL FULLY EXECUTED. Change requested by: **City of Fresno**

Description:

I. CHANGES TO CONTRACT PLANS AND SPECIFICATIONS.

- A. Provides for a contract time extension of one hundred fifty-six (156) working days related to the redesign of W. Carnegie Ave.
No Change in Contract Price.

II. CONTRACT PRICE

No Change in Contract Price.

III. CONTRACT TIME

Change In Contract Time 156 Days

Cost of this Change Order

Estimated	_____	Increase
Exact <input checked="" type="checkbox"/>	_____	Decrease
Original Contract Price	\$ 20,038,376.39	
Approved Cost Changes to Date	\$ 1,803,946.65	
Total of all Contract Changes including this Change Order	\$ 1,803,946.65	
Net change in Contract Price is of the original Contract Price	9.0%	
Revised Contract Price	\$ 21,842,323.04	

STATEMENT OF CONTRACT TIME I44.M48

	NUMBER OF DAYS	DATE
Date of Notice to Proceed		May 20, 2020
Contract <input checked="" type="checkbox"/> Working Calendar Days	360	
Computed Date for Completion		Oct 21, 2021
Time extension days this CCO	156	
Total time extension days all CCO's	302	
Weather/Other Days through 1/18/2023	24	
Suspended Days through 1/18/2023	55	
Extended Date for Completion		Apr 28, 2023
Substantial Completion		

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the price shown above.

Accepted Date 1/24/23 Contractor: Granite Construction Company
 Signed By: [Signature] Title: C.M.

If the contractor does not sign acceptance of this order, this attention is directed to the requirements of the specifications as to proceeding with the ordered work.

Submitted By: Mark Vargas Inspector [Signature] Approval Recommended [Signature] Date 1/23/2023
 City Construction Manager

Authorized: Chief Administrative Officer (if change orders or total of change orders exceed 5 percent of contract price)

Authorized: City Council (if change order or total change orders exceed 10 percent of contract price or if individual change order exceeds Fresno City Charter limit or Section 33422 Health and Safety Code for Agency contracts.)

Approved: Public Works Assistant Director [Signature] Date 1.25.2023
 Public Works Director _____ Date _____

c: Randall Morrison, Project Manager
 Jesus Avitia, Project Manager