## City of Fresno CAPITAL PROJECTS DEPARTMENT CONSTRUCTION MANAGEMENT DIVISION

747 R Street, 2nd Floor Fresno, CA 93721

3

CONTRACT CHANGE ORDER NO.

CONTRACT AWARDED BY: CITY COUNCIL REDEVELOPMENT AGENCY INFORMAL DATE OF AWARD Aug 10, 2023 SHEET PROJECT: Mariposa Plaza Renovation 1 of 1 BID FILE NO. 12302138-12468 CONTRACT: 32400141 PROJECT I.D. PW00846 FEDERAL PROJ. ID. CONTRACTOR/ADDRESS: American Paving Co. 525 W. Alluvial Avenue Fresno, CA 93711 EMAIL: spoindexter@americanpavingco.com; jnelson@americanpavingco.com
You are hereby requested to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract. Change requested by: CITY OF FRESNO NOTE: THIS CHANGE IS NOT EFFECTIVE UNTIL FULLY EXECUTED. Description CHANGES TO CONTRACT PLANS AND SPECIFICATIONS

Provide compensation to the contractor for all costs associated with the "Water Tie-In" fees performed by City Forces, including costs in labor, materials and equipment, in accordance with American Paving's cost proposal, dated September 25, 2024. 2,465.10 Increase in Contract Amount. B. Provide all labor, equipment, materials, and incidentals to weld additional all thread rods to the skate deterrent for proper embedment, in accordance with American Paving's cost proposal, dated January 30, 2025. Increase in Contract Amount... 1.815.00 C. Provide all labor, equipment, materials, and incidentals to furnish and install a second handrail post and a single expansion sleeve at the Large Stage per the City of Fresno's response to RFI 61, dated April 30, 2025, and American Paving's cost proposal, dated April 15, 2025. 2.296.80 Increase in Contract Amount.... D. Provide all labor, equipment, materials, and incidentals to furnish and install two (2) Station Battery Nodes as a temporary source of power for the irrigation controllers, in accordance with American Paving's cost proposal No. 24, dated June 10, 2025 762.89 Increase in Contract Amount E. Provide all labor, equipment, materials, and incidentals to furnish and install five (5) fixed bollards adjacent to the main switchboard in accordance with the City of Fresno's RFP No. 4, dated July 3, 2025, and American Paving's cost proposal, dated June 26, 2025. Increase in Contract Amount. 6,270.00 F. Provide all labor, equipment, materials, and incidentals to install temporary solar street lights at the Plaza per the City of Fresno's response to RFI No. 64, dated July 15, 2025.

This work is be performed as Extra Work in accordance with the City of Fresno Standard Specification Section 3-3 Extra Work, State Standard Specification Section 9-1.04 Force Account, and as directed by the Engineer. Actual Payment will be determined by Engineer approved Daily Extra Work Reports. Estimated Increase in Contract Amount. 3,000.00 G. Provides a credit for all labor, materials, equipment and incidental to eliminate the installation of one (1) Irrigation Booster pump in accordance with the City of Fresno's response to RFI No. 58, dated April 25, 2025, and American Paving's cost credit proposal, dated June 10, 2025. Decrease in Contract Amount..... (14,833.72) H. Reduce Bid Item 8 "Supplemental Work" by Lump Sum amount of \$1,776.07. Decrease in Contract Amount.... (1 776 07) 11. CONTRACT PRICE Estimated Change in Contract Price shall include all costs for above noted work and shall be considered full compensation for all material, equipment, labor, applicable mark-up and overhead. All work noted above to be performed in accordance with the pertinent Specifications. Estimated Change in Contract Price... \$0.00 CONTRACT TIME Ш. No Change In Contract Time... 0 Days Cost of this Change Order \$0.00 Increase STATEMENT OF CONTRACT TIME Estimated X NUMBER Decrease Exact OF DAYS Original Contract Price 2,691,094.00 Nov 30, 2023 Date of Notice to Proceed Approved Cost Changes to Date 103,700.08 Contract X Working Calendar Days Total of all Contract Changes Computed Date for Completion Mar 26, 2024 including this Change Order 103,700.08 Time extension days this CCO 30 Total time extension days all CCO's Net change in Contract Price is Weather Days through 06/24/25 12 of the original Contract Price 3.9% 210 Suspended Days through 06/24/25 Mar 27, 2025 Extended Date for Completion Revised Contract Price \$ 2,794,794.08 Substantial Completion
We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the price shown above 10/17/2025 Contractor: American Paving Co. Title: President & CEO Signed By: Stephen J. Poindexter If the contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work. Ramon Reyes Santos | Kamon Keyes Santos Recommended Submitted By: felly yost 44 truction Manager 10/19/2025 (if change orders or total of change orders exceed 5% of contract price) Chief Administrative Officer Authorized: Minutes of Meeting Dated: Authorized: City Council act price or if change order exceeds Fresno City Charter limit or Section 33422 Health and Safety Code for Agency contracts.) 10/17/2025 Axtorio Buelna Approved: Capital Projects Assistant Director Date 10/17/2025 Approved: Capital Projects Director Deniz antiale Cc: Project Manager, Garine Kendoyan Senior Inspector, William Jay Ratliff Chief Inspector, Darden Roche