

City of Fresno
PUBLIC WORKS DEPARTMENT
CONSTRUCTION MANAGEMENT DIVISION

1721 Van Ness Avenue • Fresno, CA 93721
Phone (559) 621-5600

CONTRACT CHANGE ORDER NO. 8

CONTRACT AWARDED BY: ☒ CITY COUNCIL ☐ REDEVELOPMENT AGENCY ☐ INFORMAL

DATE OF AWARD **Dec 3, 2015**

PROJECT: **FAX CNG Station Electrical Service Upgrades**

SHEET **1 of 1**

P.O. NO: **000070113** PROJECT I.D. **FC00080**

BID FILE NO. **3414**

TO: **Big Valley Electric 19057 Gawne Road Stockton CA 95215**, CONTRACTOR

You are hereby requested to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

NOTE: THIS CHANGE IS NOT EFFECTIVE UNTIL FULLY EXECUTED. Change requested by: **City of Fresno**

Description:

I. CHANGES TO CONTRACT PLANS AND SPECIFICATIONS.

- A. Provide joint resolution between the City of Fresno and Big Valley Electric for all labor, equipment, materials, and delay charges associated with the change in scope of the emergency generator fuel tank in accordance with RFP 03- Revised dated 6/30/16, and Big Valley Electric's 8/4/16, cost proposal with accompanied RFP #3 Change Order Analysis- Change Order 8.

Agreed Lump Sum Increase to Contract Price..... \$ **31,362.15**

II. CONTRACT PRICE

Increase to contract price shall include all costs for above noted work and shall be considered full compensation for all material, equipment, labor, applicable mark-up and overhead.

Agreed Lump Sum Increase in Contract Price..... \$ **31,362.15**

III. CONTRACT TIME

Change in Contract Time..... **4 Days**

Cost of this Change Order		Increase Decrease	STATEMENT OF CONTRACT TIME		
Estimated				NUMBER OF DAYS	DATE
Exact ☒					
Original Contract Price	\$ 929,455.00		Date of Notice to Proceed		May 23, 2016
Approved Cost Changes to Date	\$ 80,875.55		Contract ☒ Working Calendar Days	35	
Total of all Contract Changes including this Change Order	\$ 112,237.70		Computed Date for Completion		Jul 12, 2016
			Time extension days this CCO	4	
			Total time extension days all CCO's	9	
			Weather Days		
			Suspended Days Through 8/6/16	26	
			Extended Date for Completion		Aug 30, 2016
			Substantial Completion		
Net change in Contract Price is of the original Contract Price	12.1%				
Revised Contract Price	\$ 1,041,692.70				

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the price shown above.

Accepted Date 8/26/16 Contractor: **Big Valley Electric**

Signed By: [Signature] Title: Owner

If the contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work.

Submitted By: **Karl Lenhof** [Signature]

Approval

Recommended [Signature]

Date **8.8.16**

Inspector

City Construction Manager

Authorized: ☒ Chief Administrative Officer

☐ Ex-officio Executive Director of
the Redevelopment Agency

(if change orders or total of change orders exceed 5 percent of contract price)

Date **8/30/16**

Authorized: ☒ City Council ☐ Redevelopment Agency

Minutes of Meeting Dated: _____

(if change order or total change orders exceed 10 percent of contract price or if individual change order exceeds Fresno City Charter limit or Section 33422 Health and Safety Code for Agency contracts.)

Approved: ☒ Assistant Public Works Director
☐ Engineer for the Redevelopment Agency

Date **8/26/16**

c. Brian Barr, Project Manager