

City of Fresno
CAPITAL PROJECTS DEPARTMENT
CONSTRUCTION MANAGEMENT DIVISION

1721 Van Ness Avenue · Fresno, CA 93721
 Phone (559) 621-5600

CONTRACT CHANGE ORDER NO. 3

CONTRACT AWARDED BY: CITY COUNCIL REDEVELOPMENT AGENCY INFORMAL

DATE OF AWARD Mar 9, 2023

PROJECT: Barstow Avenue Class IV Bikeway Project SHEET 1 of 1

BID FILE NO. 12300267- 13080

PO NO. 32300433 PROJECT I.D. PW00972 / 32300433 FEDERAL PROJ. ID. N/A

CONTRACTOR/ADDRESS: American Paving, Co. 525 W. Alluvial Fresno CA 93711

EMAIL: CWilliams@americanpavingco.com

You are hereby requested to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

NOTE: THIS CHANGE IS NOT EFFECTIVE UNTIL FULLY EXECUTED. Change requested by: **City of Fresno**

Description:	
I. <u>CHANGES TO CONTRACT PLANS AND SPECIFICATIONS.</u>	
A. Increase in Contract Working Days due to the delays with material procurement for traffic signal equipment. No Change in Contract Price.....	\$0.00
II. <u>CONTRACT PRICE</u>	
No change to Contract Price shall include all costs for above noted work and shall be considered full compensation for all material, equipment, labor, applicable mark-up and No Change in Contract Price.....	\$0.00
III. <u>CONTRACT TIME</u>	
Increase In Contract Time.....	35 Days

Cost of this Change Order	\$ -	Increase	STATEMENT OF CONTRACT TIME	
Estimated		Decrease		
Exact			NUMBER OF DAYS	DATE
Original Contract Price	\$ 2,234,648.00		Date of Notice to Proceed	Jun 14, 2023
Approved Cost Changes to Date	\$ 41,475.00		Contract <input checked="" type="checkbox"/> Working Calendar Days	60
Total of all Contract Changes including this Change Order	\$ 41,475.00		Computed Date for Completion	Sep 7, 2023
			Time extension days this CCO	35
			Total time extension days all CCO's	40
Net change in Contract Price is of the original Contract Price	1.9%		Weather Days through 10-17-2023	1
			Suspended Days through 10-17-2023	5
Revised Contract Price	\$ 2,276,123.00		Extended Date for Completion	Nov 13, 2023
			Substantial Completion	

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the price shown above.

Accepted Date _____ Contractor: **American Paving Co.**

Signed By: _____ Title: _____

If the contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work.

Submitted By: **Ramon Reyes Santos** Inspector Recommended Construction Manager Date _____

Authorized: Chief Administrative Officer _____ Date _____
(if change orders or total of change orders exceed 5 percent of contract price)

Authorized: City Council Minutes of Meeting Dated: _____
(if change order or total change orders exceed 10 percent of contract price or if individual change order exceeds Fresno City Charter limit or Section 33422 Health and Safety Code for Agency contracts.)

Approved: Capital Project Assistant Director _____ Date _____

Capital Projects Director _____ Date _____

c: Steve Delsid, Project Manager