

**City of Fresno
CAPITAL PROJECTS DEPARTMENT
CONSTRUCTION MANAGEMENT DIVISION**

747 R Street, 2nd Floor
Fresno, CA 93721

CONTRACT CHANGE ORDER NO. 2

CONTRACT AWARDED BY: CITY COUNCIL REDEVELOPMENT AGENCY INFORMAL

DATE OF AWARD **May 22, 2025**

PROJECT: **Herndon Avenue Overlay from Valentine Avenue to Marks Avenue**

SHEET **1 of 1**

STPL 5060 (396)/ PLA

BID FILE NO. **12500898**

CONTRACT: **32500484**

PROJECT I.D. **PW01003**

FEDERAL PROJ. ID. **STPL 5060(396)**

CONTRACTOR/ADDRESS: **Avison Construction, Inc. 40434 Brickyard Drive Madera, CA 93636**

EMAIL: **cshort@avisoninc.com; rnewman@avison.com**

You are hereby requested to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

NOTE: THIS CHANGE IS NOT EFFECTIVE UNTIL FULLY EXECUTED. Change requested by: **CITY OF FRESNO**

Description:		
I.	<u>CHANGES TO CONTRACT PLANS AND SPECIFICATIONS</u>	
A.	Provides for an increase in quantity of Bid Item 24 "HMA, Type (A)" by 1,567.81 Tons at the unit cost of \$120.00 per Ton.	
	Lump Increase in Contract Price.....	\$ 188,137.20
II.	<u>CONTRACT PRICE</u>	
	Increase to Contract Price shall include all costs for above noted work and shall be considered full compensation for all material, equipment, labor, applicable mark-up and overhead. All work noted above to be performed in accordance with the pertinent Specifications.	
	Lump Increase in Contract Price.....	\$ 188,137.20
III.	<u>CONTRACT TIME</u>	
	No Change In Contract Time.....	0 Days

Cost of this Change Order	\$	Amount	Increase / Decrease	STATEMENT OF CONTRACT TIME		
				NUMBER OF DAYS	DATE	
Estimated <input checked="" type="checkbox"/>		188,137.20				
Exact						
Original Contract Price	\$	992,655.00		Date of Notice to Proceed		Sep 2, 2025
Approved Cost Changes to Date	\$	47,606.00		Contract <input checked="" type="checkbox"/> Working Calendar Days	65	
Total of all Contract Changes including this Change Order	\$	235,743.20		Computed Date for Completion		Dec 4, 2025
Net change in Contract Price is of the original Contract Price		23.7%		Time extension days this CCO	0	
Revised Contract Price	\$	1,228,398.20		Total time extension days all CCO's	0	
				Weather Days	0	
				Suspended Days	0	
				Extended Date for Completion		Dec 4, 2025
				Substantial Completion		TBD

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the price shown above.

Accepted Date: 10/23/2025 Signed by: Curtis Short Contractor: **Avison Construction, Inc.**
 Signed By: Curtis Short Title: **President**

If the contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work.

Submitted By: **Aaron Perez** DR Approval Recommended: Kelly Yost Date: **10/23/2025**
 Inspector Construction Manager

Authorized: Chief Administrative Officer Date: _____
 (if change orders or total of change orders exceed 5% of contract price)

Authorized: City Council Minutes of Meeting Dated: _____
 (if change order or total change orders exceed 10% of contract price or if change order exceeds Fresno City Charter limit or Section 33422 Health and Safety Code for Agency contracts.)

Approved: Capital Projects Assistant Director Signed by: Antonio Buelna Date: **10/23/2025**
 Approved: Capital Projects Director D93017D7069E41A...

Cc: Project Manager, Abdul Bin Mahfodh
 Senior Inspector, Devin Wiley