

RWTM Southwest Quadrant, Project SW1B
CONTRACT CHANGE ORDER NO. 2
Change Order Details

Items	Description	Amount	Time
1	Contract Bid Item Adjustment: Bid Item No. 2 Mediator - Credit for unused Mediator allowance. Credit \$ 22,790.00	\$ (22,790.00)	-
2	Compensation for claims filed by Contractor as detailed in the Settlement Agreement.	\$ 1,316,500.00	303
		\$ 1,293,710.00	303

RWTM Southw est Quadrant, Project SW1B
Inclement Weather Delay Days

Agreed Inclement Weather Days (IWD)

Month	IWD's	Excess IWD's to be Applied to Contract Time
Feb-16	0	0
Mar-16	0	0
Apr-16	0	0
May-16	0	0
Jun-16	0	0
Jul-16	0	0
Aug-16	0	0
Sep-16	0	0
Oct-16	0	0
Nov-16	0	0
Dec-16	0	0
Jan-17	0	0
Feb-17	0	0
Mar-17	0	0
Apr-17	0	0
May-17	0	0
Jun-17	0	0
Jul-17	0	0
Aug-17	0	0
Sep-17	0	0
Oct-17	0	0
Nov-17	0	0
Dec-17	0	0
Jan-18	2	2
Total Excess IWD's		2