

**City of Fresno**  
**CAPITAL PROJECTS DEPARTMENT**  
**CONSTRUCTION MANAGEMENT DIVISION**

747 R Street, 2nd Floor  
 Fresno, CA 93721

**CONTRACT CHANGE ORDER NO. 1**

CONTRACT AWARDED BY:  CITY COUNCIL  REDEVELOPMENT AGENCY  INFORMAL

DATE OF AWARD Aug 29, 2024

PROJECT: Rebid Bridge Preventive Maintenance Program Phase II at Various Locations BPMP 5060 (328)

SHEET 1 of 1

BID FILE NO. 12400024-1

CONTRACT: 32500101 PROJECT I.D. PW00771

FEDERAL PROJ. ID. BPMP 5060 (328)

CONTRACTOR/ADDRESS: American Paving Co. 525 W. Alluvial Ave. Fresno CA 93711

EMAIL: spindexter@americanpavingco.com

*You are hereby requested to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.*

NOTE: THIS CHANGE IS NOT EFFECTIVE UNTIL FULLY EXECUTED. Change requested by: **CITY OF FRESNO**

Description:		
<b>I. CHANGES TO CONTRACT PLANS AND SPECIFICATIONS</b>		
A.	Provides for all labor, equipment, materials, and incidentals to provide a hazmat cleanup under the FID bridge at First St & McKinley in accordance with the City of Fresno's RFP No. 1, dated October 24, 2024, and American Paving Company's Cost Proposal, dated October 29, 2024. Increase in Contract Price.....	\$ 2,952.00
B.	Provides for all labor, equipment, materials, and incidentals to over excavate unsuitable soils and replace with compacted engineered fill at Maple & McKinley in accordance with the City of Fresno's response to RFI No. 2.1, dated October 14, 2024. Work to be performed as Extra Work in accordance with Section 3-3 of the City of Fresno Standard Specifications, Section 9-1.04 of California State Standard Specifications, and as directed by the Engineer. Actual payment will be determined by the Engineer's Daily Extra Work Reports. Estimated Increase in Contract Price.....	\$ 2,334.26
C.	Provides for all labor, equipment, materials, and incidentals to grade the east wingwalls back to the grades shown on the plans after being directed by FID to grade to the top of wingwall at Maple & McKinley. Work to be performed as Extra Work in accordance with Section 3-3 of the City of Fresno Standard Specifications, Section 9-1.04 of California State Standard Specifications, and as directed by the Engineer. Actual payment will be determined by the Engineer's Daily Extra Work Reports. Estimated Increase in Contract Price.....	\$ 2,391.25
<b>II. CONTRACT PRICE</b>		
	Estimated increase to contract price shall include all costs for above noted work and shall be considered full compensation for all material, equipment, labor, applicable mark-up and overhead. All work noted above to be performed in accordance with the pertinent Specifications. Estimated Increase in Contract Price.....	\$ 7,677.51
<b>III. CONTRACT TIME</b>		
	Change In Contract Time.....	1 Day

<b>Cost of this Change Order</b>	\$ <b>7,677.51</b>	Increase	<b>STATEMENT OF CONTRACT TIME</b>		
Estimated <input checked="" type="checkbox"/>		Decrease		NUMBER OF DAYS	DATE
Exact			Date of Notice to Proceed		<b>Oct 11, 2024</b>
Original Contract Price	\$ <b>587,120.00</b>		Contract <input checked="" type="checkbox"/> Working Calendar Days	<b>55</b>	
Approved Cost Changes to Date	\$ <b>-</b>		Computed Date for Completion		<b>Jan 2, 2025</b>
Total of all Contract Changes including this Change Order	\$ <b>7,677.51</b>		Time extension days this CCO	<b>1</b>	
Net change in Contract Price is of the original Contract Price	<b>1.3%</b>		Total time extension days all CCO's	<b>1</b>	
<b>Revised Contract Price</b>	\$ <b>594,797.51</b>		Weather Days through 11-29-2024	<b>3</b>	
			Suspended Days through	<b>0</b>	
			Extended Date for Completion		<b>Jan 8, 2025</b>
			Substantial Completion		

*We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the price shown above.*

Accepted Date 12/24/24 Contractor: American Paving Co.  
 Signed By: [Signature] Title: Stephen J. Poindexter, President & CEO

*If the contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work.*

Submitted By: Jason Bairos [Signature] Inspector [Signature] Construction Manager Date 12/20/2024  
 Authorized:  Chief Administrative Officer (if change orders or total of change orders exceed 5% of contract price) Date \_\_\_\_\_  
 Authorized:  City Council Minutes of Meeting Dated: \_\_\_\_\_ (if change order or total change orders exceed 10% of contract price or if change order exceeds Fresno City Charter limit or Section 33422 Health and Safety Code for Agency contracts.)  
 Approved:  Capital Projects Assistant Director Date 12/24/24  
 Approved:  Capital Projects Director Date 12/30/24  
 Cc: Project Manager, Rama Ziade  
 Senior Inspector, Devin Wiley