

City of Fresno
CAPITAL PROJECTS DEPARTMENT
CONSTRUCTION MANAGEMENT DIVISION
747 R Street, 2nd Floor
Fresno, CA 93721

CONTRACT CHANGE ORDER NO. 1

CONTRACT AWARDED BY: CITY COUNCIL REDEVELOPMENT AGENCY INFORMAL

DATE OF AWARD Aug 15, 2024

PROJECT: Van Ness Avenue Transmission Grid Main Between Divisadero and Amador Street, 'L' Street and Stanislaus Street
CONTRACT: 32500114 PROJECT I.D. WC00085 FEDERAL PROJ. ID. N/A
CONTRACTOR/ADDRESS: West Valley Construction Company, Inc. PO Box 5639 San Jose, CA 95150
EMAIL: jrobb@wvcc.com

You are hereby requested to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

NOTE: THIS CHANGE IS NOT EFFECTIVE UNTIL FULLY EXECUTED. Change requested by: CITY OF FRESNO

Description:

- I. **CHANGES TO CONTRACT PLANS AND SPECIFICATIONS**
- A. Provide all labor, materials, equipment, and incidentals necessary to excavate and install the water main crosses and valves at depths different from those shown on the approved plans, at all wet tie locations, as requested by the City of Fresno's Water Division. This work shall be performed as Extra Work in accordance with Section 3-3, "Extra Work," of the City Standard Specifications, Section 9-1.04 of the California State Standard Specifications, and as directed by the Engineer. Final payment will be based on the Engineer's approved Daily Extra Work Reports. Contract Time is extended by 30 Working Days for time needed to perform Extra Work.
- Estimated Increase in Contract Price \$ 40,000.00
- II. **CONTRACT PRICE**
- Estimated Increase to Contract Price shall include all costs for above noted work and shall be considered full compensation for all material, equipment, labor, applicable mark-up and overhead. All work noted above to be performed in accordance with the pertinent Specifications.
- Estimated Increase in Contract Price \$ 40,000.00
- III. **CONTRACT TIME**
- Change In Contract Time 30 Days

Cost of this Change Order	\$ 40,000.00	Increase	STATEMENT OF CONTRACT TIME		
Estimated ☒		Decrease		NUMBER	DATE
Exact				OF DAYS	
Original Contract Price	\$ 2,223,895.00		Date of Notice to Proceed		Feb 24, 2025
Approved Cost Changes to Date	\$0.00		Contract ☒ Working Calendar Days	100	
Total of all Contract Changes including this Change Order	\$ 40,000.00		Computed Date for Completion		Jul 15, 2025
			Time extension days this CCO	30	
			Total time extension days all CCO's	30	
			Weather Days through	3	
			Suspended Days through	0	
Net change in Contract Price is of the original Contract Price	1.8%		Extended Date for Completion		Aug 29, 2025
Revised Contract Price	\$ 2,263,895.00		Substantial Completion		TBD

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the price shown above.

Accepted Date 9/4/2025

Contractor: West Valley Construction Company

Signed By:

Signed by:

3416A9364C05432...

Title: Assistant Vice President

If the contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work.

Submitted By: John Tompson
Inspector

Approval Recommended

DocuSigned by:

Construction Manager

Date 8/25/2025

Authorized: Chief Administrative Officer
(if change orders or total of change orders exceed 5% of contract price)

Date 9/6/2025

Authorized: City Council Minutes of Meeting Dated:
(if change order or total change orders exceed 10% of contract price or if change order exceeds Fresno City Charter limit or Section 33422 Health and Safety Code for Agency contracts.)

Approved: Capital Projects Assistant Director

Antonio Buelna

Date 9/4/2025

Approved: Capital Projects Director

D93017D7069E41A...

Signed by:

15F77FC36B2C42A...

Date 9/4/2025

Cc: Project Manager, Robert Diaz
Senior Inspector, Devin Wiley