



DEPARTMENT OF PUBLIC UTILITIES
REGIONAL WASTEWATER MANAGEMENT
WASTEWATER MANAGEMENT DIVISION
5607 WEST JENSEN AVENUE - FRESNO CALIFORNIA 93706

CONTRACT CHANGE ORDER NO. 10

CONTRACT AWARDED BY:



CITY COUNCIL



REDEVELOPMENT AGENCY

INFORMAL

DATE OF AWARD Jul 14, 2014

PROJECT: Tertiary Treatment and Disinfection Facility Project

SHEET 1 of 2

P.O. NO: 69018

PROJECT ID NO. TC00095

BID FILE NO. 3325

TO: W M Lyles Company

, CONTRACTOR

You are hereby requested to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

NOTE: THIS CHANGE IS NOT EFFECTIVE UNTIL FULLY EXECUTED.

Change requested by: City of Fresno

Description:

CHANGES TO CONTRACT PLANS AND SPECIFICATIONS.

COR 51(COP 47) - Additional cost for installing pre sampler at the UV facility. The change order also includes intallation of 4" drainline, and presampler including electrical and I&C work. There is no impact to the project schedule. \$41,161.00

COR 54 (COP 46) - Additional cost for modifications to the baffle supports at the aeration basins that conflicted with the influent gates. There is no impact to the \$4,406.00

COR 59 (COP 45) - Additional cost for providing UPS network card, UPS bypass switch, and expanded 8-port network switch at the Fine Screen Area. The time impact will be calculated at the end of the project and addressed in a separate change order if needed. \$16,883.00

COR 60 (COP 49) - Additional cost for repositioning motor actuators at the UV facility. There is no impact to the project schedule. \$1,920.00

COR 62 (COP 48) - Additional cost for providing additional conduits and wires for control wiring at Pumps 19-MP-301 and 19-MP-302. There is no impact to the project schedule. \$24,084.00

COR 72 (COP 55) - Additional non compensable time extension for weather delays. \$0.00

COR 61 - Credit for deleting RW pump pad (\$8,000.00)

Total add this change order \$80,454.00

II. CONTRACT PRICE

A.

Contract Change Order No.10 results in a net increase to the contract price in the amount of \$80,454.00

III. CONTRACT TIME

B.

14

Calendar Days

| | | | | | |
|--|-------------------------|--|---|---------------|-------------|
| Cost of this Change Order | \$ 80,454.00 | Increase | STATEMENT OF CONTRACT TIME | NUMBER | DATE |
| Estimated | | Decrease | | OF DAYS | |
| Exact X | | | | | 12/15/2014 |
| Original Contract Price | 28,674,500 | | Date of Notice to Proceed | 580 | |
| Approved Cost Changes to Date | \$ 1,099,109.00 | | Contract Working <u>X</u> Calendar Days | | 7/17/2016 |
| Total of all Contract Changes including this Change Order | \$ 1,179,563.00 | | Computed Date for Completion | | |
| | | | Time Extension Days For Contract | 0 | |
| | | | Time extension days this CCO | 14 | |
| | | | Total time extension days all CCO's | 0 | |
| | | | Weather Days through 3/31/15 | 0 | |
| | | | Suspended Days through | 14 | |
| | | | Total Extension Days | | |
| | | | Substantial Completion | | 7/31/2016 |
| | | | Extended Date for Completion | | |
| Net change in Contract Price is of the original Contract Price | 4.11% | | | | |
| Revised Contract Price | \$ 29,854,063.00 | | | | |
| <p><i>We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the price shown above.</i></p> | | | | | |
| Accepted Date _____ | | Contractor: _____ | | | |
| Signed By: _____ | | Title: _____ | | | |
| <p><i>If the contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work.</i></p> | | | | | |
| Submitted By: _____ | | Approval Recommended _____ Date _____ | | | |
| Authorized: <input type="checkbox"/> Raul Gonzalez, P.E. Project Manager | | Kevin Norgaard, P.E. Supervising Professional Engineer | | | |
| <input type="checkbox"/> Chief Administrative Officer <input type="checkbox"/> Ex-officio Executive Director of the Redevelopment Agency _____ Date _____ <i>(if change orders or total of change orders exceed 5 percent of contract price)</i> | | | | | |
| Authorized: <input type="checkbox"/> City Council <input type="checkbox"/> Redevelopment Agency Minutes of Meeting Dated: _____ <i>(if change order or total change orders exceed 10 percent of contract price or if individual change order exceeds Fresno City Charter limit or Section 33422 Health and Safety Code for Agency contracts.)</i> | | | | | |
| Authorized: <input checked="" type="checkbox"/> Assistant Director of Public Utilities <input type="checkbox"/> Engineer for the Redevelopment Agency _____ Date _____ | | | | | |
| Approved: <input checked="" type="checkbox"/> Director of Public Utilities <input type="checkbox"/> Engineer for the Redevelopment Agency _____ Date _____ | | | | | |
| c. Raul Gonzalez, Project Manager | | Thomas C. Esqueda | | | |