

City of Fresno
PUBLIC WORKS DEPARTMENT
CONSTRUCTION MANAGEMENT DIVISION

1721 Van Ness Avenue • Fresno, CA 93721
 Phone (559) 621-5600

CONTRACT CHANGE ORDER NO. 7

CONTRACT AWARDED BY: ☒ CITY COUNCIL ☐ REDEVELOPMENT AGENCY ☐ INFORMAL

DATE OF AWARD **Nov 14, 2019**

PROJECT: **Fresno Fire Station 18**

SHEET **1 of 1**

P.O. NO: **000076110**

PROJECT I.D. **FS00018**

BID FILE NO. **3655**

TO: **Klassen Corporation 2021 Westwind Drive Bakersfield CA 93301**

CONTRACTOR

You are hereby requested to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

NOTE: THIS CHANGE IS NOT EFFECTIVE UNTIL FULLY EXECUTED. Change requested by: **City of Fresno**

Description:

I. CHANGES TO CONTRACT PLANS AND SPECIFICATIONS.

- A. Increase Contract Time by seventy-one (71) calendar days for delays to the project associated with COVID 19, and the manufacturing and delivery of CMU block, in accordance with Klassen Corporation's PCCO #016 Zero Cost Time Extension Proposal dated February 16, 2021.

Agreed No Change In Contract Price..... \$0.00

This Contract Change Order fully and completely resolves the Notice of Claim (NOC) No. 01 associated with the Fire Station 18 Project. By signing this change order, the City and the Contractor mutually agree that the addition of (71) Calendar Days at no change in Contract Price authorized by this change order is a full settlement of the NOC noted above.

II. CONTRACT PRICE

Agreed No Change to Contract Price shall include all costs for above noted work and shall be considered full compensation for all material, equipment, labor, applicable mark-up and overhead.

Agreed No Change In Contract Price..... \$0.00

III. CONTRACT TIME

Change In Contract Time..... 71 Days

Cost of this Change Order

\$0.00

Increase
Decrease

Estimated

Exact: ☒

Original Contract Price \$ 6,260,000.00

Approved Cost Changes to Date \$ 55,439.29

Total of all Contract Changes including this Change Order \$ 55,439.29

Net change in Contract Price is of the original Contract Price 0.9%

Revised Contract Price \$ 6,315,439.29

STATEMENT OF CONTRACT TIME

	NUMBER OF DAYS	DATE
Date of Notice to Proceed		Feb 18, 2020
Contract <input checked="" type="checkbox"/> Working Calendar Days	280	
Computed Date for Completion		Mar 26, 2021
Time extension days this CCO	71	
Total time extension days all CCO's	83	
Weather Days through 03/15/21	12	
Suspended Days through		
Extended Date for Completion		Jul 9, 2021
Substantial Completion		

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the price shown above.

Accepted Date

Contractor:

Klassen Corporation

Signed By:

Title:

If the contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work

Submitted By:

Karl Lenhof *KL*

Approval

Recommended

Date **3/18/2021**

Authorized:

☒ Chief Administrative Officer

(if change orders or total of change orders exceed 5 percent of contract price)

Authorized:

☒ City Council

Minutes of Meeting Dated:

(if change order or total change orders exceed 10 percent of contract price or if individual change order exceeds Fresno City Charter limit or Section 33422 Health and Safety Code for Agency contracts)

Approved:

☒ Public Works Assistant Director

Date

☒ Public Works Director

Date

c. Debbie Bernard, Project Manager