City of FRESNO

DEPARTMENT OF PUBLIC UTILITIES
PROGRAM MANAGEMENT AND ENGINEERING OFFICE
2101 G Street, Building A, Fresno, California, 93721

RECHARGE FRESNO Securing Our Water Future

CONTRACT CHANGE ORDER NO. 2

CONTRACT AWARDED BY: City of Fresno Council DATE OF AWARD: February 1, 2016

PROJECT: **RWTM Southwest Quadrant, Project SW1B**

P.O. NO: 0000070125 PROJECT ID NO: TC00096 BID FILE NO: 3413

CONTRACTOR: **Garney Construction, 3049 Independence Drive Suite E, Livermore, CA 94551**

The Contractor is hereby requested to make the herein described changes from the Contract Documents or do the following described work not included in the plans and specifications on this contract.
NOTE: THIS CHANGE IS NOT EFFECTIVE UNTIL FULLY EXECUTED.

Description of Requested Change:

I. **CHANGES TO CONTRACT PLANS AND SPECIFICATIONS.**

A. This Change Order No. 2 incorporates the following modifications: 1) Contract Bid Adjustment 2) Compensation for Claims

Contractor and City agree that this Contract Change Order completely resolves and settles all issues, impacts, and disputes associated with the Contractor's claims on this project.

II. **CONTRACT PRICE**

A. This Change Order No. 2 results in a net increase of $1,293,710.00 to the contract value.

III. **CONTRACT TIME**

B. This Change Order No. 2 adds 303 additional days to the contract time.

STATEMENT OF CONTRACT PRICE

Original Contract Price	$	9,341,491.00
Approved Cost Change Orders to Date	$	(164,144.01)
Cost of this Change Order	$	1,293,710.00 *See (Pg 2)*
Total of all Contract Cost Change Orders including this Change Order	$	1,129,565.99
Net percentage change in Contract Price from original Contract Price		12.1%
Revised Contract Price	**$**	**10,471,056.99**

STATEMENT OF CONTRACT TIME

	Working Days	Contract Dates
Contract Notice to Proceed		2/1/2016
Working Days to Substantial Completion	180	
Working Days to Final Completion		
Computed Date for Substantial Completion		10/13/2016
Computed Date for Final Completion		
Time Extension Days For Contract		
Time extension days this CCO	303	
Total time extension days previous CCO's	7	
Total Time Extension Days To Date	310	
Excess Inclement Weather Days To Date *(Pg 3)*	2	
Suspended Work Days To Date	0	
Revised Substantial Completion Date		**1/12/2018**
Revised Final Completion Date		**10/22/2018**

We, the undersigned contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the price shown above.

Acceptance Date: 6-21-19 Contractor: Garney Construction

Accepted By: [signature] Title: Exec. V.P.

If the contractor does not sign acceptance of this order, his attention is directed to the requirements of the specifications as to proceeding with the ordered work.

OWNER APPROVAL

Submitted By: [signature] FOR
Steve Bomkamp, Construction Manager

Recommended By: [signature] FOR
Patricia Diep, Project Manager
Date: 6-25-19

Authorized By: ■ Public Utilities Manager
[signature]
Dejan Pavic, PE
Date: 06/26/2019

Approved By: ■ Public Utilities Director
Michael Carbajal
Date:

Approved By: ■ City Council Minutes of Meeting Dated:

(Council approval required if change order or total change orders exceed 10 percent of contract price or if individual change order) exceeds Fresno City Charter limit or Section 33422 Health and Safety Code for Agency contracts.)

RWTM Southwest Quadrant, Project SW1B
CONTRACT CHANGE ORDER NO. 2
Change Order Details

Items	Description	Amount	Time
1	Contract Bid Item Adjustment: Bid Item No. 2 Mediator - Credit for unused Mediator allowance. Credit $ 22,790.00	$ (22,790.00)	-
2	Compensation for claims filed by Contractor as detailed in the Settlement Agreement.	$ 1,316,500.00	303
		$ 1,293,710.00	**303**

RWTM Southwest Quadrant, Project SW1B

Inclement Weather Delay Days

Agreed Inclement Weather Days (IWD)

Month	IWD's	Excess IWD's to be Applied to Contract Time
Feb-16	0	0
Mar-16	0	0
Apr-16	0	0
May-16	0	0
Jun-16	0	0
Jul-16	0	0
Aug-16	0	0
Sep-16	0	0
Oct-16	0	0
Nov-16	0	0
Dec-16	0	0
Jan-17	0	0
Feb-17	0	0
Mar-17	0	0
Apr-17	0	0
May-17	0	0
Jun-17	0	0
Jul-17	0	0
Aug-17	0	0
Sep-17	0	0
Oct-17	0	0
Nov-17	0	0
Dec-17	0	0
Jan-18	2	2
Total Excess IWD's		2